

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MRGV	Date:	26-08-2023			
Site:	BRGV	Prepared by:	Jeevana			
Report From / To	23-06-23 to 25-08-2023	Approved by:	Sarwar			
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#		
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier		
20230623036	23-06-2023	2,3	MS-Z angle	No stock at SSSLP		
20230630050	30-06-2023	1	Breath analyser	Online purchase,		
20230704001	04-07-2023	1	sports	supplier arranging material		
20230721015	21-07-2023	3	Electrical-round covers	Bill under progress		
20230720016	20-07-2023	3	General item	Online purchase		
20230807026	07-08-2023	1	Furinture& fixtures	Under febrication		
20230818026	18-08-2023	1	Consumables-detergent	No stock at SSSLP		
20230821051	21-08-2023	1	Tools-cutting blade	Supplier arranging material, We will collect on 28-08-2023		
20230820001	20-08-2023	1	General item-agro net	supplier arranging material, We will collect on 28-08-2023		
20230819059	19-08-2023	1 to 13	tiles	, We will collect on 28-08-23		
20230818025	18-08-2023	4,5,7,8	Consumables	No stock at SSSLP		
20230819058	19-08-2023	1,2,3	Electrical-MCB	Supplier arranging material, We will collect on 28-		
20230820002	20-08-2023	1	Electrical-LED bulb	Supplier arranging material, We will collect on 28-		
20230823023	23-08-2023	6,11	Electrical	Supplier arranging material, We will collect on 28-		
20230824014	24-08-2023	1	stationary	Supplier arranging material, We will collect on 28-		
20230823025	23-08-2023	6,7	Electrical	Supplier arranging material, We will collect on 28-		
20230823021	23-08-2023	1	tiles	Supplier arranging material, We will collect on 28-		
20230825004	25-08-2023	1	Plumbing-CPVC-FTA	Supplier arranging material, We will collect on 28-		
[No. of gate passes issued this week:		NILL	From No.	To No.		
		26-08-2023				
Delivery van site visit on:						
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
Sl. No	8mm	.395	4.74			
1.	10mm	.617	7.404			
2.	12mm	.89	10.68			
3.	16mm	1.58	18.96			
4.	20mm	2.47	29.64			
5.	25mm	3.86	46.32			
6.	32mm	6.32	75.84			
7.	Binding wire					
8.		OPC last weeks stock		PPC/PSC stock		PPC/PSC last weeks stock
OPC stock		Project Manager		Admin Officer/Manager		Admin Audit
Details						
Sign						
Date		26-08-2023		26-08-2023		

Notes: 1. * Send a copy of the missing requisitions to Purchase & 2. Send this report to purchase@modiproperties.com, ashraf@modiproperties.com and rajkumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Items that are not supplied are written on the Requisitions clearly showing the items not received on a daily basis. 5. Material Qty & MCO to be filled. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks: 1. On technical details from site for negotiational quotations. 2. Local purchase. 3. MCO approval input. 4. #Suggested remarks: 1. Deal with supplier. Supplier not contacted. Supplier not reliable. Material in transit. Delay in purchase. Supplier arranging for material for fabrication not received. WO - material received fabrication not started. Delivery site delay. Delay by purchase assistant. Supplier arranging for material. 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site. Purchase to write reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow up. (DO NOT CALL PURCHASE)

APPROVED BY
26 AUG 2023
SYED GOLAM SARWAR
Asst. Project Manager/ARR/