


+ Remarks from site on the 'Requisition by Site Report' of purchase division

Company	Crescentia Labs Pvt Ltd	Date	30.12.23
Site	GV One	Prepared by:	Bhavani
Report From / To	23.12.23 to 30.12.23	Approved by:	Subba Reddy
Report Date	30.12.23		
List of requisitions numbers missing in the report* -			
List of requisitions where PO/WO not prepared 3 working days after requisition			
Req No.	Req Date	Serial no of item in Req.	Reason for not preparing PO/WO#

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
PO No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier.
20231129032	29-nov	1	Scaffolding material	Delivered by next week
No. of gate passes issued this week: _____ From No. _____ To No. _____				
Delivery van site visit on: _____				

Inward report (MRN/other) & stock report emailed in pdf format to purchase?						Yes / No	
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	0.395	4.74	1477	18000 / 2000	23000	
2.	10mm	0.62	7.44	135	6000 / 4000	8000	
3.	12mm	0.89	10.68	562	6000 / 2000	7000	
4.	16mm	1.58	18.96	210	10000 / 7000	13000	
5.	20mm	2.47	29.64	405	25000 / 18000	30000	
6.	25mm	3.85	46.2	173	18000 / 12000	21000	
7.	32mm	6.32	75.84	14	1000 / 1000	1000	
8.	Binding wire	-	-	-	600 / 250	900	
9 OPC stock		OPC last weeks stock		PPC/PSC stock	150	PPC/PS C last weeks stock	250
Details		Project manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		30/12/2023					

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajakumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!