Company:	Crescentia Labs Pvt Ltd		Date:	03 02 24
GV Que		Prepared by	Bhavaní	
Report From / To 27.01.		24 to 03.02.24	Approved by	Subba Reddy
Report Date 03 02 2		24	and the second section of the second section is a second section of the second section in the second section is a second section of the secti	The state of the s
List of requisitio		issing in the report	The second secon	
List of requisitio	ns where PO/		3 working days after requisiti	on.
Req No.	Reg Date Serial no of		Item Description	Reason for not preparing PO/WO
•	1	item in Req.	,	
nill		nill	-	
List of requisitio	ns where PO/\	WO is prepared and	l items have not been received	at site beyond the lead time:
PO No.	Req Date	Serial no of	Item Description	Details of discussion with supplied
		item in Req.		
20240109039	09-01-24	1	Scaffolding material	Waiting for material
20240127026	27-01-24	1	Ms jbolts	Waiting for advance payment
20240124027	24-01-24	1	Safety net	Waiting for material

Skin door

2.5&1.5 electrical copper cables

From No.

Ct - - 1 - - t - it - Ct - - 1 - - t - it - i -

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

2

Yes / No

To No.

Waiting for material

Waiting for material

Items not ordered but received:

Delivery van site visit on:

20240106004

20240124019

Other corrections & remarks:

Details of steel & cement stock

No. of gate passes issued this week:

06-01-24

24-01-24

Sl. No	Tor size	Wt per mtr	Wt. for 12 mtr	Stock at site	Stock at site in	Previous stock in Kgs	
		kgs	rod – kgs	- no of rods	Kgs		
1.	8mm	0.395	4.74	1477	(8000)	13000	
2.	10mm	0.62	7.44	135	(5000) US	8050	
3.	12mm	0.89	10.68	562	4000	7090	
4.	16mm	1.58	18.96	210	(5000) 200	12190	
5.	20mm	2.47	29.64	405	nill	8800	
6.	25mm	3.85	46.2	173	(6000 rM)	11990	
7.	32mm	6.32	75.84	14	1000	1000	
8.	Binding wire	-	Company of the state of the sta	-	1000	Charles and an analysis of the policy of the	150
9OPC		OPC last		PPC/PSC		PPC/PS	
stock		weeks stock		stock	130	C last	250
						weeks	
			elichinari irre i mensa mentambunanyan			stock	
Details		Project manager 3 BY		Admin Officer/Manager		Admin Audit	
Sign							
Date		80	2/2024				
Notes: 1. * Se	nd a copy of the missin	g requisitions to Euroh	ase immediately. 2. Ser	nd this report to pure	chase@modiproperties.com,	ashaiya@modi	roperties.com and

Notes: 1. * Send a copy of the missing requisitions to Parchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiroperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave written on the Requisitions, clearly showing the items not received on a daily basis.

5. Mention PO & MRN no on DCs / bills 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, for negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks – Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9 Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!