

* Remarks from site on the 'Requisition by Site Report' of purchase division

Company	DR NRK Biotech Pvt Ltd	Date	05.09.2023
Site	Nextopolis	Prepared by	S. Shravya
Report From / To	28.08.2023 to 04.09.2023	Approved by	N. Ramkishan
Report Date	05.08.2023		

List of requisitions numbers missing in the report* -

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing
20230828020	28.08.2023	1	All in one computer	PO to be issued
20230901009	01.09.2023	01	Equipment -Effluent treatment plant	Under discussion
20230901010	01.09.2023	01	Equipment -Sewage treatment plant	Under discussion

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier.
20230831020	31.08.2023	01	Nylon rope	Ready with supplier (Driver has to get)
20230620027	20.06.2023	01	Fire doors	Delivery by Saturday
			From No.	To No.

No. of gate passes issued this week:

Delivery van site visit on:

Yes / No

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

Items not ordered but received: -

Other corrections & remarks: -

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	352	1668	1668
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	108	1156	1156
4.	16mm	1.58	18.96	10	189	189
5.	20mm	2.47	29.64	20	592	592
6.	25mm	3.86	46.32	7	324	324
7.	32mm	6.32	75.84			
8.	Binding wire					
OPC stock		OPC last weeks stock		PPC/PSC stock	320	PPC/PS C last weeks stock 40
Details	Project manager			Admin Officer/Manager		Admin Audit
Sign	N. Ramkishan			S. Shravya		
Date	05.09.2023			05.09.2023		05.09.2023

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to

 5/9/23.