

+ Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	DR.NRK Biotech Pvt Ltd	Date:	25.09.2023
Site:	Nextopolis	Prepared by:	S.Shravya
Report From / To	18.09.2023 to 24.09.2023	Approved by:	N.Ramkishan
Report Date	25.09.2023		

List of requisitions numbers missing in the report:-

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing
				Under discussion
20230901009	01.09.2023	01	Equipment-effluent treatment plant	Under discussion
20230901010	01.09.2023	01	Equipment-sewage treatment plant	Under discussion

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier.
				Ready with supplier
20230920002	20.09.2023	07	Hand gloves	Pending with advance payment
20230913069	13.09.2023	01	Vinyl flooring	Ready with supplier
20230911025	11.09.2023	01	Copper cable-2.5 sqmm 3 core	Delivery by next week
20230620027	20.06.2023	01	Fire doors(1.2x2.4,1.5x2.4)	

No. of gate passes issued this week:	23.09.2023	Yes / No
Delivery van site visit on:		

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

Items not ordered but received: -

Other corrections & remarks: -

Details of steel & cement stock						Previous stock in Kgs	
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs		
1.	8mm	.395	4.74	852	4040	1303	
2.	10mm	.617	7.404	272	2020	-	
3.	12mm	.89	10.68	56	600	768	
4.	16mm	1.58	18.96	264	5020	2275	
5.	20mm	2.47	29.64	-	-	-	
6.	25mm	3.86	46.32	53	2500	2871	
7.	32mm	6.32	75.84	-	-	-	
8.	Binding wire				125		
OPC stock		OPC last weeks stock		PPC/PSC stock	200	PPC/PS C last weeks stock	250

Details	Project manager	Admin Officer/Manager	Admin Audit
Sign	N.Ramkishan	S.Shravya	
Date	25.09.2023	25.09.2023	25.09.2023

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not

