

Site Report Material Requirement.

Company:	Dr.Nrk BioTechPvtLtd	Date:	18.03.2024
Site:	Nextopolis	Prepared by:	S.Shravya
Report From / To	11.03.2024 to 18.03.2024	Approved by:	P.Sai Kumar
Report Date	18.03.2024		

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.
20230901010 09	01.09.2023	01	Equipment-effluent treatment plant	Under discussion
20230901010	01.09.2023	01	Equipment-sewage treatment plant	Under discussion

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20240307045	07.03.2024	01	Water Can	Ready with supplier
20240314059	15.03.2024	01	Eco drain pipe-single socket	Delivery by 19.03.2024
20240313006	14.03.2024	01	Windows-Aluminum louvers	Delivery by 21.03.2024

No. of gate passes issued this week: From No. To No.

Delivery van site visit on: 16.03.2024

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	550	2.475	3.0
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	40	0.426	0.6
4.	16mm	1.58	18.96	144	2.730	2.730
5.	20mm	2.47	29.64	20	0.592	-
6.	25mm	3.86	46.32	-	-	2.00
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire	-	-	25	0.00	0.00

OPC stock	OPC last weeks stock	PPC/PSC stock	220	PPC/PSC last weeks stock	280
-----------	----------------------	---------------	-----	--------------------------	-----

Details	Prepared by	Project Manager
Sign	S.Shravya	P.Sai kumar
Date	18.03.2024	18.03.2024

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and nijkumar@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.

