Site Report Material Requirement.

Company: Dr.Nrk		BioTechPvtLtd	Date:		13.04.2024			
Site: Nextop		olis	Prepar	ed by:	S.Shravya			
		024 to 12.04.2024	4 Appro	ved by:	P.Sai Kumar			
Report Date 13.04.2		024						
List of items th	nat require SKU:							
List of requisit	ions where PO/V	VO not prepared	after 3 working d	ys of requisition	n:			
Req No.	Req Date Serial no of item in Req		Item Description		Coordinate with purchase /procurement and give reason for delay.			
20230901010 09	01.09.2023	01	Equipment-effluent treatment		Under discussion			
20230901010	01.09.2023	01	Equipment-sewage treatment plant		Under discussion			
List of requisi	tions where PO/	WO is prepared a	nd items have not	been received a	t site beyond the	lead time:		
PO No.	PO Date	Serial no of item in PO.	Serial no of Item Description item in PO.		Details of discussion with supplier & expected date of delivery			
20240311044		01	Tandoor Rough Stone		15.04.2024			
20240313006	14.03.2024	01	Windows-Alu	minum louvers	15.04.2024			
No of gate na	isses issued this	wash.		Paum Mu	T must			
Delivery van	site visit on: 13.0	04 2024	From No.		To No.			
Items not ord	ered but received	1.						
Other correct	ions & remarks:							
	el & cement stoc	k						
Sl. No	Tor size	Wt per mtr kgs	Wt. for 12 mtr rod – kgs	Stock at site	Stock at site in tons	Previous weeks stock in		
1.	8mm	.395	4.74	550	2.475	3.0		
2.	10mm	.61.7	7.404	-	-		3.0	
3.	12mm	.89	10.68	40	0.426	0.6		
4.	16mm	1.58	18.96	144	2.730	1	2.73	
5.	20mm	2.47	29.64	20	0.592		2.73	
6.	25mm	3.86	46.32	-	-	2.0		
7.	32mm	6.32	75.84		-		2.0	
8.	Binding wire	-		25	0.0	0	0.0	
OPC stock		OPC last weeks stock		PPC/PSC stock	150	PPC/PSC last weeks stock	200	
Details		Prepared by		Project Manag	zer	WCCRS SLUCK		
Sign		S.Shravya		P.Sai kumar				
Sign	and the same of the	13.04.2024	1527129	P.Sai kumar				

Notes: 1.For missing SKUs send email to procurement@modiproperties in and post on purchase@modiproperties.com, janaki@modiproperties.com and rajkumam@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.

la .