

NGH Milestone Report - Ver1

Company Name		Modi Reality Pocharam LLP					
Project		Nilgiri Heights					
Prepared By		Vijay Raj					
Last updated on		15.04.2024					
Block No		Block - B (Flat No - 10 to 20)					
S.No	Flat No	Plinth Beam Casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Plastering)	Stage III completion date	Remarks
1	B - 110	31.08.22					
2	B - 111	30.09.22					
3	B - 112	30.09.22					
4	B - 113	31.08.22					
5	B - 114	31.08.22					
6	B - 115	31.08.22					
7	B - 116	31.08.22					
8	B - 117	30.09.22					
9	B - 118	30.09.22					
10	B - 119	30.09.22					
11	B - 120	30.09.22					
12	B - 210	31.08.22					
13	B - 211	30.09.22					
14	B - 212	30.09.22					
15	B - 213	31.08.22					
16	B - 214	31.08.22					
17	B - 215	31.08.22					
18	B - 216	31.08.22					
19	B - 217	30.09.22					
20	B - 218	30.09.22					
21	B - 219	30.09.22					
22	B - 220	30.09.22					
23	B - 310	31.08.22					
24	B - 311	30.09.22					
25	B - 312	30.09.22					
26	B - 313	31.08.22					
27	B - 314	31.08.22					
28	B - 315	31.08.22					
29	B - 316	31.08.22					
30	B - 317	30.09.22					
31	B - 318	30.09.22					
32	B - 319	30.09.22					
33	B - 320	30.09.22					
34	B - 410	31.08.22					
35	B - 411	30.09.22					
36	B - 412	30.09.22					
37	B - 413	31.08.22					
38	B - 414	31.08.22					
39	B - 415	31.08.22					
40	B - 416	31.08.22					
41	B - 417	30.09.22					
42	B - 418	30.09.22					
43	B - 419	30.09.22					
44	B - 420	30.09.22					
45	B - 510	31.08.22					
46	B - 511	30.09.22					
47	B - 512	30.09.22					
48	B - 513	31.08.22					
49	B - 514	31.08.22					
50	B - 515	31.08.22					
51	B - 516	31.08.22					
52	B - 517	30.09.22					
53	B - 518	30.09.22					
54	B - 519	30.09.22					

APPROVED BY

15 APR 2024
G. VIJAY RAJ
PROJECT MANAGER

55	B - 520	30.09.22				
56	B - 610	31.08.22				
57	B - 611	30.09.22				
58	B - 612	30.09.22				
59	B - 613	31.08.22				
60	B - 614	31.08.22				
61	B - 615	31.08.22				
62	B - 616	31.08.22				
63	B - 617	30.09.22				
64	B - 618	30.09.22				
65	B - 619	30.09.22				
66	B - 620	30.09.22				
67	B - 710	31.08.22				
68	B - 711	30.09.22				
69	B - 712	30.09.22				
70	B - 713	31.08.22				
71	B - 714	31.08.22				
72	B - 715	31.08.22				
73	B - 716	31.08.22				
74	B - 717	30.09.22				
75	B - 718	30.09.22				
76	B - 719	30.09.22				
77	B - 720	30.09.22				
78	B - 810	31.08.22				
79	B - 811	30.09.22				
80	B - 812	30.09.22				
81	B - 813	31.08.22				
82	B - 814	31.08.22				
83	B - 815	31.08.22				
84	B - 816	31.08.22				
85	B - 817	30.09.22				
86	B - 818	30.09.22				
87	B - 819	30.09.22				
88	B - 820	30.09.22				
89	B - 910	31.08.22				
90	B - 911	30.09.22				
91	B - 912	30.09.22				
92	B - 913	31.08.22				
93	B - 914	31.08.22				
94	B - 915	31.08.22				
95	B - 916	31.08.22				
96	B - 917	30.09.22				
97	B - 918	30.09.22				
98	B - 919	30.09.22				
99	B - 920	30.09.22				
100	B - 1010	31.08.22				
101	B - 1011	30.09.22				
102	B - 1012	30.09.22				
103	B - 1013	31.08.22				
104	B - 1014	31.08.22				
105	B - 1015	31.08.22				
106	B - 1016	31.08.22				
107	B - 1017	30.09.22				
108	B - 1018	30.09.22				
109	B - 1019	30.09.22				
110	B - 1020	30.09.22				

APPROVED BY

15 APR 2024

G. VIJAY RAJ
PROJECT MANAGER

NGH Milestone Report - Ver1

Company Name		Modi Reality Pocharam LLP					
Project		Nilgiri Heights					
Prepared By		Vijay Raj					
Last updated on		15.04.2024					
Block No		Block - A (Flat No - 1 to 9)					
S.No	Flat No	Plinth Beam Casting Date	Slab Casting Date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Plastering)	Stage III completion date	Remarks
1	A - 101	10.11.21	06.06.22	24.12.22	25.03.24		
2	A - 102	10.11.21	06.06.22	06.01.23			
3	A - 103	12.11.21	24.05.22	08.09.22	20.09.22	03.10.22	
4	A - 104	20.10.22	25.02.23	02.06.23			
5	A - 105	16.11.21	24.05.22	08.09.22	20.09.22	03.10.22	
6	A - 106	16.11.21	24.05.22	06.01.23			
7	A - 107	16.11.21	24.05.22	06.01.23			
8	A - 108	10.11.21	06.06.22	08.09.22	20.09.22	03.10.22	
9	A - 109	10.11.21	06.06.22	02.01.23	25.03.24		
10	A - 201	10.11.21	16.07.22	14.04.23			
11	A - 202	10.11.21	16.07.22	10.05.23	14.03.24		
12	A - 203	12.11.21	30.06.22	14.04.23	20.02.24		
13	A - 204	20.10.22	17.04.23	21.07.23	25.03.24		
14	A - 205	16.11.21	30.06.22	14.04.23			
15	A - 206	16.11.21	30.06.22	14.04.23			
16	A - 207	16.11.21	30.06.22	14.04.23			
17	A - 208	10.11.21	16.07.22	14.04.23	14.03.24		
18	A - 209	10.11.21	16.07.22	14.04.23	20.02.24		
19	A - 301	10.11.21	25.08.22	19.04.23			
20	A - 302	10.11.21	15.08.22	19.04.23			
21	A - 303	12.11.21	15.08.22	19.04.23			
22	A - 304	20.10.22	06.05.23	28.07.23			
23	A - 305	16.11.21	15.08.22	19.04.23			
24	A - 306	16.11.21	15.08.22	19.04.23			
25	A - 307	16.11.21	15.08.22	19.04.23			
26	A - 308	10.11.21	25.08.22	19.04.23	13.04.24		
27	A - 309	10.11.21	25.08.22	19.04.23			
28	A - 401	10.11.21	30.09.22	25.04.23			
29	A - 402	10.11.21	20.09.22	25.04.23			
30	A - 403	12.11.21	20.09.22	25.04.23			
31	A - 404	20.10.22	5.06.23	12.01.24			
32	A - 405	16.11.21	20.09.22	25.04.23			
33	A - 406	16.11.21	20.09.22	25.04.23			
34	A - 407	16.11.21	20.09.22	25.04.23			
35	A - 408	10.11.21	30.09.22	25.04.23	13.04.24		
36	A - 409	10.11.21	30.09.22	25.04.23	13.04.24		
37	A - 501	10.11.21	18.11.22	02.05.23			
38	A - 502	10.11.21	03.11.22	02.05.23			
39	A - 503	12.11.21	03.11.22	02.05.23			
40	A - 504	20.10.22	04.07.23	12.01.24			
41	A - 505	16.11.21	03.11.22	02.05.23			
42	A - 506	16.11.21	03.11.22	02.05.23			
43	A - 507	16.11.21	03.11.22	02.05.23			
44	A - 508	10.11.21	18.11.22	02.05.23			
45	A - 509	10.11.21	18.11.22	02.05.23			
46	A - 601	10.11.21	15.12.22	10.05.23			
47	A - 602	10.11.21	06.12.22	10.05.23			
48	A - 603	12.11.21	06.12.22	10.05.23			
49	A - 604	20.10.22	22.08.23	12.01.24			
50	A - 605	16.11.21	06.12.22	10.05.23			
51	A - 606	16.11.21	06.12.22	10.05.23			
52	A - 607	16.11.21	06.12.22	10.05.23			
53	A - 608	10.11.21	15.12.22	10.05.23			
54	A - 609	10.11.21	15.12.22	10.05.23			

APPROVED BY

15 APR 2024
G. VIJAY RAJ
PROJECT MANAGER

NGH Milestone Report - Ver1

55	A - 701	10.11.21	13.01.23	26.05.23			
56	A - 702	10.11.21	13.01.23	26.05.23			
57	A - 703	12.11.21	13.01.23	26.05.23			
58	A - 704	20.10.22	27.12.23				
59	A - 705	16.11.21	03.01.23	26.05.23			
60	A - 706	16.11.21	03.01.23	31.05.23			
61	A - 707	16.11.21	03.01.23	31.05.23			
62	A - 708	10.11.21	13.01.23	31.05.23			
63	A - 709	10.11.21	13.01.23	31.05.23			
64	A - 801	10.11.21	22.02.23	21.06.23			
65	A - 802	10.11.21	22.02.23	21.06.23			
66	A - 803	12.11.21	22.02.23	21.06.23			
67	A - 804	20.10.22	31.01.24				
68	A - 805	16.11.21	10.02.23	18.07.23			
69	A - 806	16.11.21	10.02.23	18.07.23			
70	A - 807	16.11.21	10.02.23	18.07.23			
71	A - 808	10.11.21	22.02.23	20.09.23			
72	A - 809	10.11.21	22.02.23	10.08.23			
73	A - 901	10.11.21	14.04.23	20.09.23			
74	A - 902	10.11.21	14.04.23	20.09.23			
75	A - 903	12.11.21	14.04.23	20.09.23			
76	A - 904	20.10.22	01.03.24				
77	A - 905	16.11.21	28.03.23	26.08.23			
78	A - 906	16.11.21	28.03.23	26.08.23			
79	A - 907	16.11.21	28.03.23	26.08.23			
80	A - 908	10.11.21	14.04.23	20.09.23			
81	A - 909	10.11.21	14.04.23	20.09.23			
82	A - 1001	10.11.21	27.06.23	14.12.23			
83	A - 1002	10.11.21	27.06.23	10.11.23			
84	A - 1003	12.11.21	27.06.23	10.11.23			
85	A - 1004	20.10.22					
86	A - 1005	16.11.21	7.6.23	10.11.23			
87	A - 1006	16.11.21	7.6.23	10.11.23			
88	A - 1007	16.11.21	7.6.23	10.11.23			
89	A - 1008	10.11.21	27.06.23	10.11.23			
90	A - 1009	10.11.21	27.06.23	14.12.23			

APPROVED BY

15 APR 2024
G. VIJAY RAJ
PROJECT MANAGER