

A-block

Report - details of posession.

Project Name:			Gulmohar Residency			Prepared By:		Srikanth				Date:				01-Dec-22	
Block / Phase:			B -block														
Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Possession letter issued by CR? (Yes / No)	Hanover date mentioned in possession letter.	Actual date of possession given.	MMC due from - month/year	Villa occupied by owner / tenant?	Remarks (If possession not given provide details of pending work. If possession was given after due date provide reasons for delay)							
B-107	3BHK	V.Bala Krishna Sharma	11-01-22	Yes	Yes	24-08-22	01-09-22	Jul-22	Owner	-							
B-204	3BHK	Dcha Bhairava Prasad	04-03-22	Yes	Yes	01-9-22	05-09-22	Jul-22	Owner								
B-304	3BHK	N.Sathish Reddy	02-11-21	Yes	Yes	1-09-22	01-09-22	Jul-22	Owner								
B-305	3BHK	Priyanka Kose	15-04-22	Yes	Yes	15-09-22	30-09-22	Jul-22	Owner								
B-405	3BHK	Irukuvajula Shiva Kumar	13-11-21	Yes	Yes	15-08-22	13-08-22	Jul-22	Owner	-							
B-505	3BHK	Vidyashankar Shastri	06-01-22	Yes	Yes	15-09-22	30-09-22	Jul-22	Owner	-							
B-604	3BHK	M.V.K.Kishore	07-12-22	Yes	Yes	10-09-22	10-09-22	Jul-22	Owner								
B-608	3BHK	Shameem Ahmed	07-12-22	Yes	Yes	22-08-22	23-08-22	Jul-22	Owner								
B-605	3BHK	Asthutosh Sharma	23-06-22	Yes	Yes	15-10-22	15-10-22	Jul-22	Owner								
B-307	3BHK	Madipadaga Sheerish	15-04-22	Yes	Yes	15-10-22	15-10-22	Jul-22	Owner								
B-103	3BHK	Shankar Rao	20-01-22	Yes	Yes	09-12-22	-	Jul-22	Owner	CP/sanitary fittings progress							
B-601	3BHK	Rakesh Kumar	06-06-22	Yes	Yes	17-11-22	30-11-22	Jul-22	Owner								
B-402	3BHK	Nelofer Sulthana	10-03-22	Yes	Yes	14-11-22	28-11-22	Jul-22	Owner								
B-306	3BHK	Anjaneyulu	15-04-22	Yes	Yes	24-08-22	01-09-22	Jul-22	Owner								
B-406	3BHK	G.Phnai Kumar	10-03-22	Yes	Yes	05-11-22	25-11-22	Jul-22	Owner								
B-602	3BHK	Raghu Raman	05-06-22	Yes	Yes	05-12-22	-	Jul-22	Owner	CP/sanitary fittings progress							
B-303	3BHK	M.Sree Ramulu	10-03-22	Yes	Yes	20-09-22	-	Jul-22	Owner	wood work progressing/final fitting							
Note:			Make separate sheet for each block / phase.														



A-block

Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Possession letter issued by CR? (Yes / No)	Hanover date mentioned in possession letter.	Actual date of possession given.	MMC due from - month/year	Villa occupied by owner / tenant?	Remarks (If possession not given provide details of pending work. If possession was given after due date provide reasons for delay)		
A-401	3BHK	Mrs. Bina Kumari Baranwal & Ms. Sonal Kashyap	19.01.22	Yes	Yes	08-12-22	05.12.2022	-	-	-		
A-402	3BHK	P Chaithanya & Mr. B Rajashekar	19.02.22	Yes	Yes	10.11.2022	01.12.2022	-	-	-		
A-403	3BHK	Mr. Kunwar Kant	08.01.22	Yes	Yes	18.09.22	12-Mar-22	Jul-22	Owner	Wood Work delay by customer		
A-404	3BHK	Mr.Polaboima Krishna	06.01.22	Yes	Yes	Yes	15.07.22	08.07.22	Owner	Wood Work delay by customer		
A-405	3BHK	Mrs.Srikakolapu Mani & Mr.S.S.S. Subba Rao	19.01.22	No	No	-	-	-	Owner	Owner		
A-406	3BHK	Mr. Navin Kumar Patalay	18.02.22	Yes	Yes	14.08.22	13.08.22	Jul-22	Owner	-		
A-407	3BHK	Mrs. Durga Jyothi Kuchibhotla	10.01.22	No	Yes	10.09.22	-	Jul-22	Owner	Wood Work in Progress		
A-408	3BHK	Mr Yerram Srinivas	13.02.22	Yes	Yes	10.08.22	15.08.22	Jul-22	Owner	false ceiling painting delay by Customer		
A-409	3BHK	Mr. Pavan Kumar Shakhai	26.02.22	No	Yes	15.09.22	-	Jul-22	Owner	Wood Work in Progress		
A-501	3BHK	Mrs.sureka Vodala	12.01.22	Yes	Yes	15.07.22	13.07.22	Jul-22	Owner	-		
A-502	3BHK	Mr. Ramesh Chouti & Mrs. Navitha Chouti	12.01.22	No	Yes	28-11-2022	30-11-2022	Jul-22	Owner	Doors issue		
A-503	3BHK	Mrs. Thatikonda Lalitha	03.02.22	Yes	Yes	10.10.22	20.11.22	Jul-22	Owner	Painting delay by Customer		
A-504	3BHK	Mr. Kakumanu Eswara Prasad	08.02.22	Yes	Yes	22.08.22	25.08.22	Jul-22	Owner	CP Fittings delay		
A-505	3BHK	Mr. Amit Roy	15.02.22	Yes	Yes	09-11-22	23-11-22	Jul-22	Owner	-		
A-506	3BHK	Mrs. P. Gruha Laxmi	17.02.22	Yes	Yes	11.10.22	-	Jul-22	Owner	Wood Work in Progress		
A-507	3BHK	Mr. Sarigala Prakash Babu & Mrs. Sarigala Sucharitha	17.02.22	Yes	Yes	25.07.22	05.10.22	Jul-22	Owner	-		
A-508	3BHK	Mr pothalaiah Sake	26.02.22	Yes	Yes	10.08.22	18.08.22	Jul-22	Owner	false ceiling painting delay by Customer		
A-509	3BHK	Mr. A.Praveen Kumar Reddy	24.02.22	No	No	-	-	-	-	-		
Note:	Make separate sheet for each block / phase.											

APPROVED BY
03 DEC 2022
M. RAM PRASAD. (G.M.R.)
Project Manager

Draft format - details of possession report GMR Site 01.12.22.xls

A-block

Report - details of possession.

Project Name:		Gulmohar Residency	Prepared By:		P.Sai Kumar	Date:		01-Dec-22		
Block / Phase:		A-block								
Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Possession letter issued by CR? (Yes / No)	Hanover date mentioned in possession letter.	Actual date of possession given.	MMC due from - month/year	Villa occupied by owner / tenant?	Remarks (If possession not given provide details of pending work. If possession was given after due date provide reasons for delay)
A-101	3BHK	Mr. C Arun Kumar & Mrs. J Deepthi Harika	17.11.20	Yes	Yes	5-12-22	5-12-22	Jul-22	Owner	-
A-102	3BHK	Mr. G L N Sastry & Mrs. M Prabhavathi	20.10.21	Yes	Yes	23.07.22	10.08.22	Jul-22	Owner	Wood work delay by Customer
A-103	3BHK	Mrs. Divya Pampam Paliyalil & Mr. Nishin Neelambar	20.10.21	Yes	Yes	15.09.22	15.09.22	Jul-22	Owner	
A-104	3BHK	Mrs. Arunima Chaudhuri & Mr. Deepak Anand	20.10.21	Yes	Yes	10.08.22	10.08.22	Jul-22	Tenant	
A-105	3BHK	Mrs. Bathula Bhagya	29.10.21	No	No	-	-	-	-	-
A-106	3BHK	CH. Bharathi Pushpanjali & CH.S.R. Anjaneyulu	02.11.21	No	No	-	-	-	-	-
A-107	3BHK	Mrs. Narsipalli Praveena	05.11.21	Yes	Yes	02.09.22	17-09-22	Jul-22	Owner	
A-108	3BHK	Dr. Khadirun Sunkesula	20.10.21	Yes	Yes	10.09.22	05.09.22	Jul-22	Owner	
A-109	3BHK	Mrs. Pagadala Varalakshmi	17.11.20	Yes	Yes	30.09.22	03.10.22	Jul-22	Tenant	Wood work delay by Customer
A-201	3BHK	Unsold	NA	No	No	-	-	-	-	-
A-202	3BHK	Ratan N Mulani	NA	No	No	-	-	-	-	-
A-203	3BHK	Modi Housing Pvt Ltd	19.02.22	No	No	-	-	-	-	-
A-204	3BHK	Unsold	NA	No	No	-	-	-	-	-
A-205	3BHK	Mr. Emani Satya Srinivas	29.10.21	Yes	Yes	15.07.22	22.07.22	Jul-22	Tenant	CP Fittings delay
A-206	3BHK	chandra P Mulani / Jayesh P. Mulani	NA	No	No	-	-	-	-	-
A-207	3BHK	Unsold	19.02.22	No	No	-	-	-	-	-
A-208	3BHK	Modi Housing Pvt Ltd	NA	No	No	-	-	-	-	-
A-209	3BHK	Mrs. Shalini Singh & Mr. Manoj Kumar Singh	15.02.22	No	No	-	-	-	-	-
A-301	3BHK	Mrs. Sravanthi Yanamadra & Mr. Prashanth Vavilala	26.10.21	No	No	-	-	-	-	-
A-302	3BHK	Mrs. Bera Sandhya Rai	05.11.21	Yes	Yes	10.10.22	20-10-22	Jul-22	Owner	
A-303	3BHK	Mr. Sridhar L	06.01.22	Yes	Yes	30.03.22	15.05.22	Jul-22	Owner	Wood work delay by Customer & water supply delay
A-304	3BHK	Mr. Sandeep Vemula Mrs. Tejaswini Poorella Mrs. Te	03.11.21	Yes	Yes	26.09.22	26.09.22	Jul-22	Owner	
A-305	3BHK	Mr N.CH.V.S Sekhar	26.10.21	No	No	-	-	-	-	-
A-306	3BHK	Mrs. Susmitra & Mr. Laxmikanta Samantara	26.02.22	Yes	Yes	03.08.22	03.08.22	Jul-22	Owner	
A-307	3BHK	Dr. T Kiran Kumar	10.01.22	Yes	Yes	23.09.22	19.09.22	Jul-22	Owner	
A-308	3BHK	T. S. Ramanujam	08.01.22	Yes	Yes	15.10.22		Jul-22	Owner	Wood Work in Progress
A-309	3BHK	Mr. S. V. Subba Reddy	06.01.22	Yes	Yes	04.07.22	15.07.22	Jul-22	Owner	Wood work delay by Customer & water supply delay

APPROVED BY
03 DEC 2022
M. RAM PRASAD. (G.M.R.)
Project Manager