

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	GVRC	Date:	09.09.2023			
Site:	Innopolis	Prepared by:	N.Sai Shivani			
Report From / To	02.09.2023 to 08.09.2023	Approved by:	Mr.Madhu			
Report Date	09.09.2023					
List of requisitions numbers missing in the report						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	S.no	Item Description	Reason for not preparing PO/WO"		
20230821033	21-08-2023	1 to 6	Windows-AI framing structural Glazing,DGU,SGU,AI Op- enable-,cement boards,ACP.	Po not issue.		
20230821034	21-08-2023	1 to 2	Windows-AI Framing Structural Glazing,ACP.	Po not issue.		
20230821035	21-08-2023	1 to 3	ACP-0.2+3+0.25mm,Glass Door,Canopy Work.	Po not issue.		
20230825041	25-08-2023	1	Aluminium Foil tape.	Po not issue.		
20230902004	02-09-2023	1 to 2	CIF-power&shine multipurpose cleaner,CIF-Abrasive surface cleaner cream.	Po not issue.		
20230909019	09-09-2023	1 to 2	MCCB-200A,DB VTPN-4 POLE-8way.	Po not issue.		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
206132	27.07.2022	1	Escalator	Work under progress.		
20230612015	12.06.2023	1	FRD doors	Expected delivery after 1 week.		
20230728006	28-07-2023	1	Electrical -power supply of 5amps.	Expected delivery on Thursday.		
20230817007	17-08-2023	1	CP-Urinal pan-without sensor.	Delivery after 1 week.		
20230830011	30-08-2023	1	Portable toilet cabin	Expected delivery after 1 week.		
20230908029	08-09-2023	1	Cutting blades.	Expected delivery on Tuesday.		
20230908031	08-09-2023	1	Serve wire.	Expected delivery on Monday.		
No. of gate passes issued this week: 8 From No. 8220 To No. 8227						
Delivery van site visit on:			02.09.2023 to 08.09.2023			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	527	2500	3500
2.	10mm	.617	7.404	135	1000	1000

3.	12mm	.89	10.68	514	5500	6500	
4.	16mm	1.58	18.96	1160	22000	24000	
5.	20mm	2.47	29.64	384	11400	11500	
6.	25mm	3.86	46.32	172	8000	9000	
7.	32mm	6.32	75.84	237	18000	19000	
8.	Binding wire			4	100	200	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	150	PPC/PSC last weeks stock	274
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign		T.Madhu		N.Sai Shivani			
Date		09.09.2023		09.09.2023			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!!