

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi reality pocharam LLP		
Site:	Nilgiri heights	Date:	21.08.2021
Report From / To	15-08-21 to 21-08-21	Prepared by:	S.Sharvani
Report Date	21-08-2021	Approved by:	G.Vijay raj
List of requisitions numbers missing in the report*:			
List of requisitions where PO/WO not prepared 3 working days after requisition: 181675			
Req No.	Req Date	Serial no of item in Req.	Item Description
181611	07.04.21	3	Laptap bags
181674	16.08.21	1	RMC
181675	17.08.21	1,2	ISMB poles
Reason for not preparing PO/WO#			
Sent for MD'S Approval			
Sent for MD's Approval			
Sent for MD's Approval			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
181614	10.07.21	1	Tandoor stone
181640	27.07.21	1	Measurement box
181645	30.07.21	2	paints
181666	10.08.21	1	Cement ventilator
181669	12.08.21	1	Gunny bags
181673	16.08.21	1,2	Wooden tadaka's
Details of discussion with supplier ^s			
Partially material delivered			
Supplier arranging for material			
Supplier arranging for material			
Delivered by next week			
Partially delivered			
Monday will delivery			
No. of gate passes issued this week:-			
From No. - To No. -			
Delivery van site visit on: 20.08.2021			
Inward report (MRN/other) & stock report emailed in pdf format to purchase? Yes			
Items not ordered but received:			
Other corrections & remarks:			
Details of steel & cement stock			
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs
1.	8mm	.395	4.74
2.	10mm	.617	7.404
3.	12mm	.89	10.68
4.	16mm	1.58	18.96
5.	20mm	2.47	29.64
6.	25mm	3.86	46.32
7.	32mm	6.32	75.84
8.	Binding wire		
OPC stock	-	OPC last weeks stock	PPC/PSC stock
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date	21.08.2021	21.08.2021	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that Inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!