

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi reality pocharam LLP		Date:	18.09.2021
Site:	Nilgiri heights		Prepared by:	S.Sharvani
Report From / To	12-08-21 to 18-09-21		Approved by:	G. Vijay raj
Report Date	18-09-2021			

List of requisitions numbers missing in the report:

List of requisitions where PO/WO not prepared 3 working days after requisition: Reason for not preparing PO/WO#

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
181683	31.08.21	1-3	MS gate	PO not prepared
181691	04.09.21	1	RO Plant	PO not prepared
181694	04.09.21	1	Flat files	PO not prepared
181709	15.09.21	1	Plastic rope	PO not prepared

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Details of discussion with supplier's

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier's
181645	30.07.21	2	paints	No stock at SLLP
181680	27.08.21	1	Laptop bags	Online purchase
181684	03.09.21	1	Threading machine	PO not prepared
181685	03.09.21	1	Tube lights	Ready with supplier
181689	03.09.21	1	Spacers	No stock at SLLP
181692	04.09.21	1	Pumps	Supplier not contacted
181697	06.09.21	1	Electrical sub meters	Ready with supplier
181700	11.09.21	1	Carpet grass	Ready with supplier
181701	11.09.21	1-2	Rod cutting blade	Supplier not contacted
181703	13.09.21	1-3	Al windows	Ready with supplier
181708	15.09.21	1-4	Tools	Ready with supplier

No. of gate passes issued this week:- From No. 1071 To No. 1071

Delivery van site visit on: 13.09.2021 and 18.09.21

Inward report (MRN/other) & stock report emailed in pdf format to purchase? Yes

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	330	1564.2	
2.	10mm	.617	7.404	96	710.7	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	44	834.2	
5.	20mm	2.47	29.64	24	711.3	
6.	25mm	3.86	46.32	15	694.8	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire			250	250	
OPC stock	-	OPC last weeks stock	-	PPC/PSC stock	495	PPC/PSC last weeks stock
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		18.09.2021		18.09.2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!