

Company Name		Modi Reality Pocharam L.L.P					
Project		Nilgiri Heights					
Prepared By		Vijay Raj					
Last updated on		20.04.2022					
Block No		Block - B (Flat No - 10 to 20)					
S.No	Flat No	Plinth Beam Casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Plastering)	Stage III completion date	Remarks
1	B - 110	31.08.22					
2	B - 111	30.09.22					
3	B - 112	30.09.22					
4	B - 113	31.08.22					
5	B - 114	31.08.22					
6	B - 115	31.08.22					
7	B - 116	31.08.22					
8	B - 117	30.09.22					
9	B - 118	30.09.22					
10	B - 119	30.09.22					
11	B - 120	30.09.22					
12	B - 210	31.08.22					
13	B - 211	30.09.22					
14	B - 212	30.09.22					
15	B - 213	31.08.22					
16	B - 214	31.08.22					
17	B - 215	31.08.22					
18	B - 216	31.08.22					
19	B - 217	30.09.22					
20	B - 218	30.09.22					
21	B - 219	30.09.22					
22	B - 220	30.09.22					
23	B - 310	31.08.22					
24	B - 311	30.09.22					
25	B - 312	30.09.22					
26	B - 313	31.08.22					
27	B - 314	31.08.22					
28	B - 315	31.08.22					
29	B - 316	31.08.22					
30	B - 317	30.09.22					
31	B - 318	30.09.22					
32	B - 319	30.09.22					
33	B - 320	30.09.22					
34	B - 410	31.08.22					
35	B - 411	30.09.22					
36	B - 412	30.09.22					
37	B - 413	31.08.22					
38	B - 414	31.08.22					
39	B - 415	31.08.22					
40	B - 416	31.08.22					
41	B - 417	30.09.22					
42	B - 418	30.09.22					
43	B - 419	30.09.22					
44	B - 420	30.09.22					
45	B - 510	31.08.22					
46	B - 511	30.09.22					
47	B - 512	30.09.22					
48	B - 513	31.08.22					
49	B - 514	31.08.22					
50	B - 515	31.08.22					
51	B - 516	31.08.22					
52	B - 517	30.09.22					
53	B - 518	30.09.22					
54	B - 519	30.09.22					
55	B - 520	30.09.22					
56	B - 610	31.08.22					
57	B - 611	30.09.22					
58	B - 612	30.09.22					
59	B - 613	31.08.22					



60	B - 614	31.08.22					
61	B - 615	31.08.22					
62	B - 616	31.08.22					
63	B - 617	30.09.22					
64	B - 618	30.09.22					
65	B - 619	30.09.22					
66	B - 620	30.09.22					
67	B - 710	31.08.22					
68	B - 711	30.09.22					
69	B - 712	30.09.22					
70	B - 713	31.08.22					
71	B - 714	31.08.22					
72	B - 715	31.08.22					
73	B - 716	31.08.22					
74	B - 717	30.09.22					
75	B - 718	30.09.22					
76	B - 719	30.09.22					
77	B - 720	30.09.22					
78	B - 810	31.08.22					
79	B - 811	30.09.22					
80	B - 812	30.09.22					
81	B - 813	31.08.22					
82	B - 814	31.08.22					
83	B - 815	31.08.22					
84	B - 816	31.08.22					
85	B - 817	30.09.22					
86	B - 818	30.09.22					
87	B - 819	30.09.22					
88	B - 820	30.09.22					
89	B - 910	31.08.22					
90	B - 911	30.09.22					
91	B - 912	30.09.22					
92	B - 913	31.08.22					
93	B - 914	31.08.22					
94	B - 915	31.08.22					
95	B - 916	31.08.22					
96	B - 917	30.09.22					
97	B - 918	30.09.22					
98	B - 919	30.09.22					
99	B - 920	30.09.22					
100	B - 1010	31.08.22					
101	B - 1011	30.09.22					
102	B - 1012	30.09.22					
103	B - 1013	31.08.22					
104	B - 1014	31.08.22					
105	B - 1015	31.08.22					
106	B - 1016	31.08.22					
107	B - 1017	30.09.22					
108	B - 1018	30.09.22					
109	B - 1019	30.09.22					
110	B - 1020	30.09.22					

APPROVED BY

20 APR 2023
G. VIJAY RAJ
PROJECT MANAGER

Company Name		Modi Reality Pocharam LLP					
Project		Nilgiri Heights					
Prepared By		Vijay Raj					
Last updated on		20.04.2023					
Block No		Block - A (Flat No - 1 to 9)					
S.No	Flat No	Plinth Beam Casting Date	Slab Casting Date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Plastering)	Stage III completion date	Remarks
1	A - 101	10.11.21	06.06.22	24.12.22			
2	A - 102	10.11.21	06.06.22	06.01.23			
3	A - 103	12.11.21	24.05.22	08.09.22	20.09.22	03.10.22	
4	A - 104	20.10.22	25.02.23				
5	A - 105	16.11.21	24.05.22	08.09.22	20.09.22	03.10.22	
6	A - 106	16.11.21	24.05.22	06.01.23			
7	A - 107	16.11.21	24.05.22	06.01.23			
8	A - 108	10.11.21	06.06.22	08.09.22	20.09.22	03.10.22	
9	A - 109	10.11.21	06.06.22	02.01.23			
10	A - 201	10.11.21	16.07.22	14.04.23			
11	A - 202	10.11.21	16.07.22				
12	A - 203	12.11.21	30.06.22	14.04.23			
13	A - 204	20.10.22	17.04.23				
14	A - 205	16.11.21	30.06.22	14.04.23			
15	A - 206	16.11.21	30.06.22	14.04.23			
16	A - 207	16.11.21	30.06.22	14.04.23			
17	A - 208	10.11.21	16.07.22	14.04.23			
18	A - 209	10.11.21	16.07.22	14.04.23			
19	A - 301	10.11.21	25.08.22	19.04.23			
20	A - 302	10.11.21	15.08.22	19.04.23			
21	A - 303	12.11.21	15.08.22	19.04.23			
22	A - 304	20.10.22					
23	A - 305	16.11.21	15.08.22	19.04.23			
24	A - 306	16.11.21	15.08.22	19.04.23			
25	A - 307	16.11.21	15.08.22	19.04.23			
26	A - 308	10.11.21	25.08.22	19.04.23			
27	A - 309	10.11.21	25.08.22	19.04.23			
28	A - 401	10.11.21	30.09.22				
29	A - 402	10.11.21	20.09.22				
30	A - 403	12.11.21	20.09.22				
31	A - 404	20.10.22					
32	A - 405	16.11.21	20.09.22				
33	A - 406	16.11.21	20.09.22				
34	A - 407	16.11.21	20.09.22				
35	A - 408	10.11.21	30.09.22				
36	A - 409	10.11.21	30.09.22				
37	A - 501	10.11.21	18.11.22				
38	A - 502	10.11.21	03.11.22				
39	A - 503	12.11.21	03.11.22				
40	A - 504	20.10.22					
41	A - 505	16.11.21	03.11.22				
42	A - 506	16.11.21	03.11.22				
43	A - 507	16.11.21	03.11.22				
44	A - 508	10.11.21	18.11.22				
45	A - 509	10.11.21	18.11.22				
46	A - 601	10.11.21	15.12.22				
47	A - 602	10.11.21	06.12.22				
48	A - 603	12.11.21	06.12.22				
49	A - 604	20.10.22					
50	A - 605	16.11.21	06.12.22				
51	A - 606	16.11.21	06.12.22				
52	A - 607	16.11.21	06.12.22				

APPROVED BY

 20 APR 2023
 G. VIJAY RAJ
 PROJECT MANAGER

53	A - 608	10.11.21	15.12.22				
54	A - 609	10.11.21	15.12.22				
55	A - 701	10.11.21	13.01.23				
56	A - 702	10.11.21	13.01.23				
57	A - 703	12.11.21	13.01.23				
58	A - 704	20.10.22					
59	A - 705	16.11.21	03.01.23				
60	A - 706	16.11.21	03.01.23				
61	A - 707	16.11.21	03.01.23				
62	A - 708	10.11.21	13.01.23				
63	A - 709	10.11.21	13.01.23				
64	A - 801	10.11.21	22.02.23				
65	A - 802	10.11.21	22.02.23				
66	A - 803	12.11.21	22.02.23				
67	A - 804	20.10.22					
68	A - 805	16.11.21	10.02.23				
69	A - 806	16.11.21	10.02.23				
70	A - 807	16.11.21	10.02.23				
71	A - 808	10.11.21	22.02.23				
72	A - 809	10.11.21	22.02.23				
73	A - 901	10.11.21	14.04.23				
74	A - 902	10.11.21	14.04.23				
75	A - 903	12.11.21	14.04.23				
76	A - 904	20.10.22					
77	A - 905	16.11.21	28.03.23				
78	A - 906	16.11.21	28.03.23				
79	A - 907	16.11.21	28.03.23				
80	A - 908	10.11.21	14.04.23				
81	A - 909	10.11.21	14.04.23				
82	A - 1001	10.11.21					
83	A - 1002	10.11.21					
84	A - 1003	12.11.21					
85	A - 1004	20.10.22					
86	A - 1005	16.11.21					
87	A - 1006	16.11.21					
88	A - 1007	16.11.21					
89	A - 1008	10.11.21					
90	A - 1009	10.11.21					

APPROVED BY

20 APR 2023
G. VIJAY RAJ
PROJECT MANAGER