


Remarks from site on the 'Requisition by Site Report' of purchase division

Remarks from site on the 'Requisition by Site Report' of purchased items				
Company:	Silver Oak Villas	Date:	18-11-2022	
Site:	Silver Oak Villas part-III	Prepared by:	K.Tulasi Rani	
Report From / To	11-11-2022 to 18-11-2022(Fri to sat)	Approved by:	K Purshotham	
Report Date	18-11-2022			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO [#]
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
184682	03-10-22	1-3	Macharla stone Yellow, Black, Chocolate color	Material available delivered by Monday
184711	15-10-22	1-3	Panel Doors 975WX2025HMM & 675X2025HMM & Mortise Lock	Material available delivered by Monday
184718	20-10-22	1-7	UPVC Windows	Supplier Can fix the windows by Next Week
184730	27-10-22	1-13	Electrical Copper Wires	Material available delivered by Monday
184736	29-10-22	1-13	Electrical Copper Wires	Material available delivered by Monday
184737	29-10-22	1-13	Electrical Copper Wires	Material available delivered by Monday
184747	31-10-22	1-2	Verified Tiles Carrara and Country Rosso	Part Material available delivered by Tuesday
184748	31-10-22	1-2	Verified Tiles Ispira carrara	Stock Not Available
184750	31-10-22	1-7	Bathroom Tiles Luna & Malaysina Brown & Jaipur panna	Material available delivered by Tuesday
184758	01-11-22	1-13	Electrical Copper wires	Material available delivered by Monday
184761	02-11-22	1-7	UPVC Windows	Supplier Can fix the windows by Monday
184762	02-11-22	1-7	UPVC Windows	Supplier Can fix the windows by Monday
184763	02-11-22	1-7	UPVC Windows	Supplier Can fix the windows by Monday
184764	02-11-22	1-7	UPVC Windows	Supplier Can fix the windows by Monday
184772	04-11-22	1-13	Electrical copper wires	Material available delivered by Wednesday
184775	09-11-22	1-7	UPVC Windows	Supplier Can fix the windows by Monday
184776	09-11-22	1-7	UPVC Windows	Supplier Can fix the windows by Monday
184779	09-11-22	1	Internal Door Beading	Material available delivered by Monday
184782	10-11-22	1-4	Verified Tiles Urbanwood dark & Carrara & Biblios	Part Material Available It will Delivered by Tuesday
184788	15-11-22	1-7	Wall & Floor Tiles Luna & Malaysian Brown & Jaipur Panna	Material Available Delivered by Tuesday
184790	15-11-22	1-7	Wall & Floor Tiles Luna & Malaysian Brown & Jaipur Panna	Material Available Delivered by Tuesday

184791	15-11-22	1-12	Wall & Floor Tiles Luna & Malaysian Brown & Jaipur Panna and Ultra Sprinkle	Material Available Delivered by Tuesday			
184795	16-11-22	1-5	Plumbing PVC Material	Material available delivered by Monday			
No. of gate passes issued this week:			3/5	From No.	6849	To No.	7201
Delivery van site visit on: 1			13-11-22, 15-11-22, 17-11-22, 19-11-22				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?						Yes	
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	ttt	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	-	-		
2.	10mm	.617	7.404	-	-		
3.	12mm	.89	10.68	-	-		
4.	16mm	1.58	18.96	-	-		
5.	20mm	2.47	29.64	-	-		
6.	25mm	3.86	46.32	-	-		
7.	32mm	6.32	75.84	-	-		
8.	Binding wire	-		Nil	Nil	Nil	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	0	PPC/PSC last weeks stock	49
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		18-11-2022		18-11-2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input. 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material. 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak welfare association	Date:	18-11-2022
Site:	Silver Oak Villas -III	Prepared by:	K Tulasi Rani
Report From / To	11-11-2022 to 18-11-2022 (Fri to sat)	Approved by:	K Purshotham
Report Date	18-11-2022		
List of requisitions numbers missing in the report*:			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req	Item Description
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
No. of gate passes issued this week:		3/5	From No. 6849 To No. 7201
Delivery van site visit on:		13-11-22,15-11-22,17-11-22,19-11-22	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes
Items not ordered but received:			
Other corrections & remarks:			
Details of steel & cement stock			
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs
1.	8mm	.395	4.74
2.	10mm	.617	7.404
3.	12mm	.89	10.68
4.	16mm	1.58	18.96
5.	20mm	2.47	29.64
6.	25mm	3.86	46.32
7.	32mm	6.32	75.84
8.	Binding wire	-	Nil
OPC stock	Nil	OPC last weeks stock	Nil
Details	Project Manager		Admin Officer/Manager
Sign			Admin Audit
Date	18-11-2022		18-11-2022

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPL SOV		Date:	18-11-2022		
Site:	Silver Oak Villas part-III		Prepared by:	K. Tulasi Rani		
Report From / To	11-11-2022 to 18-11-2022 (Fri to sat)		Approved by:	K Purshotham		
Report Date	18-11-2022					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO*		
185316	17-10-22	1	Electrical Diesel Generator	Requisition Send to Procurement Team		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ⁵		
185331	11-11-22	1-2	Plumbing PVC 50mm End Cap and 45 degrees Long Bend 50mm	Material available delivered by Monday		
No. of gate passes issued this week:			3/5	From No.	6849 To No. 7201	
Delivery van site visit on:			13-11-22, 15-11-22, 17-11-22, 19-11-22			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 40feet rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.50	155	698	-
2.	10mm	.617	7.50	-	-	-
3.	12mm	.89	10.67	100	1067	-
4.	16mm	1.58	18.96	150	2844	-
5.	20mm	2.47	29.63	-	-	-
6.	25mm	3.86	46.30	-	-	-
7.	32mm	6.32	66.67	-	-	-
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	-	PPC/PSC last weeks stock -
Details	Project Manager		Admin Officer/Manager		Admin Audit	
Sign						
Date	18-11-2022		18-11-2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modhproperties.com, ashay@modhproperties.com and rajakumar@modhproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For M/s approval report. 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material. 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officer/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!