


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas part-III			Date:	10-07-2021		
Site:	Silver Oak Villas part-III			Prepared by:	B Meenakshi		
Report From / To	02-07-2021 to 10-07-2021(Fri to Sat)			Approved by:	K Purshotham		
Report Date	10-07-2021						
List of requisitions numbers missing in the report*:							
List of requisitions where PO/WO not prepared 3 working days after requisition:							
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO [#]			
183605	06-07-2021	1-8	Electrical conducting for slab				
183604	06-07-2021	1-10	Door frames				
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^{\$}			
183607	06-07-2021	1-2	Eco drain pipes, Eco drain covers	Material ready with supplier delivery by Monday			
No. of gate passes issued this week:							
Delivery van site visit on: 1		Nil / 5	From No.	Nil	To No.	Nil	
Inward report (MRN/other) & stock report emailed in pdf format to purchase? 02-07-2021, 05-07-2021, 08-07-2021, 09-07-2021							
Items not ordered but received:						Yes / No	
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	-	-		
2.	10mm	.617	7.404	-	-		
3.	12mm	.89	10.68	-	-		
4.	16mm	1.58	18.96	-	-		
5.	20mm	2.47	29.64	-	-		
6.	25mm	3.86	46.32	-	-		
7.	32mm	6.32	75.84	-	-		
8.	Binding wire	-		Nil	Nil	Nil	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	82	PPC/PSC last weeks stock	0
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		10-07-2021		10-07-2021			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input. 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material. 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!