Remarks from site on the 'Requisition by Site Report' of purchase division

Company	7 ~.				D.	04 04 2022		
Company: Site:		Silver Oak Villas part-III			Date:	04-04-2022 K.Tulasi Rani		
		Silver Oak Villas part-III			Prepared by:			
Report From / To 25-03 sat)			022 to 02-04-2022	2(fri to	Approved by:	K Purshotham		
Report Date		1-04-20)22					
			sing in the report	*				
					g days after requisition:			
Req No. Req Date			Serial no of	Item Description		Reason for not preparing PO/WO#		
1	11042	item in Req		tion Besonption				
184008	10-03-2022		1-5	Powder coated grills				
184009	10-03-2022		1-5	Powder coated grills				
184015	15-03-2022		1-11	Crema marfil				
184037	22-03-22		1-11	Urban wood natural tiles				
184040	24-03-22		1-8	UPVC windows				
184052	29-03-22		1-8	UPVC windows				
184056	30-03-22		1	Pad Lo				
184057	30-03-22		1	SS rail				
184058	30-03-22		1-8		g Window			
184060	31-03-22		1-10	WPC Main Door Frames				
184061	3-03-22		1-9	Panel Doors				
184062	01-04-2		1-2	Mouse, Pendrive				
List of requisit	tions where	e PO/V	VO is prepared an	d items l	have not been received at	site beyond the lead time:		
Req No.	Req D		Serial no of	Item Description		Details of discussion with supplier ^s		
1	red 2 mi		item in Req.		•			
183780	11-12-2021		1	Urban wood natural 56 box pending		Material not available		
183909	01-02-2	2022	01	Regal Beige		Material not available		
183913	01-02-2	2022	08	Door pannels and hardware		Stock not available at supplier		
183925	24-12-2	2022	01	Utlra sprinkle HL		Stock not available at supplier		
183949	19-02-2	2022	08	Bathroom tiles		Stock not available at supplier		
183952	19-02-2	2022	08		oom tiles	Stock not available at supplier		
183953	22-02-2	2022	1-4		om tiles ultra sprinkler	Stock not available		
183956	25-02-2	2022	1=7		beige tiles	Stock not available		
183957	25-02-2	2022	1-4		oom tiles	Stock not available		
183958	25-02-2	2022	1-4		oom tiles	Stock not available		
183968	01-03-2	2022	01-4		oom tiles ultra sprinkler	Stock not available		
				tiles		111		
183969	01-03-2	2022	1-4	Bathroom tiles ultra sprinkler tiles		Stock not available		
183973	01-03-2	2022	1-4		oom tiles	Stock not available		
183975	03-03-2		1-4	Bathroom tiles		Stock not available		
183976	03-03-2		1-4		oom tiles	Stock not available		
	03-03-2		7	ISL C		Stock not available		
183981	03-03-2		1-4	Bathroom tiles		Stock not available		
183982	05-03-2		1-8	UPVC windows		Supplier delivery by Tuesday		
183987	03-03-2		1-8	UPVC windows		Supplier delivery by monday		
183994	_		1			Delivery by wedenesday		
184003	10-03-2		1-5	MI cameras WPC door frames		Stock available delivery by tuesday		
184013	12-03-2			UPVC windows		Supplier delivery by monday		
184014	12-03-2		4	Concealed Flush tanks		Stock not available		
184016	16-03-22		1			Stock not available		
184017			1 26	Concealed Flush tanks CPVC union&ball valve		Material available delivery by monday		
184020	16-03-2		1-36		The Control of the Co	Supplier fix the windows by Thursday		
184030	21-03-2		1-8		C windows			
184032	21-03-2	.2	l	White	cement pending	Material available delivery by monda		

184033	21-03-22	1-9	WPC door fr	ames	Stock available delivery by tuesday				
184034	21-03-22	1-9	WPC door fra		Stock available delivery by tuesday				
184038	24-03-22	1-8		UPVC windows		Supplier fix the windows by Thursday			
184039	24-03-22	1-8	UPVC windo		Supplier fix the windows by Thursday				
184042	24-03-22	1		Fruit packing cover		Material available delivery by monday			
184045	24-03-22	1		SS Railing		Material available delivery by tuesday			
184049	26-03-22	1-7		UPVC Windows		Material available delivery by tuesday			
184059	30-03-22	1-8		Cleaning Material		Material available delivery by			
			Cicannig Wat	Citai	Thursday				
					111012544)				
No. of gate p	asses issued this	week:	3/5	From No.	6598	Го No.	6600		
Delivery van	site visit on:1			25-03-22,28-03-22,30-03-22,01-04-22					
Inward repor	t (MRN/other) &	stock report ema	iled in pdf forma	t to purchase?	Yes				
Items not ord	lered but received	1:	1	F					
	tions & remarks:	·							
Details of ste	el & cement stoc	:k							
Sl. No	Tor size	Wt per mtr	Wt. for 12 mtr	Stock at site –	Stock at sit	te Previou	Previous stock in Kgs		
		kgs	rod – kgs	no of rods	in Kgs	110,100	5 500 CM 111 12g5		
1.	8mm	.395	4.74	-	-				
2.	10mm	.617	7.404	-	_				
3.	12mm	.89	10.68	-	-				
4.	16mm	1.58	18.96	-	-				
5.	20mm	2.47	29.64	-	-				
6.	25mm	3.86	46.32	-	-				
7.	32mm	6.32	75.84	-	-				
8.	Binding wire	-		Nill	Nill	Nill			
OPC stock	Nill	OPC last	Nill	PPC/PSC	130	PPC/PSC la	st 187		
Details		weeks stock		stock		weeks stock			
Sign		Project Manage	er	Admin Officer/Manager		Admin Audit			
Date		04-04-2022		K(T)		019			
Notes: 1. * Send a copy of the missing requisitions to Purchase			an immediately 2. 2	04-04-2022		1000			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, aiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without ompleting this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis.

5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers