

Remarks from site on the 'Requisition by Site Report' of purchase division

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and

Company:		Modi Realty Pocharam LLP		Date:		17.02.23	
Site:		Nilgiri Heights		Prepared by:		A.Sravani	
Report From / To		12.02.2023 to 17.02.2022		Approved by:		G.vijay raj	
Report Date		17.02.23					
List of requisitions numbers missing in the report:							
List of requisitions where PO/WO not prepared 3 working days after requisition:							
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s			
182180	09.09.22	1	Denver beige	Partly received .			
182328	28.11.22	1	Router	PO To be issue			
182406	18.01.23	1 to 15	PVC material	Next week delivery .			
182407	18.01.23	1 to 10	CPVC material	Next week delivery .			
182413	24.01.23	1	Switch	Next week delivery .			
182423	31.01.23	4 & 5	GI Clamps	Next week delivery .			
182433	15.02.23	5	Non return valve	Next week delivery .			
No. of gate passes issued this week:			Nil	From No.	Nil	To No.	Nil
Delivery van site visit on:			14.02.23 , 16.02.23 & 18.02.23 .				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?						Yes	
Items not ordered but received:							
Other corrections & remarks: Nil							
Details of steel & cement stock : Cement bags :							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons	
1.	8mm	.395	4.74	1800	6	9	
2.	10mm	.617	7.404	400	2	3	
3.	12mm	.89	10.68	187	1	2	
4.	16mm	1.58	18.96	395	5	7.5	
5.	20mm	2.47	29.64	270	6	8	
6.	25mm	3.86	46.32	43	1	2	
7.	32mm	6.32	75.84				
8.	Binding wire	-			0	100	
OPC stock	350 bags	OPC last weeks stock	350 bags	PPC/PSC stock	560 bags	PPC/PSC last weeks stock	100 bags
Details		Project Manager		Admin. Officer/Manager		Admin Audit	
Sign							
Date		17.02.23		17.02.23			

rajkumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!