

Company/ firm:	Crescentia Labs Pvt. Ltd			Block No:	northern block cols casting							
Project:	GV ONE			Flat / Villa no:								
Supplier:	Re Intra(M25)			Slab no:								
Requisition nos:	20240422037			A. Estimated quantity	70m3							
PO nos:	20240422040			B. Requisition	70m3							
Sign of Security	Sign of Admin	Sign of Project Manager		C. Actual quantity pour	15m3							
Details of RMC pour				D. Difference (C-A)	55m3							
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	16-05-2024	10:00	10:08	10:54	7m3	170	16,800	16,740	60			
2	16-05-2024	13:30	13:41	14:16	8m3	5385	19,200	19,750	-550			
3												
Total					15m3		36000	36490	-490			
Remarks				Balanced quantity to be delivered later								

Note 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall account on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **170**

To, GL ONE

M/s. PO: 2024-0422-040

Date : 16/05/24

Vehicle No. : AP16TK 0480 Thurukapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	Time: 10.08	7 M ³	7 M ³	PUMP
MRN-20240520004					
INWARD					

Inward No: 4225 Dt: 16/5/24

MRN No: Dt:

Received By: Sign:

Receiver's Signature

CRESCENTIA LABS PVT LTD

For **SL RMC PLANT**

Authorised Signatory