

POINTECH CONSTRUCTIONS

plot no 52,srinivasnagar colony
khapra
Hyderabad 500062.
PH : 6281560159
GST IN 36AHEPP8320R2ZO

inv no:PTC / 2024-25/2
Date:


6/04/2024

INVOICE				BILL NO 6	
To, CRESCENTIA LABS PVT LTD. #5-4-187/3&4,2nd Floor, Soham Mansion ,M G Road Secunderabad - 500003 GSTIN:36AADCB2608M1Z0					
SI No	Description			HSNCODE	Amount in Rs.
1	Towards :- Solvent block CHEMICAL RCC WORK slab-2 Columns and slab			995411	246713.00
					246,713.00
				SGST9%	22,204.17
				CGST 9%	22,204.17
Round					- 34.00
TOTAL					291,121.00

Amt in words: Two lakhs ninty one thousand one hundred twenty one only.

For

Pointech constructions


Authorized Signature

Aux B - Work Completion Report

Company	crescentia labs pvt ltd		Name of contractor	POINTEC CONSRUCTIONS		Sl. No. site	171	
Project/site	GV1		Nature of work	col-2,shear walls& slab-02 RCC Work.		Dt. site bills	08-03-2024	
Block no.	chemical block		Work done from date	14-02-2024		M-codex bill		
WO no.	20240118006		Work done to date	07-03-2024		WO issued ?	Yes	
WO date	18-01-2024		Contractor bill no.			GST bill	Yes	
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	col-2,shear walls& slab-02 RCC Work	Typical Column Shuttering&slab-02		2283.00	sft	RCC221	71.50	163234.50
2		slab bottoms, sides and beams		2706.00	sft	RCC221	71.50	1,93,479.00
3								3,56,713.5000
4		Note - 5000/- per day penalty for the delay of slab -02, date-14.02.24						
5		slab completion date 07.03.24, Total no of days 22 x 5000/=1,10,000.00						1,10,000.00
6							Total	2,46,713.00
7							Add Gst 18%	44,408.00
8							Total	2,91,121.00
9								
10								
11								

Remarks: works completed.

Approved by project manager

Sign:		Sign:	
-------	---	-------	--

Date:	8/2/2024	Date:
-------	----------	-------

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work

Notes: 1. This sheet replaces installation report and advice for contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Saunil (for Viropollis), B. anand Kumar (for NGH + NRS). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HQ (can be

ESTIMATE SHEET									
Company Name:	Crecentia Labs Pvt Ltd								
Project:	GV ONE								
Work Description:	Chemical blockcol-2,shear walls& slab-02 RCC Work.								
Name of the Contractor	pointec conctructions.								
Prepared By	Sobhanbabu.								
Date:	08-03-2024								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Chemical blockcol-2,shear walls& slab-02 RCC Work.	Typical Column Shuttering& Shuttering Shear walls	2,283.00	sft	71.50	1,63,234.50			
		Slab Bottom,sides and beams	2,706.00	sft	71.50	1,93,479.00			
							3,56,713.50		
		Note - 5000/- per day penalty for the delay of slab -02,date-14.02.24							
		slab completion date 07.03.24. Total no of days 22 x 5000/=1,10,000							
							Total	1,10,00.00	
							GST18%	2,46,713.00	
								44,408.00	
							Total Amount	2,91,121.00	
		Amount:-Two lakhs ninty one thousand one hundred and twenty one rupess only							

MEASUREMENT SHEET									
Company Name:	Crecentia Labs Pvt Ltd							Approved by :	
Project:	GV ONE								
Work Description:	Chemical blockcol-2,shear walls& slab-02 RCC Work.								
Name of the Contractor	pointee constructions.								
Prepared By	Sobhanbabu.								
Date:	08-03-2024								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Typical Column-02- Shuttering								
		C1	0.600	0.230	4.350	3	21.663	Sqm	
		C2	0.600	0.375	4.350	2	16.965	Sqm	
		C3	0.450	0.300	4.350	3	19.575	Sqm	
		C4	0.525	0.300	4.350	3	21.533	Sqm	
		Total				11	79.736	Sqm	
							858.000	Sft	858.00
2	Typical Shuttering Shear walls-02								
		W1 (Outer)	2	3.300		4.350	28.710	Sqm	
		W1 (Outer)	1	3.400		4.350	14.790	Sqm	
		W1 (Outer)	2	0.800		4.350	6.960	Sqm	
		W1 (Inner)	2	0.230		4.350	2.001	Sqm	
		W1 (Inner)	2	0.570		4.350	4.959	Sqm	
		W1 (Inner)	2	2.840		4.350	49.416	Sqm	
		W1 (Inner)	1	2.940		4.350	25.578	Sqm	
		Total					132.414	Sqm	
							1,425.000	Sft	1,425.00
3	Chemical block slab-02 RCC Work.								
	slab shuttering	Slab Bottom		145.203		1	145.203	Sqm	
		Slab Sides		49.539	0.150	1	7.431	Sqm	
		Staircase Sides		20.003	0.150	1	3.000	Sqm	
		Deductions		2.840	2.940	-1	-8.350	Sqm	
		Lift			23.872	-1	-23.872	Sqm	
		Staircase							

	Beams	B1	3.939	0.230	0.300	1	3.269	Sqm	
		B1	7.218	0.230	0.450	1	8.156	Sqm	
		B1A	0.629	0.230	0.300	1	0.522	Sqm	
		B2	3.799	0.230	0.300	1	3.153	Sqm	
		B2	7.498	0.230	0.450	1	8.473	Sqm	
		B3	3.371	0.230	0.300	1	2.798	Sqm	
		B4	5.373	0.230	0.300	1	4.460	Sqm	
		B5	16.373	0.230	0.450	1	18.501	Sqm	
		B6	5.451	0.230	0.300	1	4.524	Sqm	
		B7	10.190	0.230	0.450	1	11.515	Sqm	
		B8	12.538	0.230	0.300	1	10.407	Sqm	
		B9	6.889	0.230	0.300	1	5.718	Sqm	
							204.909	Sqm	
							2,206.00	sft	
4	Staircase shuttering	Waist slab 1	3.300	1.499		2	9.893	Sqm	
		Waist slab 2	0.600	1.497		1	0.898	Sqm	
		Waist slab 3	1.421			1	1.421	Sqm	
		Landing 1	2.408			1	2.408	Sqm	
		Landing 2	3.641			1	3.641	Sqm	
		Landing 3	2.244			1	2.244	Sqm	
		LB	21.951	0.230	0.475	1	25.902	Sqm	
							46.408	Sqm	
							500.000	Sft	