

Company		Modi Realty Genome Valley				Approved by	sarwar
Project		Bloomdale Residency Genome valley				Date	25-05-2024
Prepared By		Jeevana.					
Last updated on		16-05-2024					
Block No		Flat No - 1 to 22					
S.No	Flat No	Footings	Plinth Beam	Slab Casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date
1	1	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03.03.2022	
2	2	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03.03.2022	
3	3	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03.03.2022	
4	4	04.01.2021	29.10.2021	21.01.2022			
5	5	04.01.2021	29.10.2021	21.01.2022			
6	6	04.01.2021	29.11.2021	21.01.2022			
7	7	04.01.2021	16.06.2022	08.11.2022			
8	8	16.03.2021	16.06.2022	08.11.2022			
9	9	16.03.2021	16.06.2022	08.11.2022			
10	10	16.03.2021	16.06.2022	08.11.2022			
11	11	16.03.2021	16.06.2022	08.11.2022			
12	12	27.01.2022	16.06.2022	08.11.2022			
13	13	27.01.2022	16.06.2022	08.11.2022			
14	14	27.01.2022	16.06.2022	08.11.2022			
15	15	27.01.2022	16.06.2022	08.11.2022			
16	16	04.01.2021	16.06.2022	08.11.2022			
17	17	04.01.2021	29.11.2021	21.01.2022			
18	18	04.01.2021	29.10.2021	21.01.2022			
19	19	04.01.2021	29.10.2021	21.01.2022			
20	20	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03-03-2022	
21	21	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03-03-2022	
22	22	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03-03-2022	
23	101	15.12.2020	25.03.2021	13.07.2021	11.12.2021	club house completed	
24	102	15.12.2020	25.03.2021	13.07.2021	11.12.2021	creche room	
25	103	15.12.2020	25.03.2021	13.07.2021	11.12.2021	model flat	
26	104	04.01.2021	29.01.2021	16.02.2022	02-01-2023		
27	105	04.01.2021	29.01.2021	16.02.2022	02-01-2023		
28	106	04.01.2021	29.01.2021	16.02.2022	02-01-2023		
29	107	04.01.2021	16.06.2022	19-12-2022	31-05-2023		
30	108	16.03.2021	16.06.2022	19-12-2022	31-05-2023		
31	109	16.03.2021	16.06.2022	19-12-2022	31-05-2023		
32	110	16.03.2021	16.06.2022	19-12-2022	31-05-2023		
33	111	16.03.2021	16.06.2022	19-12-2022	31-05-2023		
34	112	27.01.2022	16.06.2022	19-12-2022	22-07-2023		
35	113	27.01.2022	16.06.2022	19-12-2022	22-07-2023		
36	114	27.01.2022	16.06.2022	19-12-2022	22-07-2023		
37	115	27.01.2022	16.06.2022	19-12-2022	22-07-2023		
38	116	04.01.2021	16.06.2022	19-12-2022	22-07-2023	02-01-2024	
39	117	04.01.2021	29.01.1.2021	16.02.2022	02-01-2023	20-06-2023	02-05-2024
40	118	04.01.2021	29.10.2021	16.02.2022	02-01-2023	20-06-2023	02-11-2023
41	119	04.01.2021	29.10.2021	16.02.2022	02-01-2023	20-06-2023	30-10-2023
42	120	15.12.2020	25.03.2021	13.07.2021	11-12-2021	model flat	
43	121	15.12.2020	25.03.2021	13.07.2021	11.12.2021	model flat	
44	122	15.12.2020	25.03.2021	13.07.2021	11.12.2021	club house completed	
45	201	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	08-07-2023
46	202	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	08-07-2023
47	203	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	18-08-2023
48	204	4.01.2021	29.01.2021	26.03.2022	15-02-2023	12-06-2023	10-10-2023
49	205	4.01.2021	29.01.2021	26.03.2022	18-01-2023	12-06-2023	10-10-2023
50	206	4.01.2021	29.01.2021	26.03.2022	18-01-2023	12-06-2023	10-10-2023
51	207	4.01.2021	16.06.2022	28-01-2023	06-06-2023	15-12-2023	
52	208	16.03.2021	16.06.2022	28-01-2023	06-06-2023		
53	209	16.03.2021	16.06.2022	28-01-2023	06-06-2023		
54	210	16.03.2021	16.06.2022	28-01-2023	06-06-2023		
55	211	16.03.2021	16.06.2022	28-01-2023	06-06-2023	15-12-2023	18-03-2024
56	212	27.01.2022	16.06.2022	28-01-2023	12-08-2023	14-11-2023	14-05-2024
57	213	27.01.2022	16.06.2022	28-01-2023	12-08-2023		
58	214	27.01.2022	16.06.2022	28-01-2023	12-08-2023	14-11-2023	22-04-2024
59	215	27.01.2022	16.06.2022	28-01-2023	12-08-2023		
60	216	04.01.2021	16.06.2022	28-01-2023	12-08-2023	14-11-2023	14-05-2024
61	217	04.01.2021	29.11.2021	26.03.2022	18-01-2023		
62	218	04.01.2021	29.10.2021	26.03.2022	15-02-2023	08-07-2023	30-10-2023
63	219	04.01.2021	29.10.2021	26.03.2022	15-02-2023		
64	220	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	
65	221	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	28-06-2023
66	222	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	28-06-2023
67	301	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023	08-07-2023
68	302	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023	08-07-2023
69	303	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023	18-08-2023
70	304	04.01.2021	29.10.2021	01.06.2022	16-02-2023	26-07-2023	02-11-2023
71	305	04.01.2021	29.10.2021	01.06.2022	21-02-2023	26-07-2023	02-11-2023
72	306	04.01.2021	29.11.2021	01.06.2022	21-02-2023	26-07-2023	02-11-2023

73	307	04.01.2021	16.06.2022	07-03-2023	22-09-2023	26-12-2023		
74	308	16.03.2021	16.06.2022	07-03-2023	22-09-2023			
75	309	16.03.2021	16.06.2022	07-03-2023	22-09-2023			
76	310	16.03.2021	16.06.2022	07-03-2023	10-10-2023			
77	311	16.03.2021	16.06.2022	07-03-2023	10-10-2023	26-12-2023	23-05-2024	
78	312	27.01.2022	16.06.2022	07-03-2023	10-10-2023	11-12-2023		
79	313	27.01.2022	16.06.2022	07-03-2023	10-10-2023			
80	314	27.01.2022	16.06.2022	07-03-2023	10-10-2023	11-12-2023		
81	315	27.01.2022	16.06.2022	07-03-2023	22-09-2023			
82	316	04.01.2022	16.06.2022	07-03-2023	22-09-2023	11-12-2023		
83	317	04.01.2022	29.11.2021	01.06.2022	16-02-2023	08-07-2023	02-05-2024	
84	318	04.01.2022	29.10.2021	01.06.2022	16-02-2023	26-07-2023	30-10-2023	
85	319	04.01.2022	29.10.2021	01.06.2022	16-02-2023			
86	320	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	09-06-2023	
87	321	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	09-06-2023	
88	322	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	28-06-2023	
89	401	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	28-06-2023	
90	402	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	28-06-2023	
91	403	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	18-08-2023	
92	404	4.01.2021	29.10.2021	12.08.2022	30-03-2023	12-08-2023	02-11-2023	
93	405	4.01.2021	29.10.2021	12.08.2022	30-03-2023	12-08-2023	02-11-2023	
94	406	4.01.2021	29.10.2021	12.08.2022	30-03-2023	12-08-2023	23-05-2024	
95	407	4.01.2021	16.06.2022	08-06-2023	09-11-2023			
96	408	16.03.2021	16.06.2022	08-06-2023	09-11-2023			
97	409	16.03.2021	16.06.2022	08-06-2023	09-11-2023			
98	410	16.03.2021	16.06.2022	08-06-2023	09-11-2023			
99	411	16.03.2021	16.06.2022	08-06-2023	09-11-2023	06-02-2024		
100	412	27.01.2022	16.06.2022	08-06-2023	09-11-2023	02-01-2024		
101	413	27.01.2022	16.06.2022	08-06-2023	09-11-2023			
102	414	27.01.2022	16.06.2022	08-06-2023	09-11-2023	02-01-2024	14-05-2024	
103	415	27.01.2022	16.06.2022	08-06-2023	09-11-2023			
104	416	04.01.2022	16.06.2022	08-06-2023	09-11-2023	02-01-2024		
105	417	04.01.2022	29.10.2021	12.08.2022	30-03-2023			
106	418	04.01.2022	29.01.2021	12.08.2022	30-03-2023	26-07-2023	30-10-2023	
107	419	04.01.2022	29.10.2021	12.08.2022	30-03-2023			
108	420	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023	
109	421	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023	
110	422	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023	
111	501	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023	
112	502	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023	
113	503	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	18-08-2023	
114	504	04.01.2021	29.10.2021	03.10.2022	22-05-2023	12-08-2023	14-11-2023	
115	505	04.01.2021	29.10.2021	03.10.2022	22-05-2023			
116	506	04.01.2021	29.10.2021	03.10.2022	22-05-2023	12-08-2023	14-11-2023	
117	507	04.01.2021	16.06.2022	16-08-2023	15-12-2023			
118	508	16.03.2021	16.06.2022	16-08-2023	15-12-2023			
119	509	16.03.2021	16.06.2022	16-08-2023	29-11-2023			
120	510	16.03.2021	16.06.2022	16-08-2023	15-12-2023			
121	511	16.03.2021	16.06.2022	16-08-2023	29-11-2023	06-02-2024	23-05-2024	
122	512	27.01.2022	16.06.2022	16-08-2023	29-11-2023	06-02-2024		
123	513	27.01.2022	16.06.2022	16-08-2023	29-11-2023	06-02-2024		
124	514	27.01.2022	16.06.2022	16-08-2023	29-11-2023	06-02-2024		
125	515	27.01.2022	16.06.2022	16-08-2023	29-11-2023			
126	516	04.01.2022	16.06.2022	16-08-2023	29-11-2023	06-02-2024		
127	517	04.01.2022	29.11.2021	03.10.2022	22-05-2023			
128	518	04.01.2022	29.10.2021	03.10.2022	22-05-2023	26-07-2023	14-11-2023	
129	519	04.01.2022	29.10.2021	03.10.2022	22-05-2023			
130	520	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023	
131	521	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023	
132	522	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023	

APPROVED BY

25 MAY 2024

SYED GOLAM SARWAR
ASST. PROJECT MANAGER
BRGV. PVT. LTD.

