

R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

A.C. No.: **5595**

Date: 05/06/24

To,

M/s. GN ONE PENOL - 20240528034

Vehicle No.: TS30TA5505 Thurkapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	<u>MRN-20240607030</u> INWARD	8m ³	8m ³	80m ³

Receiver's Signature

Inward No: <u>5494</u>	Dt: <u>05/6/24</u>
MRN No:	Dt:
Received By:	Sign: 

CRESCENTIALABS PVT LTD

For **R6 Infra**

Authorised Signatory

Company/ firm:		Crescentia Labs Pvt. Ltd.			Block No:		central lobby slab&south block staircase head room			
Project:		GV ONE			Flat / Villa no:					
Supplier:		R6 Infa(M25)			Slab no:					
Requisition nos:		20240528028			A. Estimated quantity:		10m3			
PO nos.:		20240528034			B. Requisition quantity:		10m3			
Sign of Security		Sign of Admin			Sign of Project Manager		4.5m3 used on (30-05-24), 6m3 used on (31-05-24), 4m3 used on (03-06-24), 33m3 used on (04-06-24), 8m3			
					D. Difference (C-A)		44.5m3			

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	05-06-2024	13:40	13:51	14:30	8m3	5595	19,200	19,270	-70			
6					8m3		19200	19270	-70			
					Total							
Remarks		Balanced quantity to be used later										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.