



R6 Infra
READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **5519**

Date : 08-06-2024

To, _____
M/s. GV one Pond - 20240528034

Vehicle No. : T5090E0994 thuskapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	M25	_____	6m ³	6m ³	Dumping
		MKN-20240610006			

INWARD	
Inward No:	5536
Dt:	08/6/24

Received By:

Sign

For **R6 Infra**

Receiver's Signature

CRESCENTIALABS PVT LTD

Authorised Signatory **Suresh**

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	central lobby slab&south block staircase head room
Project:	GV ONE	Flat / Villa no:	
Supplier:	R6 Infra(M25)	Slab no:	-
Requisition nos:	20240528028	A. Estimated quantity:	100m3
PO nos.:	20240528034	B. Requisition quantity:	100m3
Sign of Security:	Admin	C. Actual quantity poured	4.5m3 used on (30-05-24), 6m3 used on (31-05-24), 4m3 used on (03-06-24), 33m3 used on (04-06-24), 8m3 used on (05-06-24), 11m3 used on (06-06-24), 8m3 used on (07-06-24), 6m3
		D. Difference (C-A)	19.5m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	08-06-2024	10:25	10:32	11:07	6m3	5619	14,400	15,050	-650			
2												
3												
					Total		6m3					
							14400	15050	-650			

Remarks

Balanced quantity to be used later

Note: 1. Report to be sent on a daily basis to purchasing@modiproperties.com and reporting@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.