

R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

5510

P.O - 20240617010

Date: 28/5/24

GN ONE

Round - 20240510023

Vehicle No.: TS 09VF 0998

Thakur Kapaliy

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	MRN-20240622003 MRN-20240527003	8m ³	8m ³	DUMP

Received No: 5402
Date: 28/5/24

Received By: 

Receiver's Signature

CRESCENTIA LABS PVT LTD

For R6 Infra

Authorised Signatory 

Company/ firm:		Crescentia Labs Pvt. Ltd			Block No:		central lobby slab&south block staircase head room					
Project:		GV ONE			Flat / Villa no:							
Supplier:		R6 Infra(M25)			Slab no:							
Requisition nos:		20240617009			A. Estimated quantity:		35m3					
PO nos :		20240617010			B. Requisition quantity:		35m3					
Sign of Security		Admin			C. Actual quantity poured		20.5M3					
					D. Difference (C-A)		14.5M3					
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	28-05-2024	14:09	14:20	14:56	8m3	5510	19,200	19,530	-330			
2	12-06-2024	17:55	18:00	18:32	4.5	5664	10800	11050	-250			
3	12-06-2024	13:40	13:51	14:22	8M3	5659	19200	19400	-200			
Total					20.5m3		49200	49980	-780			
Remarks		Balanced quantity to be used later										

Note: 1. Report to be sent on a daily basis to 2.mehnaz@medinproperties.com and 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.