## PURCHASE DIVISION Advice for approval for credit to supplier

Date:		03/07/24	Prepared	by	M.Mah	esh	Serial no.		
Supplier nan	ne	PREMIER	ENGINEE	RING COI	PORATION		HO inward no	0.	
Firm/Compa	iny	CRESCENTIA LABS PVT LTD	Project		GV-	1	HO received	date	
PO/WO date		27/09/23	PO/WO	No.	2023922	2024	Scan ID.		
Sl no.		Bill no.		Bill	date		Bill amount		Original attached
5.		PEC/23-24/0904		27/0	9/23		5,734/-		□ Yes □ No
6.									□ Yes □ No
7.									□ Yes □ No
8.									□ Yes □ No
Amount A -	Bills to	otal (Excluding Trans	sport & Ha	mali Charg	ges):				
Proof of deli	very by	way of:   DCs/bill	□ Steel re	port 🗆 RM	C pour repor	t 🗆 So	lid block report	□ Inst	allation report
MRN nos.:							of delivery es MRN		Yes 🗆 No
Amount B –	Other C	Credits: Transportation	on charges			matem	- India		
Amount C –			on charges						
		-C) – Amount to be	credited to	the supplie	A***				
Amount E –			credited to	the supplie	71.				5,734/-
									5,734/-
Amount F –									0/-
		s per PO /WO		□ Yes □ I	Excess receiv	/ed □ Sl	nort received []	Part re	ceived
Close PO / W	VO			□ Yes □ l	No – wait for	balance	e material   Oth	ner	
Payment – di	ue date			Final bill	l				
Remarks: "T supplier has MRN is app	also is	VDC bill has been of ssued the bill under	changed to r GV-1."	o GV-1 as	per the inst	truction	s of the Mana	ging I	Director, and the
Approved	hv	Purchase Officer	Purcl	h	1//2				
	- J		Mana		MD		Accountant	t	Accounts Manager
Name:		M.Mahesh							0
Sign:									
Date									
Approval limi		Upto 20k	Above 20	k	Above 100k		Upto 20k		Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.

2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

PREMIER ENGINEERING CORPORATION

5-2-155 RP ROAD, Opp. Lakshmi Vilas Bank,

Secunderabad, TS-500003 www.premierenggcorp.com Telangana - 500003, India GSTIN/UIN: 36AACFP6807A1ZL

State Name: Telangana, Code: 36 E-Mail: sales@pechyd.com (cell:7288883664)

Consignee (Ship to) CRESCENTIA LABS PVT LTD

Shamirpet Hyderabad 500078

Telangana - 500078, India

:36AADCB2608M1ZO GSTIN/UIN State Name : Telangana, Code : 36

Buyer (Bill to) CRESCENTIA LABS PVT LTD 5-4-187/3&4,II ND FLOOR, SOHAM MANSION,M.G.ROAD, SECUNDERABAD-50003

Telangana - 500003, India

State Name

GSTIN/UIN : 36AADCB2608M1ZO

: Telangana, Code : 36

Dated <b>27-Sep-23</b>
Mode/Terms of Payment
Other References
Dated 22-Sep-23
Delivery Note Date
Destination

(Amended on 27.09.23 Effect on 29.06.24)

0.	Description of G	oods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
0.	GLOSTER 2CX1.5SQMM CYY MULT/	FLEX/PVC BLACK 100M	85446020	150.0000 Meters	62.30	Meters	48 %	4,859.40
	Less:	Output SGST 9% Output CGST 9% ROUND OFF		8	9	%		437.35 437.35 (-)0.10
	9							
	3							
		Total		150.0000 Meters				0 5,734.00

INR Five Thousand Seven Hundred Thirty Four Only

Company's Bank Details Bank Name HDFC

27058020000011 A/c No.

Branch & IFS Code | SECUNDERABAD & HDFC0000042

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. \*Goods once sold will not be taken back or exchanged.

for PREMIER ENGINEERING CORPORATION

Authorised Signatory

## Purchase Order

ê.

1	-	٦	
	=		
d	ā	ï	
:	5	•	
1	33	í	

From Company:	GV Discovery Centre Pvt. Ltd., 5-4-187/3&4, IInd FloorSoham MansionM.G.Road Secunderabad,TELANGANA,500003 GSTNO:36AAHCG4940K1ZC	tre Pvt. Ltd., FloorSoham ANGANA,5 34940K1ZC	MansionM.	G.Road		De	Delivery Location: Genopolis Plot No.1/ Hyderabao Subba Rec	ition: Geno Plot? Hyde Subb	Genopolis Plot No.1A, Synergy Square 1 Hyderabad,Telangana,500078 Subba Reddy,7674808777	ergy Squar 1gana,5000 74808777	e 1, Genom	Genopolis Plot No.1A, Synergy Square 1, Genome Valley, Shamirpet Hyderabad,Telangana,500078 Subba Reddy,7674808777
Supplier Details												
Premier Engineering Corporation 5-2-155 RP Road Secunderabad	orporation iderabad					PO No		20230922024	24	Quote No		Nill
Hyderabad, TG, GSTIN:36AACFP6807A1ZL	AIZL					PO Date		22 Sep 2023		Quote Date		22 Sep 2023
Mr. Desai., 27538811						Supply Type	ре	Purchase Order		Requisition Num		20230922023
SNo. Item Name		Qty	Rate	Dis%	Taxable Amount			GST%	7%			Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
ELEC 4412- 1 Copper cable mts	ELEC 4412-Electrical-Flexible Copper cable1.5Sqmm-2core- mts	150.00	62.30	48%	9,345	0%	9%	9%	0	841	841	5,734
							Total A	Total Amount	0	841	841	5,734
Rupees in words: Five Thousand Seven Hundred And Thirty Four Only.	Thousand Seven Hundr	ed And Thir	ty Four Only	Y.								

Terms and Conditions:-

Additional Specifications Delivery at GVDC, conatct person Mr. Subbareddy Sir-7674808777.

Inclusive of GST and other taxes.

Tax:

Delivery Date: Within 2 days of PO
Delivery Location: As given above.

Transport: By Purchaser

Advance Paid : Nill

Payment Terms: After material delivery and submission of bills.

Bill submission: Proof of delivery & original invoice must be delivered to Second floor, Soham Mansion, M.G. Road, Secunderabad- 03.Do not send to site.

Page 1 of 2

Commissioning:

NA

NA

1. This is a digitally generated order and no signature is required.

- 2. In case the vendor is unable to accept the order and supply the material, they must intimate the same by email to purchase@modiproperties.com.
- 3. Vendors must obtain acknowledgment from site as proof of delivery (POD) on relevant document like DC, e-way bill, packing list, etc.
- 4. Vendor must send original invoices to our head office (HO) on the address mentioned above. Do not send the original invoices to sites or purchase division office. An acknowledgment on a copy of the invoice will be provided upon request at our HO.
- including delivery of defective material. 5. We reserve the right to cancel this PO and seek refund of the advance paid in case of delay in delivery or items delivered are not as per specifications,
- 6. Payment against delivery /installation shall only be made after receipt of original signed invoice at HO.