

**RCC works FOR**

**GV-01-chemical block**

**Excess Works -for Mumty slab.**

**CONTRACTOR: MOHD ISHAQ**

## Crescentia Labs Pvt Ltd.

Head Office: 5-4-187/3 & 4, II Floor, Soham Mansion, M.G. Road, Secunderabad - 500 003. ☎ : 040-6633 5551, ✉ : [info@modiproperties.com](mailto:info@modiproperties.com).

Site Office: Plot no. 15B, Sy. No. 230 to 243, Turkapally, Hyd - 500 078, Telangana, ☎ : + 91- 40-66335551, ✉ : [inf@genopolisgv.in](mailto:inf@genopolisgv.in)



### Letter of confirmation

Date:01.07.2024

**From,**

GV One

Plot No.15-B, MN Park Phase-ISy No. 230 to 243Turkapally  
Hyderabad,Telangana,500078  
Ansari,04066335551

**To,**

MOHD ISHAQ CENTRING CONTRACTOR,  
Office: 12-11-366/2/A/1, Warasiguda,  
Secunderabad, Hyderabad, Telangana - 500061  
PhoneNo : 9581689167, 9246364906

Subject: Confirmation of measurement, rates, estimates, BOQ, etc. For **GV-01 Chemical block-Excess RCC Works -**  
for Mumty slab.

Reference: Work order no.**20240627038** , dated **27 Jun 2024**

Sir/Madam,

We hereby confirm the following:

1. The details of measurement have been calculated and accepted by you, copy enclosed.
2. The details of rates have been accepted by you, copy enclosed.
3. The details of BOQ and estimates have been accepted by you, copy enclosed.
4. Detailed terms and conditions (briefly mentioned in work order).

|    |                            |                                                                                                                                                       |
|----|----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|
| a. | Agreement for construction | Terms and conditions mentioned in agreement for construction shall be strictly followed.                                                              |
| b. | Measurement/estimate       | The total quantity of work has been separately estimated and signed by both the parties.                                                              |
| c. | Scope of work.             | Scope of Work includes labor charges for Shuttering, Bar bending, Concreting not includes Concrete and steel material etc. as per Engineer in charge. |
| d. | Payment terms              | Payment shall be made based on progress of work, as per advice of stie engineers.                                                                     |
| e. | Advance paid               | <b>As Per Agreement.</b>                                                                                                                              |
| f. | Recovery of advance        | <b>As Per Agreement.</b>                                                                                                                              |
| g. | Timeline                   | <b>As Per Agreement.</b>                                                                                                                              |
| h. | QC inspection              | QC inspection as per company policy shall be strictly followed.                                                                                       |
| i. | Penalty                    | <b>As Per Agreement.</b>                                                                                                                              |
| j. | Bonus                      | <b>As Per Agreement.</b>                                                                                                                              |
| k. | Approved drawings          | GFC drawings shall be provided as requested. Workers at site must have copy of GFC drawings.                                                          |
| l. | Quality                    | The quality of the work is up to the satisfaction of site engineers. Corrections to be made as per their advice.                                      |
| m. | Safety                     | All workers should wear helmets, safety jackets, safety shoes and harness at all times.                                                               |
| n. | Security                   | Contractor shall be responsible for security of their material.                                                                                       |

## Crescentia Labs Pvt Ltd.



Head Office: 5-4-187/3 & 4, II Floor, Soham Mansion, M.G. Road, Secunderabad - 500 003. ☎ : 040-6633 5551, ✉ : [info@modiproperties.com](mailto:info@modiproperties.com).

Site Office: Plot no. 15B, Sy. No. 230 to 243, Turkapally, Hyd - 500 078, Telangana. ☎ : + 91- 40-66335551, ✉ : [inf@genopolisgv.in](mailto:inf@genopolisgv.in)

|    |             |                                                                                                                          |
|----|-------------|--------------------------------------------------------------------------------------------------------------------------|
| o. | Measurement | Payment shall be made as per measurement of work done at site.                                                           |
| p. | Bill        | Contractor shall raise invoice within 2 working days of completion of work.<br>Payment will not be made without invoice. |
| q. | Remarks     | Terms and conditions mentioned in agreement for construction shall be strictly followed.                                 |

Please sign a copy of this letter as your confirmation of the above terms and conditions.

Thank You.

Yours sincerely,

Accepted and confirmed by:

Name: Md. Yaseen

Date: 02/07/2024.

Place: Hyderabad.

## Excess Works-GV-01 Chemical Block-RCC works for Mumty slab

From Company: Crescentia Labs Pvt Ltd  
Delivery Location: GV One  
Plot No.15-B, MN Park Phase-ISy No. 230 to 243Turkapally  
Hyderabad,Telangana,500078  
Ansari,04066335551  
GSTNO:36AADCB2608M1Z0

| Supplier Details                                                                                                                                                 |  |                                                                |  |                 |  |             |  |      |  |                |  |             |   |             |        |             |        |               |          |                   |  |                   |  |        |  |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|----------------------------------------------------------------|--|-----------------|--|-------------|--|------|--|----------------|--|-------------|---|-------------|--------|-------------|--------|---------------|----------|-------------------|--|-------------------|--|--------|--|
| MOHD ISHAQ<br>12-11-366/2/A/1, Warasiguda Secunderabad<br>Hyderabad, TG, 500061<br>GSTIN:36AAJPI1995B1ZR<br>Mr. MOHD ISHAQ, 9581689167<br>myaseen46621@gmail.com |  |                                                                |  |                 |  |             |  |      |  |                |  |             |   |             |        |             |        |               |          |                   |  |                   |  |        |  |
| PO No                                                                                                                                                            |  | 20240627038                                                    |  | Quote No        |  |             |  |      |  |                |  |             |   |             |        |             |        |               |          |                   |  |                   |  |        |  |
| PO Date                                                                                                                                                          |  | 27 Jun 2024                                                    |  | Quote Date      |  | 27 Jun 2024 |  |      |  |                |  |             |   |             |        |             |        |               |          |                   |  |                   |  |        |  |
| Supply Type                                                                                                                                                      |  | Work Order                                                     |  | Requisition Num |  | 20240627029 |  |      |  |                |  |             |   |             |        |             |        |               |          |                   |  |                   |  |        |  |
| SNo.                                                                                                                                                             |  | Item Name                                                      |  | Qty             |  | Rate        |  | Dis% |  | Taxable Amount |  | GST%        |   | Amount      |        |             |        |               |          |                   |  |                   |  |        |  |
|                                                                                                                                                                  |  |                                                                |  |                 |  |             |  |      |  |                |  |             |   |             |        |             |        |               |          |                   |  |                   |  |        |  |
| 1                                                                                                                                                                |  | CONST-RCC1821-Construction-Column 4-Shuttering--sqm            |  | 774.00          |  | 84.50       |  | 0%   |  | 65,403         |  | IGST%<br>0% |   | CGST%<br>9% |        | SGST%<br>9% |        | IGST AMT<br>0 |          | CGST AMT<br>5,886 |  | SGST AMT<br>5,886 |  | 77,176 |  |
| Addl Spec                                                                                                                                                        |  | Consider UOM as sft, rates & quantities are given for unit sft |  |                 |  |             |  |      |  |                |  |             |   |             |        |             |        |               |          |                   |  |                   |  |        |  |
| 2                                                                                                                                                                |  | CONST-RCC8439-Construction-Slab 4-Shuttering--sqm              |  | 615.00          |  | 84.50       |  | 0%   |  | 51,968         |  | IGST%<br>0% |   | CGST%<br>9% |        | SGST%<br>9% |        | IGST AMT<br>0 |          | CGST AMT<br>4,677 |  | SGST AMT<br>4,677 |  | 61,322 |  |
| Addl Spec                                                                                                                                                        |  | Consider UOM as sft, rates & quantities are given for unit sft |  |                 |  |             |  |      |  |                |  |             |   |             |        |             |        |               |          |                   |  |                   |  |        |  |
| Total Amount ...                                                                                                                                                 |  |                                                                |  |                 |  |             |  |      |  |                |  |             | 0 |             | 10,563 |             | 10,563 |               | 1,38,497 |                   |  |                   |  |        |  |
| Rupees in words : One Lakh Thirty Eight Thousands Four Hundred And Ninety Seven Only                                                                             |  |                                                                |  |                 |  |             |  |      |  |                |  |             |   |             |        |             |        |               |          |                   |  |                   |  |        |  |

01/07/24 12:21:54 PM

## Work Order

Original

Scope of Work includes labor charges for Shuttering, Bar bending, Concreting not includes Concrete and steel material etc. as per Engineer in charge.

Payment Terms : Payment shall be made based on progress of work, A per advice of site engineers.

Advance Paid : As Per Agreement.

Recovery of Advance

As Per Agreement.

Timeline

As Per Agreement.

QC inspection

QC inspection as per company policy shall be strictly followed.

Penalty

As Per Agreement.

Bonus

As Per Agreement.

Approved drawings

GFC drawings shall be provided as requested. Workers at site must have a copy of GFC drawings.

Quality

The quality of the work is upto the satisfaction of site engineers. Corrections to be made as per GFC drawings.

Safety:

All workers should wear helmets, safety jackets, safety shoes and harness at all times.

Security

Contractor shall be responsible for security of their material.

Measurements:

Payment shall be made as per measurement of work done at site.

Bill

Contractor shall raise invoice within 2 working days of completion of work. Payment will not be made without Invoice.

Remarks :



Excess Works-GV-01 Chemical Block-RCC works for Mumty slab

### Notes:

1. This is a digitally generated order and no signature is required.
2. In case the vendor is unable to accept the order and supply the material, they must intimate the same by email to [purchase@modiproperties.com](mailto:purchase@modiproperties.com).
3. Vendors must obtain acknowledgment from site as proof of delivery (POD) on relevant document like DC, e-way bill, packing list, etc.
4. Vendor must send original invoices to our head office (HO) on the address mentioned above. Do not send the original invoices to sites or purchase division office. An acknowledgment on a copy of the invoice will be provided upon request at our HO.
5. We reserve the right to cancel this PO and seek refund of the advance paid in case of delay in delivery or items delivered are not as per specifications, including delivery of defective material.
6. Payment against delivery /installation shall only be made after receipt of original signed invoice at HO.



| RCC works for Mumty Slab-Chemical block       |                                                              |      |       |          |              |
|-----------------------------------------------|--------------------------------------------------------------|------|-------|----------|--------------|
| Contractor                                    | MOHD ISHAQ CENTRING CONTRACTOR                               |      |       |          |              |
| COMPANY NAME                                  | Crescentia Labs Pvt Ltd                                      |      |       |          |              |
| PROJECT NAME                                  | GV One                                                       |      |       |          |              |
| WORK DESCRIPTION                              | RCC works for Mumty Slab-Chemical block - <i>Excess work</i> |      |       |          |              |
| PREPARED BY                                   | QS Team, HO                                                  |      |       |          |              |
| As per Site Measurements (A)                  |                                                              |      |       |          |              |
| S.No                                          | Item                                                         | Unit | Rate  | Qty      | Amount       |
| 1                                             | Column-4                                                     | Sft  | 84.50 | 2500.000 | 2,11,250.00  |
| 2                                             | Slab-4                                                       | Sft  | 84.50 | 9947.000 | 8,40,521.50  |
| Total                                         |                                                              |      |       |          | 10,51,772.00 |
| Add GST @18%                                  |                                                              |      |       |          | 1,89,318.96  |
| Total amount incl. taxes                      |                                                              |      |       |          | 12,41,090.96 |
| As per WO (B)                                 |                                                              |      |       |          |              |
| S.No                                          | Item                                                         | Unit | Rate  | Qty      | Amount       |
| 1                                             | Column-4                                                     | Sft  | 84.50 | 1726.000 | 1,45,847.00  |
| 2                                             | Slab-4                                                       | Sft  | 84.50 | 9332.000 | 7,88,554.00  |
| Total                                         |                                                              |      |       |          | 9,34,401.00  |
| Add GST @18%                                  |                                                              |      |       |          | 1,68,192.18  |
| Total amount incl. taxes                      |                                                              |      |       |          | 11,02,593.18 |
| WO to be released for excess Quantities (A-B) |                                                              |      |       |          |              |
| S.No                                          | Item                                                         | Unit | Rate  | Qty      | Amount       |
| 1                                             | Column-4 - 1821                                              | Sft  | 84.50 | 774.000  | 65,403.00    |
| 2                                             | Slab-4 - 8439                                                | Sft  | 84.50 | 615.000  | 51,967.50    |
| Total                                         |                                                              |      |       |          | 1,17,371.00  |
| Add GST @18%                                  |                                                              |      |       |          | 21,126.78    |
| Total amount incl. taxes                      |                                                              |      |       |          | 1,38,497.78  |
| Excess of                                     |                                                              |      |       |          | 12.56%       |

 27/6/2024  
  
**APPROVED BY**  
**SOHAM MODI**  
**27 JUN 2024**

| RCC works for Mumty Slab-Chemical block                               |                                         |      |       |                          |                     |
|-----------------------------------------------------------------------|-----------------------------------------|------|-------|--------------------------|---------------------|
| Contractor                                                            | MOHD ISHAQ CENTRING CONTRACTOR          |      |       |                          |                     |
| COMPANY NAME                                                          | Crescentia Labs Pvt Ltd                 |      |       |                          |                     |
| PROJECT NAME                                                          | GV One                                  |      |       |                          |                     |
| WORK DESCRIPTION                                                      | RCC works for Mumty Slab-Chemical block |      |       |                          |                     |
| PREPARED BY                                                           | QS Team, HO                             |      |       |                          |                     |
| As per Site Measutements (A)                                          |                                         |      |       |                          |                     |
| S.No                                                                  | Item                                    | Unit | Rate  | Qty                      | Amount              |
| 1                                                                     | Column-4                                | Sft  | 84.50 | 2500.000                 | 2,11,250.00         |
| 2                                                                     | Slab-4                                  | Sft  | 84.50 | 9947.000                 | 8,40,521.50         |
|                                                                       |                                         |      |       | <b>Total</b>             | <b>10,51,772.00</b> |
|                                                                       |                                         |      |       | Add GST @18%             | 1,89,318.96         |
|                                                                       |                                         |      |       | Total amount incl. taxes | <b>12,41,090.96</b> |
| As per WO (B): Bill raise based on WO no:20240504007                  |                                         |      |       |                          |                     |
| S.No                                                                  | Item                                    | Unit | Rate  | Qty                      | Amount              |
| 1                                                                     | Column-4                                | Sft  | 84.50 | 1726.000                 | 1,45,847.00         |
| 2                                                                     | Slab-4                                  | Sft  | 84.50 | 9332.000                 | 7,88,554.00         |
|                                                                       |                                         |      |       | <b>Total</b>             | <b>9,34,401.00</b>  |
|                                                                       |                                         |      |       | Add GST @18%             | 1,68,192.18         |
|                                                                       |                                         |      |       | Total amount incl. taxes | <b>11,02,593.18</b> |
| WO for excess Quantities (A-B)- Bill raise based on WO no:20240627038 |                                         |      |       |                          |                     |
| S.No                                                                  | Item                                    | Unit | Rate  | Qty                      | Amount              |
| 1                                                                     | Column-4                                | Sft  | 84.50 | 774.000                  | 65,403.00           |
| 2                                                                     | Slab-4                                  | Sft  | 84.50 | 615.000                  | 51,967.50           |
|                                                                       |                                         |      |       | <b>Total</b>             | <b>1,17,371.00</b>  |
|                                                                       |                                         |      |       | Add GST @18%             | 21,126.78           |
|                                                                       |                                         |      |       | Total amount incl. taxes | <b>1,38,497.78</b>  |
|                                                                       |                                         |      |       | <b>Excess of</b>         | <b>12.56%</b>       |

| <b>Crescentia Labs Pvt Ltd</b>    |                      |             |            |                  |
|-----------------------------------|----------------------|-------------|------------|------------------|
| <b>GV One</b>                     |                      |             |            |                  |
| <b>Work Description : Summary</b> |                      |             |            |                  |
| <b>S.No</b>                       | <b>Description</b>   | <b>Unit</b> | <b>Qty</b> | <b>Sub Total</b> |
| 1                                 | <b>Column-7</b>      |             |            |                  |
|                                   | Staircase-Mummtty    | sft         | 1013.000   |                  |
|                                   | Lift-Mummtty         | sft         | 581.000    |                  |
|                                   | Fire & Domestic Tank | sft         | 62.000     |                  |
|                                   | ETP                  | sft         | 844.000    |                  |
|                                   |                      |             |            | 2500.000         |
| 2                                 | <b>Slab-7</b>        |             |            |                  |
|                                   | Staircase-Mummtty    | sft         | 790.000    |                  |
|                                   | Lift-Mummtty         | sft         | 173.000    |                  |
|                                   | Fire & Domestic Tank | sft         | 1870.000   |                  |
|                                   | ETP                  | sft         | 7114.000   |                  |
|                                   |                      |             |            | 9947.000         |

| Crescentia Labs Pvt Ltd                      |                                        |      |     |        |       |       |                 |            |
|----------------------------------------------|----------------------------------------|------|-----|--------|-------|-------|-----------------|------------|
| GV One                                       |                                        |      |     |        |       |       |                 |            |
| Work Description : Mummy slab-Stair case-RCC |                                        |      |     |        |       |       |                 |            |
| S.No                                         | Description                            | Unit | Nos | L      | W     | D     | Qty             | Remarks    |
| <b>Columns-Mummy slab</b>                    |                                        |      |     |        |       |       |                 |            |
|                                              | <u>Columns</u>                         |      |     |        |       |       |                 |            |
| 1                                            | C1                                     | Sqm  | 1   | 0.375  | 0.600 | 3.125 | 6.094           |            |
| 2                                            | C2                                     | Sqm  | 3   | 0.230  | 0.600 | 3.125 | 15.563          |            |
| 3                                            | C3                                     | Sqm  | 1   | 0.230  | 0.450 | 3.125 | 4.250           |            |
|                                              | <u>Shear Walls</u>                     | Sqm  |     |        |       |       |                 |            |
| 4                                            | Lift Walls 1                           | Sqm  | 1   | 21.820 |       | 3.125 | 68.188          |            |
|                                              | <b>Total Columns &amp; Shear Walls</b> |      |     |        |       |       | <b>94.094</b>   | <b>Sqm</b> |
|                                              |                                        |      |     |        |       |       | <b>1013.000</b> | <b>Sft</b> |
| <b>Slab-01</b>                               |                                        |      |     |        |       |       |                 |            |
| 1                                            | Slab bottom 1                          | Sqm  | 1   | 47.911 |       |       | 47.911          |            |
|                                              | Slab Sides                             | Sqm  | 1   | 32.532 |       | 0.125 | 4.067           |            |
|                                              | Lift 1                                 | Sqm  | -1  | 8.350  |       |       | -8.350          |            |
|                                              | Sides                                  | Sqm  | 1   | 11.560 |       | 0.125 | 1.445           |            |
|                                              | <u>Beams</u>                           |      |     |        |       |       |                 |            |
| 1                                            | B1                                     | Sqm  | 1   | 4.030  | 0.230 | 0.300 | 3.345           |            |
| 2                                            | B2                                     | Sqm  | 1   | 4.175  | 0.230 | 0.300 | 3.465           |            |
| 3                                            | B2                                     | Sqm  | 1   | 4.030  | 0.230 | 0.300 | 3.345           |            |
| 4                                            | B3                                     | Sqm  | 1   | 5.339  | 0.230 | 0.300 | 4.431           |            |
| 5                                            | B4                                     | Sqm  | 1   | 9.470  | 0.230 | 0.300 | 7.860           |            |
| 6                                            | B5                                     | Sqm  | 1   | 7.120  | 0.230 | 0.300 | 5.910           |            |
|                                              | <b>Total Slab &amp; Beams</b>          |      |     |        |       |       | <b>73.429</b>   | <b>Sqm</b> |
|                                              |                                        |      |     |        |       |       | <b>790.000</b>  | <b>Sft</b> |

| Crescentia Labs Pvt Ltd                |                               |      |     |        |       |       |                |            |
|----------------------------------------|-------------------------------|------|-----|--------|-------|-------|----------------|------------|
| GV One                                 |                               |      |     |        |       |       |                |            |
| Work Description : Lift Room Mumty-RCC |                               |      |     |        |       |       |                |            |
| S.No                                   | Description                   | Unit | Nos | L      | W     | D     | Qty            | Remarks    |
| <b>Shear Walls</b>                     |                               |      |     |        |       |       |                |            |
| 1                                      | Lift Walls 1                  | Sqm  | 1   | 21.820 |       | 2.475 | 54.005         |            |
|                                        | <b>Total Shear Walls</b>      |      |     |        |       |       | <b>54.005</b>  | <b>Sqm</b> |
|                                        |                               |      |     |        |       |       | <b>581.000</b> | <b>Sft</b> |
| <b>Slab</b>                            |                               |      |     |        |       |       |                |            |
| 1                                      | Lift bottom 01                | Sqm  | 1   | 11.220 |       |       | 11.220         |            |
|                                        | Slab Sides                    | Sqm  | 1   | 13.400 |       | 0.150 | 2.010          |            |
|                                        | <u>Beams</u>                  |      |     |        |       |       |                |            |
|                                        | B1a                           | Sqm  | 1   | 3.400  | 0.230 | 0.300 | 2.822          |            |
|                                        | <b>Total Slab &amp; Beams</b> |      |     |        |       |       | <b>16.052</b>  | <b>Sqm</b> |
|                                        |                               |      |     |        |       |       | <b>173.000</b> | <b>Sft</b> |

| Crescentia Labs Pvt Ltd                     |                               |      |     |        |       |       |                 |            |
|---------------------------------------------|-------------------------------|------|-----|--------|-------|-------|-----------------|------------|
| GV One                                      |                               |      |     |        |       |       |                 |            |
| Work Description : Fire & Domestic Tank RCC |                               |      |     |        |       |       |                 |            |
| S.No                                        | Description                   | Unit | Nos | L      | W     | D     | Qty             | Remarks    |
| <b>Column-Water Tanks</b>                   |                               |      |     |        |       |       |                 |            |
|                                             | <u>Columns</u>                |      |     |        |       |       |                 |            |
| 1                                           | C1                            | Sqm  | 1   | 0.375  | 0.600 | 0.700 | 1.365           |            |
| 2                                           | C2                            | Sqm  | 3   | 0.230  | 0.600 | 0.700 | 3.486           |            |
| 3                                           | C3                            | Sqm  | 1   | 0.230  | 0.450 | 0.700 | 0.952           |            |
|                                             | <b>Total Columns</b>          |      |     |        |       |       | <b>5.803</b>    | <b>Sqm</b> |
|                                             |                               |      |     |        |       |       | <b>62.000</b>   | <b>Sft</b> |
| <b>Slab-Water Tanks</b>                     |                               |      |     |        |       |       |                 |            |
| 1                                           | Slab bottom l                 | Sqm  | 1   | 28.488 |       |       | 28.488          |            |
|                                             | Slab Sides                    | Sqm  | 1   | 21.934 |       | 0.125 | 2.742           |            |
| 2                                           | Internal wall-Domestic        | Sqm  | 1   | 10.871 |       | 1.750 | 19.024          |            |
|                                             | Internal wall-Fire            | Sqm  | 1   | 15.689 |       | 1.750 | 27.456          |            |
| 3                                           | External wall-Dom+Fire        | Sqm  | 1   | 21.644 |       | 1.750 | 37.877          |            |
| 4                                           | Slab Top                      | Sqm  | 1   | 28.401 |       |       | 28.401          |            |
|                                             | Slab Sides                    | Sqm  | 1   | 21.644 |       | 0.125 | 2.706           |            |
|                                             | <u>Beams</u>                  |      |     |        |       |       |                 |            |
| 1                                           | B1                            | Sqm  | 1   | 4.175  | 0.230 | 0.450 | 4.718           |            |
| 2                                           | B2                            | Sqm  | 1   | 4.030  | 0.230 | 0.450 | 4.554           |            |
| 3                                           | B3                            | Sqm  | 1   | 5.253  | 0.230 | 0.450 | 5.936           |            |
| 4                                           | B4                            | Sqm  | 1   | 7.240  | 0.230 | 0.450 | 8.181           |            |
| 5                                           | B5                            | Sqm  | 1   | 3.460  | 0.300 | 0.375 | 3.633           |            |
|                                             | <b>Total Slab &amp; Beams</b> |      |     |        |       |       | <b>173.715</b>  | <b>Sqm</b> |
|                                             |                               |      |     |        |       |       | <b>1870.000</b> | <b>Sft</b> |

| Crescentia Labs Pvt Ltd   |                               |      |     |        |       |       |                 |            |
|---------------------------|-------------------------------|------|-----|--------|-------|-------|-----------------|------------|
| GV One                    |                               |      |     |        |       |       |                 |            |
| Work Description: ETP RCC |                               |      |     |        |       |       |                 |            |
| S.No                      | Description                   | Unit | Nos | L      | W     | D     | Qty             | Remarks    |
| <b>Column-Water Tanks</b> |                               |      |     |        |       |       |                 |            |
|                           | <u>Columns</u>                |      |     |        |       |       |                 |            |
| 1                         | C1                            | Sqm  | 1   | 0.300  | 0.450 | 5.300 | 7.950           |            |
| 2                         | C2                            | Sqm  | 2   | 0.375  | 0.600 | 5.300 | 20.670          |            |
| 3                         | C3                            | Sqm  | 1   | 0.230  | 0.600 | 5.250 | 8.715           |            |
| 4                         | C4                            | Sqm  | 1   | 0.230  | 0.450 | 5.250 | 7.140           |            |
| 5                         | C5                            | Sqm  | 1   | 0.300  | 0.450 | 5.300 | 7.950           |            |
| 6                         | C6                            | Sqm  | 3   | 0.300  | 0.525 | 5.250 | 25.988          |            |
|                           | <b>Total Columns</b>          |      |     |        |       |       | <b>78.413</b>   | <b>Sqm</b> |
|                           |                               |      |     |        |       |       | <b>844.000</b>  | <b>Sft</b> |
| <b>Slab-Water Tanks</b>   |                               |      |     |        |       |       |                 |            |
| 1                         | Slab bottom 1                 | Sqm  | 1   | 69.224 |       |       | 69.224          |            |
|                           | Slab Sides                    | Sqm  | 1   | 49.697 |       | 0.125 | 6.212           |            |
| 2                         | External wall-ETP-1           | Sqm  | 1   | 36.921 |       | 4.600 | 169.837         |            |
|                           | Internal wall-STP-1           | Sqm  | 1   | 36.171 |       | 4.600 | 166.387         |            |
| 4                         | Slab Top                      | Sqm  | 1   | 67.672 |       |       | 67.672          |            |
|                           | Slab Sides                    | Sqm  | 1   | 36.921 |       | 0.125 | 4.615           |            |
|                           | <b>Beams at 1 m level</b>     |      |     |        |       |       |                 |            |
| 1                         | B1                            | Sqm  | 1   | 11.160 | 0.230 | 0.525 | 14.285          |            |
| 2                         | B2                            | Sqm  | 1   | 7.690  | 0.230 | 0.525 | 9.843           |            |
| 3                         | B3                            | Sqm  | 1   | 3.390  | 0.230 | 0.450 | 3.831           |            |
| 4                         | B4                            | Sqm  | 1   | 16.360 | 0.230 | 0.450 | 18.487          |            |
| 5                         | B5                            | Sqm  | 1   | 5.665  | 0.230 | 0.450 | 6.401           |            |
| 6                         | B6                            | Sqm  | 1   | 10.190 | 0.230 | 0.450 | 11.515          |            |
| 7                         | B7                            | Sqm  | 1   | 11.790 | 0.230 | 0.450 | 13.323          |            |
|                           | <b>Beams at 2.2 m level</b>   |      |     |        |       |       |                 |            |
| 1                         | B1                            | Sqm  | 1   | 11.160 | 0.230 | 0.525 | 14.285          |            |
| 2                         | B2                            | Sqm  | 1   | 16.360 | 0.230 | 0.450 | 18.487          |            |
| 3                         | B3                            | Sqm  | 1   | 11.620 | 0.230 | 0.450 | 13.131          |            |
| 4                         | B4                            | Sqm  | 1   | 1.465  | 0.230 | 0.450 | 1.655           |            |
|                           | <b>Beams at slab level</b>    |      |     |        |       |       |                 |            |
| 1                         | B1                            | Sqm  | 1   | 9.680  | 0.230 | 0.300 | 8.034           |            |
| 2                         | B2                            | Sqm  | 1   | 6.635  | 0.230 | 0.300 | 5.507           |            |
| 3                         | B3                            | Sqm  | 1   | 2.400  | 0.230 | 0.300 | 1.992           |            |
| 4                         | B4                            | Sqm  | 1   | 15.449 | 0.230 | 0.300 | 12.823          |            |
| 5                         | B5                            | Sqm  | 1   | 5.905  | 0.230 | 0.300 | 4.901           |            |
| 6                         | B6                            | Sqm  | 1   | 10.440 | 0.230 | 0.300 | 8.665           |            |
| 7                         | B7                            | Sqm  | 1   | 11.795 | 0.230 | 0.300 | 9.790           |            |
|                           | <b>Total Slab &amp; Beams</b> |      |     |        |       |       | <b>660.901</b>  | <b>Sqm</b> |
|                           |                               |      |     |        |       |       | <b>7114.000</b> | <b>Sft</b> |