

GNK ENTERPRISES

All kinds of condition ducting&insulation works

ADDRESS: 5-337/1, Chandra Nagar, Nearby Siddhartha High

GSTIN NO: 36AYVPC4922C1ZH

CELL NO:9014529956

Crescentia Labs Pvt Ltd

Invoice No.24/25/01

Mail: gnkenterprises92@gmail.com

GV One Plot No.15-B MN Park

Date: 13/05/2024

Phase-Isy No230to243Turkpally

Project Name: GV One

Hyderabad;Telangana;500078

GSTNO;36AADCB2608M1Z0

Po No : 20240205042

Po Date : 05/FEB/2024

Supply Type: 20240205032

Sl. No.	Description of Goods	Qty	Units	Rate	Amount
1	Installation of 16.5 TR Dyctable Split AC	2	Nos	12744.00	25,488.00
2	Supply of Inastallation of copper refrigerant piping the follwing sizes duly insulated with nitrile insulation of 19mm	100	RMT	1652.00	1,65,200.00
3	Supply of Inastallation PVC drain piping with suitable supports as required & Insulated with 9mm thick nitrile rubber	50	RMT	354.00	17,700.00
4	Testing & Commissioning units	34	TR	2655.00	90,270.00
5	R410A Gas	40	KG	650.00	26,000.00
	Sub Total				3,24,658.00
	SGST	9%			29,219.22
	CGST	9%			29,219.22
	Total				3,83,096.44
	Round off				(0.44)
	Grand Total				3,83,096.00



Rupees in words : Three Lac Eighty Three Thousand Ninety six Rupees Only

A/C NO : 923020042696986

IFSC NO : UTIB0001304

BRANCH: Quthbullapur, axis bank

FOR GNK ENTERPRISES

Chandra
Authorised signature

MRN-20240115046

INWARD	
Inward No: 4474	Dt: 15/4/24
MRN No:	Dt:
Received By:	Sign: <i>[Signature]</i>
CRESCENTIA LABS PVT LTD	

PO- 20240205042

Proactive Thermal computer sheet									
Prepared by		J. S. Modali							
Date		07/02/2024							
Subject		HVAC, Electrical work done at HVAC box side (Original Price) & New Price							
		No. Items (S)							
Sl. No. S.N.		Additional specs		Original B.O.Q of M/S GNL Enterprises		New B.O.Q of M/S GNL Enterprises			
				Qty	Units	Rate	Amount	Qty	Units
1		Installation of 15.5TR, dry coil split AC		2	Nos	15,038	30,076	2	Nos
				40	Hours	1,949	77,974	100	Hours
2		Supply & installation of copper refrigerant piping, the following size 1/2 inch with portable		50	Hours	418	20,900	50	Hours
		Supply & installation of PVC drain piping with uruckle as required installed with 9mm thick white rubber		14	TR	1,133	1,00,319	14	TR
3		Testing and commissioning units		40	Kg	767	30,680	40	Kg
4		S.M.T.A. gas							
Total							2,35,455		

G.V.D.C. in Capetown, HVAC works have been

Carried out as per above mentioned PO.

APPROVED BY
13 MAY 2024
SOHAM MODI


Ramakrishna Reddy
06/07/24

diff may be
per