

Construction division.
Additions & Alteration Charges Approval Form.

Company Name:	Sovllp	Site:	Sov-III
Name of Customer:	Narayana		
Villa/ Flat No.	111		
Sl. No.	Description	Amount	
1.	Total extra charges	26,573/-	
2.	Total refundable amount	13,387/-	
3.	Net amount to be charges (if any)	—	
4.	Net amount to be refunded (if any)	13,186/-	
Remarks :			
Approved by Project Manager		Approved by Design Team	Approved by M.D.
Date: 17 NOV 2022		Date: 19/11/22	Date: 21 NOV 2022
Sign: [Signature]		Sign: Nagalaxmi	Sign: SOHAM MODI MANAGING DIRECTOR

Notes: 1. Enclose measurement & estimate sheet. 2. Send scanned copy by email to plans@modiproperties.com & CR. 3. Maintain originals in A&A file of customers at site.

ESTIMATE SHEET

ESTIMATE SHEET									
Company Name:		Silver Oak Villas LLP				Approved by:			
Project:		Silver Oak Villas				Sign:			
Work Description:		Extra Specs							
V no :-		111							
Prepared By		G.chandra kanth							
Date:		17-11-2022							
S No.		Item Head							
Refund charges				Item Description		Quantity		Units	
1		Kitchen		Dado tiles in kitchen		35.00		Sft	
				Sink		1.00		Sft	
				Granite		35.00		sft	
2		Pooja Room		Door		15.91		sft	
				Door Frame		1.00		sft	
3		Powder Room		Wash basin		1.00		Nos	
				Wash Basin pedestal		1.00		Nos	
				Pillar Cock		1.00		Nos	
						Total Amount :-A		13387.81	
Extra charges									
1		Plumbing points		In/outlet point Beside Powder Room		1.00		Nos	
				In/outlet point Under Stair case		1.00		Nos	
2		ISL Carrera Flooring Tiles		Balcony Tiles		100.00		sft	
				Blacony Skirting		36.00		rft	
				Lounge Tiles		184.10		sft	
				Lounge Skirting		40.00		rft	
				Steps Raisers Tiles		108.00		rft	
				Head Room		24.00		sft	
				Head Room Skirting		10.00		rft	
3		Mesh for Windows		In Dinning		8.00		sft	
				In Hall & Lounge		24.00		sft	
						Total Amount :- B		26,573.50	
						Grand Total Extra charges(B-A)		13,185.69	
				Amount in words:- Thirteen Thousand One Hundred Eighty Five rupees only					

APPROVED
17 NOV 2022

MEASUREMENT SHEET

Company Name:		Silver Oak Villas LLP						
Project:		Silver Oak Villas			Approved by:			
Work Description:		Extra Specs			Sign:			
V no :-		111						
Prepared By		G.chandra kanth						
Date:		17-11-2022						
S No.		Item Head						
		Item Description			Length		Width	
Refund charges								
1		Kitchen						
		Dado tiles in kitchen			17.50		1.00	
		Sink			1.00		1.00	
		Granite			17.50		1.00	
2		Pooja Room			2.33		1.00	
		Door			1.00		1.00	
		Door Frame			1.00		1.00	
3		Powder Room			1.00		1.00	
		Wash basin			1.00		1.00	
		Wash Basin pedestal			1.00		1.00	
		Pillar Cock			1.00		1.00	
Extra Charges								
1		Plumbing points			1.00		1.00	
		In/outlet point Beside Powder Room			1.00		1.00	
		In/outlet point Under Stair case			1.00		1.00	
2		ISL Carrera Flooring Tiles			10.00		1.00	
		Balcony Tiles			36.00		1.00	
		Blacony Skirting			18.41		1.00	
		Lounge Tiles			40.00		1.00	
		Lounge Skirting			3.00		1.00	
		Steps Raisers Tiles			6.00		1.00	
		Head Room			10.00		1.00	
		Head Room Skirting						
3		Mesh for Windows			2.00		1.00	
		In Dining			3.00		1.00	
		In Hall & Lounge						