Site Report Material Requirement.

			<u>S</u>	ite Report	Materia	al Requirem	ent.			
Company: MM		MMRK	RK-LLP		Date:		20-07-2024			
Site: GHT			C-ELI	Prepared by:			D Devi			
D -			7-2024 to 20-07-2024		Approved by:			A Suresh		
		20-07-	7-2024		Tippio (tu o j .					
List of items	s that real	ire SKII								
List of requi	isitions w	here PO/V	WO not prepared	after 3 wo	orking d	avs of requ	isitio	n:		
Req No.		q Date	Serial no of	Iter	Item Description			Coordinate with purchase /procurement and give		
			item in Req					reason for delay.		
	20240715050 15-07-2024		1		lotice b			Po to be issue		
List of requi	isitions w	here PO/V	WO is prepared a	and items h	nave not	been recei	ved a	t site beyond the l	lead time:	
PO No.		Date	Serial no of	Iter	Item Descripti		Details of discussion with supplier & expected			
			item in PO.					date of delivery		
2024061404	20240614045 14-06-2024		1		Tandoor rough stone		Sı	Supplier: Rajadhani tiles delivery on monday		
2024071602	20240716022 16-07-2024		1 to 4		Electrical material			Supplier: MHPL delivery on next week.		
20240716030 16-07-2024		7-2024	1		Tan brown granite			Supplier: MHPL delivery on next week		
20240718043 18-07-2024		7-2024	1	Service	Service wire			Supplier: MHPL delivery on next week		
20240719038 19-07-2024		7-2024	1	Wash b	Wash basin small			Supplier: JVM Enterprises		
No. of gate passes issued this			veek:		From No			To No		
Delivery var	n site visit	on:								
Items not or	dered but	received:								
Other correct	ctions & re	emarks:								
material not	required.									
Details of st	eel & cen	ent stock	3							
Sl. No	Tor siz	e	Wt per mtr	Wt. for 1		Stock at s		Stock at site in	Previous weeks stock in	
			kgs	rod – kgs		- no of ro	-	tons	tons	
1.	8mm		.395				00.0	0.00		
2.	10mm		.617		7.404		0.00	0.00		
3.	12mm		.89		10.68		0.00	0.00		
4.	16mm		1.58		18.96	0.00		0.00		
5.	20mm		2.47		29.64	0.00		0.00		
6.	25mm		3.86		46.32	0.00		0.00		
7.	32mm		6.32		75.84	0.00		0.0		
8.	Binding	wire	-		TO THE	(0.00	0.0		
OPC stock			OPC last			PPC/PSC			PPC/PSC last	
			weeks stock			stock			weeks stock	
Details			Prepared by			Project Manager				
Sign			D Devi			A Suresh			12 11 2024	
Date			20-07-2024			Date 20-07-2024 UL 2024				
lotes: 1 For n	niceina SVI	Ic cand a	mail to procuremen	t@modinrone	erties in	and nost on	nurch	ase construction vib	per group, 2. Send this report t	

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajkumam@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending, this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.