

SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

P.O. 20240809010

P-20240809008-35

C. No.: **1494**
Date: 6.8.2024
M/S. gvr one P.O. 2024-0705-023

Vehicle No.: TS08CE 8894 Thunkapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
	2 M15	Time: 11.44	7 M ³	14 M ³	Pump
	sunbed				

INWARD

Inward No: 6499 Dt: 6/8/24

MRN No: Dt:

Received By: Sign: [Signature]

CRESCENTIA LABS PVT LTD

Receiver's Signature

For **SL RMC PLANT**
[Signature]
Authorised Signatory

Requisition nos		20240809008			A. Estimated quantity		35m ³	
PO nos		20240809010(M15)			B. Requisition		35m ³	
Sign of Security		Sign of Admin	Sign of Project Manager		C. Actual quantity pour		30.5m ³	
					D. Difference (C-A)		4.5m ³	

Details of RMC pour												
Sl No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	06-08-2024	11:35	11:44	12:04	7m ³	1494	16,800	16,590	210			
2	06-08-2024	12:05	12:14	12:45	7m ³	1495	16800	17080	-280			
3	06-08-2024	15:15	15:24	15:46	7m ³	1651	16800	15990	810			
4	06-08-2024	16:23	16:29	16:55	4.5m ³	1654	10800	11000	-200			
5	06-08-2024	17:15	17:21	17:51	5m ³	1655	12000	11999	1			
6												
Total					30.5M3		73200	72659	541			

Remarks												
Balanced quantity to be used later												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.