

GMR Supplier reconciliation sta...

	Action to be taken	Latest Comment	Task Completed	Name of the supplier	VRN	Debit Balance	Credit Balance	Related PO/WO nos	Remarks by site	Remarks by Accountant	Remarks by Admin-Audit
1			☒	Aaccess Tough Doors P Ltd	1182	33,915		20230718020	Full material received	true copy bill received	ACS is made with true copy bill
2			☒	ACME Concrete Mixers Pvt Ltd	1024	11,796		20231005034	Full material received	true copy bill received	ACS is made with true copy bill
3	9866896333	Mahesh Kumar M - I have been following up with the supplier since June.	☐	SUP-Ahlada Engineers Ltd	0	37,802		86827	Full material received	Bill not received	supplier is going to issue the bill
4	Rajyalakshmi madam is know about this		☐	SUP-Ask Genuine Lifts	1397	17,54,56		20230619014	Part material received	Excess Paid	Management advise required
5			☒	Balaji Steel & Cement Traders	0	88,497		20230814003	Full material received	true copy bill received	ACS is made with true copy bill
6			☒	Devash Marketing	1437	12,322		20240520005	Full material received	bill received	ACS made work completed
7			☒	SUP-Geekay Industrial Services	0	3,835		93972	Full material received	Bill not received	The supplier is ready to provide materials instead of a refund, so I have informed the site to instruct our delivery van driver to receive crack filling material
8		Mahesh Kumar M - MD advised to prepare voucher payment to close	☒	SUP-Hilti India Pvt Ltd	1374	50,494		0		PO details not available	PO details not available
9	☐ missing bills are manually prepared & accounting part is also completed		☐	SUP-Johnson Lifts Pvt. Ltd.	1038	5,07,931		0		Bill not received	We reconciled the ledgers and found some missing bills. We then informed Johnson-Rajeshwar Rao to provide the bills. There is still 10% of the final bill pending.
10			☒	SUP-Kaveri Timber Depot	1059	85,573		20230531007	Full material received	Bill not received	according to PO amount is not matching, manual ACS prepared
11	need to take Approval from MD regarding strike off.		☐	SUP-KPR Infra	1021	32,450		0		Excess Paid	this is very old supplier is not responding about this
12	need to hold the payment across all sites until supplier issue the refund cheque		☐	SUP-Mahaveer Glass & Plywood Hardware	1046	1,08,887		20231215036	Full material received	Bill not received	supplier came to H0 & received ledger from our end, after a cross check from his end. he is going to refund the amount
13			☐	SUP-Pragati Consultants	0	1,50,000		20230821046	Material not received	Bill not received	supplier replied that Till now swimming pool is not ready at site
14			☒	SUP-Rainbow Upvc Doors and Windows	1231	54,927		20240429022	Full material received	Bill not received	according to PO vs ACS prepared 84,205/-
15	i have sent email but there is no response		☐	SUP-Roots Multiclean Ltd	1280	2,926		88061		Bill not received	roots representative ask me to send email . i have sent email to supplier
16	i have inquired AMC . Service but there no reply		☐	SUP-Schindler India Pvt Ltd	1288	57,503		79793		Bill not received	this August month end supplier is going issue the bill
17			☒	Shah Enterprises	1394	500		20240117053	Full material received	Full material received	true copy bill received

	Action to be taken	Latest Comment	Task Comp leted	Name of the supplier	VRN	Debit Balance	Credit Balance	Related PO/WO nos	Remarks by site	Remarks by Accountant	Remarks by Admin-Audit
18	The supplier has refused to refund but has offered to supply for a new purchase order.		☐	SUP-Shiva Sales Agencies	0	16,213		86882	Full material received	Bill not received	supplier is sent 8,071/- & 1,062/- amount bills for balance amount 7,080/- he is asking prepare new PO, according to that he is ready to supply the material
19	need to take Approval from MD regarding strike off.		☐	SUP-Shree Ram Enterprises	1039	57,000		80354		Bill not received	no response
20	need to take Approval from MD regarding strike off.		☐	SUP-Shree Vazra Enterprises	1179	71,986		79423		Bill not received	no response
21	need to take Approval from MD regarding strike off.		☐	SUP-Shri Shyam Enterprises	0	46,020				PO details not available	no PO
22			☒	SUP-Siva Parvathi Cement Bricks	1365	5,781		20240417040	Full material received	Bill not received	ACS prepared & true copy handed over to accounts.
23			☒	SUP-Sri Ganesh Timber Depot	0	14,726		20240229053	Full material received	Bill not received	ACS prepared & completed
24	need to take Approval from MD regarding strike off.		☐	SUP-Sri Parameshwara Engineering Solutions Pvt Ltd	0	8,430		57383	Full material received	Bill not received	no response
25			☐	SUP-TK Elevator India Pvt Ltd	1347	21,57,600		20240112015	Material not received	Bill not received	on 29/07/24 Mr. Vamshi sales manager is going to issue the bills
26			☒	SUP-Sunil Enterprises	0	11,500		20240420014	Full material received	Bill not received	Work Completed
27	need to take Approval from MD regarding strike off.		☐	SUP-Vensai Global Pvt Ltd	0	34,550		77087		Bill not received	no response
28	need to take Approval from MD regarding strike off.		☐	Shanmukh Lite Weight Brick Industries	1202	36,000		85345		Bill not received	no response
29	need to take Approval from MD regarding strike off.		☐	Shanmukh Lite Weight Brick Industries	1202	36,000		86710		Bill not received	no response
30	need to take Approval from MD regarding strike off.		☐	Shanmukh Lite Weight Brick Industries	1202	21,000		92075	Material not received	Bill not received	no response
31	need to take Approval from MD regarding strike off.		☐	Shanmukh Lite Weight Brick Industries	1202	22,000		93783	Full material received	Bill not received	no response
32			☒	SUP-Sri Ganesh Timber Depot	0	26,550		20240305015	Full material received	Bill not received	ACS prepared & Completed
33			☒	Devash Marketing	1437	24,360		20240520006	Full material received	bill received	ACS made work completed