

Construction Division
Additions & Alteration Charges Approval Form

Company Name:	MRMLLP	Site	Gulmohar Residency
Name of the customer	Noida D-503		
Villa/ Flat No.			
Sl.No	Description	Amount	
1	Total extra Charges	55,693	
2	Total refundable amount	4,180	
3	Net amount to be charges (if any)	51,514	
4	Net amount to be refunded (if any)	—	

Remarks :

Approved by Project Manager

Date

Sign:

Approved by Design Team

Date

Sign:

Approved by MD

Date

Sign:

Note: 1. Enclose measurement & estimate sheet. 2. Send scanned copy by email to plans@modiproperties.com & CR. 3. Maintain originals in A&A of customers at site.

ESTIMATE SHEET

Company Name:

MRMLLP

Project:

Gulmohar Residency

Approved by:

Ramprasad

Work Description:

Extra Specifications flat no D-503

Prepared By

P.Sai Kumar

Date:

16-02-2023

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	D-503 flat	Extra Amount				
	Tiles 4' X 2'	flooring- 67% SBUA-1660sft	1112.00	sft	35.00	38,920.00
		skirting (18%)	299.00	rft	35.00	10,465.00
		Kitchen	97.75	sft	35.00	3,421.25
		Balcony	82.50	sft	35.00	2,887.50
						55,693.75
		Refund Amount				
	Kitchen	Dado Tiles	36.00	sft	45.00	1,620.00
		granite	32.00	sft	80.00	2,560.00
						4,180.00
		Grand Total				51,514
		Note: Rates Taken from Circular no-894 (B) dated 15-05-2020				

MEASUREMENT SHEET

Company Name: MRMLLP
 Project: Gulmohar Residency
 Work Description: Extra Specifications flat no D-503
 Prepared By: P Sai Kumar
 Date: 16-02-2023

Approved by:
 Sign:

Ramprasad

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos
1	D-503 flat	Extra Amount				
		flooring- 67% SBUA-1660sft	1112.00	1.00	1.00	1.00
	Tiles 4' X 2'	skirting (18%)	299.00	1.00	1.00	1.00
	Kitchen	flooring	8.50	11.50	1.00	1.00
	Balcony	flooring	7.50	11.00	1.00	1.00
		Refund Amount				
	Kitchen	Dado Tiles	18.00	1.00	2.00	1.00
		granite	16.00	1.00	2.00	1.00

E = AxBxCxD
 Quantity

F
 Units

1112.00 sft
 299.00 rft
 97.75 sft
 82.50 sft

sft
 sft

36.00
 32.00

Complaints And Suggestions from Gulmohar Residency

From: Gulmohar Residency (info@modiproperties.com)

To: cr@modiproperties.com; feedback@modiproperties.com; kprasad@modiproperties.com;
gbrambabu@modiproperties.com; gmr-const@modiproperties.in; naiduswaru@gmail.com

Date: Saturday, August 17, 2024 at 04:00 PM GMT+5:30

Complaint Id : 806872

Project Name : Gulmohar Residency

Block No / Phase : Block D

Flat No/Villa :503

Nature of complaint :Construction

Customer Name : Swaroopa Devi

Email : naiduswaru@gmail.com

Complaints :

1. Common bathroom is stinking badly .. pungent smell is coming . A doubt is that it is coming from D403
2. Electricity dripping .. due to power fluctuations a/c point and other points in our bedroom have got disturbed .. now those points are not working.
3. If we turn on washing machine and oven at the same time .. power drips
4. All the above issues need to be addressed immediately

Note:

1. Please allow atleast two weeks for us to attend your complaint.
2. In general written response / reply to complaints shall not be given.
3. In case the complaint is not attended to for over two weeks customers are requested to send a reminder using the form given.

ACTION TAKEN REPORT (FOR COMPLAINTS)

Flat / bungalow No.	D-503	ATR Date	05-09-2024
Project	GMR	Complaint Date	17-08-2024
Customer Name	Swaroop Devi		
Prepared By	Sk.Goushee Begum		
Project Manager's Sign	N.Srinivas	Admin Officer's Sign	SK.Goushee

Note: Original ATR should be sent to CR & a copy to MD. CR to file original in customer's file.

[illegible]

Note: 1. Keep the report brief. 2. Do not repeat the complaint. 3. Use terms like "Work completed", "Changes not permitted – work not taken up", "Kept pending at customer's request", "Beyond our scope of work", etc.

Quality Control Check Report for ATR on Complaints.

Flat / bungalow No.	D-503		ATR Date		05-09-2024	
Project	GMR		Complaint Date		18-08-2024	
Customer Name Swaroopa Devi						
Prepared by	Saikiran	Date	13-09-2024		Sign	Saikiran
Project Manager	Srinivas/Sanket	Date	13-09-2024		Sign	sanket
HO receipt date			Sign			
Checked by MD on			MD Sign			
MD's Remarks:						
CR to send letter to customer	☐ Yes ☐ No		For filling		☐ Yes ☐ No	

Note: CR will send a copy of ATR and complaint to QC immediately after the receipt of the ATR. QC will send their report on the ATR to the MD within 3 working days. Aruna to file to file it in MDs pending complaints file.

Complaint S No.	Quality of action taken by Site Engg on complaint?	If action on the complaint was not taken then, was the reason for not taking action justified?
1.	Avg	☐ Yes ☐ No
2.	Avg	☐ Yes ☐ No
3.	Avg	☐ Yes ☐ No
4.	☐ Good ☐ Avg. ☐ Bad	☐ Yes ☐ No
5.	☐ Good ☐ Avg. ☐ Bad	☐ Yes ☐ No
6.	☐ Good ☐ Avg. ☐ Bad	☐ Yes ☐ No
7.	☐ Good ☐ Avg. ☐ Bad	☐ Yes ☐ No
8.	☐ Good ☐ Avg. ☐ Bad	☐ Yes ☐ No
9.	☐ Good ☐ Avg. ☐ Bad	☐ Yes ☐ No
10.	☐ Good ☐ Avg. ☐ Bad	☐ Yes ☐ No
11.	☐ Good ☐ Avg. ☐ Bad	☐ Yes ☐ No
12.	☐ Good ☐ Avg. ☐ Bad	☐ Yes ☐ No
Remarks:		

ATR on Quality Control Check Report. (Apartments)

Flat No	D-503	QC report stage	II	Sl. No.	40772
Company	MRL LLP	Project	gm2	Phase	
Prepared by	T. RAHUL	Sign	T. Rahul	Date	6-1-23
Project Manager	Ram Prasad	Sign	R. V. S.	Date	6-1-23
Receipt by QC date		Sign		Other	
Receipt at HO date		Sign		Other	
Checked By MD on		MD Sign		For filling	☐ Yes ☐ No

Recommendation that was made by QC:
☐ Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
☐ Stop further work. Proceed with work after submitting ATR on QC report to QC team.

Notes:

1. Attach a copy of the QC report to this sheet.
2. Circle each correction with a red pen - tick (✓) each circle for work completed and cross (X) each circle where work has not been completed.
3. Give remarks for each case where work has not completed on this sheet.
4. Make 2 copied of the ATR - send one to MD and other to QC.
5. Enclose required photographs - hard copy.

Remarks:

AW work completed.

Quality Control Check Report. Stage: After Finishing Stage II (Apartments)

Flat No	D-503	Other	SI. No.	40272
Company	MRM-LLP	Project	Phase	
Prepared by	R.S. SAIKIRAN	Sign	Date	05-11-2021
Project Manager	RAM PRASAD	Sign	Date	05-11-2021
Previous stage report no.	40362	MD Sign	Report filed and signed by PM	☒ Yes ☐ No
Checked By MD on			For filling	☐ Yes ☐ No

Recommendation:

- ☐ Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- ☒ Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- ☐ Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- ☐ Proceed with further work. ATR not required.



Inspection should be done after:

- Completion of flooring, bathroom/utility tiles, first coat of paint.
- Completion of doors, windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door and balconies in this stage.

Miscellaneous check:

Main door fixed with lock & stopper	☒ Yes ☐ No	Granite soffit for balcony provided	☒ Yes ☐ No
Granite soffit for balcony required	☒ Yes ☐ No	Balcony granite soffit edge polishing	☐ Good ☒ Avg ☐ Poor
Balcony granite soffit workmanship	☐ Good ☒ Avg ☐ Poor	Granite soffit for main door provided	☒ Yes ☐ No
Granite soffit for main door required	☒ Yes ☐ No	Main door granite soffit edge polishing	☐ Good ☒ Avg ☐ Poor
Main door granite soffit workmanship	☐ Good ☒ Avg ☐ Poor		

Certified that all corrections mentioned in the QC Report have been completed.

Project In-charge:  Date: 

Tiling & granite work		Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)													
S No	Room	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing	Granite platform slope	Granite platform height	Finishing under granite platform	
1	Toilet-1 M. toi	✓	XX	XX	✓	XX	✓	XX	✓	XX	✓	✓	✓	✓	
2	Toilet 2 C. Toi	✓	XX	XX	✓	XX	✓	XX	✓	XX	✓	✓	✓	✓	
3	Toilet 3	✓	XX	XX	✓	XX	✓	XX	✓	XX	✓	✓	✓	✓	
4	Toilet 4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	
5	Wash basin in dining area	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	
6	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	
7	Utility	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	
8	Other	XX	XX	XX	✓	XX	✓	✓	✓	✓	✓	✓	✓	✓	
9	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	
Remarks		NOTE :- 1) provision for work modular kitchen. 2) white cement was not filled around cpvc & tiles up finishing was not done.													

Quality Control Check Report. Stage: After Finishing Stage II (Apartments)

Flooring & painting		Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)												
S No	Room	Color variation of floor tiles	Flooring workman ship & grouting	Skirting size (3")	Skirting workmanship	Plastering above skirting	Plastering & finishing of walls	Crack filling	Loft Finishing	Windows check	General quality of painting & finishing	Door & frame painting quality	Door beading, luppam and painting quality.	Edge building
1	Bedroom 1 m. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Bedroom 2 4. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Bedroom 3 4. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Drawing	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Dining	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Lobby 1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility / balcony 1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Utility / balcony 2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Utility / balcony 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11	Other													
12	Other													
Remarks		NOTE:-1) Internal door panel's were not fixed in all rooms. 2) False ceiling work was not done in both toilets.												

Quality Control Check Report. Stage: After Plumbing & Electrical (Apartments)

Flat No.	D-503	Other	SI. No.	40362
Company	MRM-LLP	Project	Phase	-
Prepared by	R.S. SAIKIRAN	Sign	Date	13-08-2022
Project Manager	RAM PRASAD	Sign	Date	13-08-2022
Previous stage report no.		40041	Report filed and signed by PM?	☒ Yes ☐ No
Additions & alterations sheet date		02-05-2022	All pages signed by engineer & customer?	☒ Yes ☐ No
Checked By MD on		MD Sign	For filling	☐ Yes ☐ No

Recommendation:

- ☐ Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- ☐ Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- ☒ Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- ☐ Proceed with further work. ATR not required.

Inspection should be done after:

- after cleaning the apartment.
- before starting painting, tiling & flooring.
- electrical conduct, waterproofing & plumbing work is completed (for stage II only).
- additions & alterations is finalized and signed. In case there are no additions and alterations printout of email by PM to CR confirming the same must be filed.
- additions & alterations sheets to be transferred to QC file. QC to check if A&A are made as per request.

Certified that all corrections mentioned in the QC Report have been completed. Work can proceed to next Stage.

After Plumbing & Electrical Check:

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark X for minor mistake that requires minor correction.
3. Mark X X for major mistake that requires correction by replacement or re-fixing.
4. Mark X X X for major mistake that cannot be corrected.
5. Location of CPVC & PVC fittings must be checked as per measurements given in circular. Tolerance 1".
6. Location, height and spirit level of electrical points must be checked as per measurements given in circular & plan. Tolerance 1".
7. Civil work near pipes in balcony & utility must be neat and mortar should be removed from the pipes.
8. Water proofing must cover all pipes & check height above SFL.
9. Fasteners must be used as specified in circular. Especially check fixing of PVC pipes.
10. Height of DB box must be 6" below false ceiling level or 12" below slab level.
11. In case of many changes in civil work, electrical work and plumbing work, a new drawing must be prepared at HO and approved by MD.

Project In-charge	Sign	Date
	<i>[Signature]</i>	13-8-22


Quality Control Check Repor. Stage: After Plumbing & Electrical (Apartment)

S No	Room	Civil work near pipes in balcony & utility (✓ or ✗)	CPVC & PVC Check ⁵ (✓ or ✗)	Electrical points check ⁶ (✓ or ✗)	Water proofing check ⁷ (✓ or ✗)	Proper use of fasteners check ⁸ (✓ or ✗)	Placement of DB ¹⁰ (✓ or ✗)	Placement of clamping chattering (✓ or ✗)
1	Bedroom 1 M. Bed	—	—	✓	—	—	—	—
2	Toilet 1 M. Toi	—	✓	✓	✓	✓	—	—
3	Bedroom 2 4 Bed	—	—	✓	—	—	—	—
4	Toilet 2 (C. Toi)	—	✓	✓	✓	✓	—	—
5	Bedroom 3 K. Bed	—	—	✓	—	—	—	—
6	Toilet 3	—	—	—	—	—	—	—
7	Drawing	—	—	✓	—	—	✓	—
8	Dining	—	—	✓	—	—	—	—
9	lobby-1	—	—	—	—	—	—	—
10	Utility / balcony 1	✓	✗	✓	—	✗	—	—
11	Utility / balcony 2	✗	✗	✓	✓	✗	—	—
12	Utility / balcony 3	—	—	—	—	—	—	—
13	Kitchen	—	✓	✓	—	—	—	—
14	Other							
15	Other							
Remarks note :- (1) level marking was not done (2) not for dining. 1 & parking was not done. (3) PVC pipes are not placed in balcony & utility.								
Remarks on additions & alteration sheet:								
Signed by engineer,			☐ Yes ☒ No	Signed by customer,		☒ Yes ☐ No		
Revised drawing required from HO			☐ Yes ☐ No —	Approved revised drawing attached		☐ Yes ☐ No —		

Quality Control Check Report, Stage: After Plumbing & Electrical (Apartments)

Miscellaneous check

Screeding done on walls upto 12" outside bathroom/utility	☒ Yes	☐ No
Bathroom./utility filled with 4" water for water proof check	☐ Yes	☒ No
Hole packing done around all pipes in ceiling and internal walls	☐ Yes	☒ No
Remarks:		



D-401
[Plans]

Description	Revision	Drawn & Checked	Date		Prepared by
			Drawn	Checked	
QC-BLOCK B-FLAT NO 134 PLUMBING PLAN (22-TYPE)		Modi Renuka	04.09.20	Jayarama	Modi Properties Pvt Ltd
		Project Name : & Phase :	Approved By :	Sahani Mohi	
		Collaborator & Agency :	Scale :		


D-901

[Electrical]

APPROVED BY
25 SEP 2020
SOHAM MOJI
ELECTRICAL INSPECTOR

REFERENCE:

1.	Approved by	25 SEP 2020
2.	Approved by	25 SEP 2020
3.	Approved by	25 SEP 2020
4.	Approved by	25 SEP 2020
5.	Approved by	25 SEP 2020
6.	Approved by	25 SEP 2020
7.	Approved by	25 SEP 2020
8.	Approved by	25 SEP 2020
9.	Approved by	25 SEP 2020
10.	Approved by	25 SEP 2020
11.	Approved by	25 SEP 2020
12.	Approved by	25 SEP 2020
13.	Approved by	25 SEP 2020
14.	Approved by	25 SEP 2020
15.	Approved by	25 SEP 2020
16.	Approved by	25 SEP 2020
17.	Approved by	25 SEP 2020
18.	Approved by	25 SEP 2020
19.	Approved by	25 SEP 2020
20.	Approved by	25 SEP 2020



Description	Direction	Owner's & Designers	Date	Project No.
QC-B-BLOCK-51 DETAIL PLAN - FLATS NO 2 & TYPE 88	N	Modi Realty LLP Project Name: Phase 1 Gurgaon, Rest	25 09 2020	25 09 2020
		Approved By: Soham Moji		
		Stamp: N.T.S.		
		Project No: 91-40-60315151		

Quality Control Check Report. Stage: After Plastering (Apartments)

Flat No.	D-503	Other		Sl. No.	40041
Company	MRM-LLP	Project	GMR	Phase	
Prepared by	R.S. SAIKIRAN	Sign	R.S. SAIKIRAN	Date	10-06-2022
Project Manager	RAMPRASAD	Sign	RAMPRASAD	Date	10-06-2022
Previous stage report no.	39877	Report filed ad signed by PM?		☒ Yes ☐ No	
Checked By MD on		MD Sign		For filling	☐ Yes ☐ No

Recommendation:

- ☐ Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- ☐ Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- ☒ Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- ☐ Proceed with further work. ATR not required.

Inspection should be done after:

- brickwork & 2 coats plastering is completed
- after cleaning the villa.
- Water proofing, screeding in bathrooms is completed.
- before starting painting, tiling & flooring.

Plastering Check

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. 9" unplastered area from SFL should be left including in common areas and terraces.
6. Windows must be checked with templates. Plastering must be 3mm margin for luppum work. Tolerance ¼"
7. Provision of tiles in bathrooms, kitchen & wash areas (rough plastering).
8. Check size of sink bowl. Hole should be 1" to 2" larger. (Tolerance: 1")
9. All doors frames should have ½" grooves.
10. Sill top must me of uniform thickness, correct height, at one level & without broken edges.

Certified that all corrections mentioned in the QC Report have been completed. Work can Proceed to next Stage.

Project In-charge	Sign	Date
Rampasad	[Signature]	19/06/22

Quality Control Check Report. Stage: After Plastering (Apartments)

S No	Room	Skirting Provision (✓ or X)	Furnishing around door frame (✓ or X)	Beams & columns finishing (✓ or X)	Finishing of lofts (✓ or X)	Electricity junctions finishing (✓ or X)	Windows check (✓ or X)	Tiles provision (✓ or X)	Sink provision & size (✓ or X)	Grooves for door frames (✓ or X)	Balcony & terrace sill top finishing (✓ or X)	Screeding in bathroom & utility (✓ or X)	Screeding in 6" above FFL? (✓ or X)
1	Bedroom 1 H. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Toilet 1 H. Toi	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Bedroom 2 G. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Toilet 2 C. Toi	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Bedroom 3 K. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Toilet 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Bedroom 4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Toilet 4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Drawing	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Dining	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11	Lobby 1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
12	Lobby 2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
13	Balcony	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
14	Utility	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
15	Porico	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
16	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
17	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓

Remarks

NOTE :- 1) Screeding work to be improved.

2) As per customer request, The pooja room was removed.

Quality Control Check Report. Stage: After Brickwork (Apartments/Lab Spaces)

Flat No.	D-SD3	Others	Sl. No.	39877
Company	MRMLIP	Project	Phase	
Prepared by	K. Sneh	Sign	Date	11-05-2014
Project Manager	Ram Prasad	Sign	Date	11-05-2014
Previous Stage report no.	38584	Report filed and signed by PM?	Yes ☒ No ☐	
Apartment No.	Other	other	Yes ☐ No ☐	
Checked By MD on	MD Sign	For filling		

Recommendation: ☐ Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
☐ Stop further work. Proceed with work after submitting ATR on QC report to QC team.
☒ Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
☐ Proceed with further work. ATR not required.

Inspection should be done after:

- brickwork is completed
- chicken mesh fixed
- after cleaning the apartment
- electrical conducting work is completed

Brickwork Check.

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark X for minor mistake that requires minor correction.
3. Mark X X for major mistake that requires correction by replacement or re-fixing.
4. Mark X X X for major mistake that cannot be corrected.
5. Wall thickness should be as per plan. Use of 4", 6" & 8" blocks must be checked.
6. All walls should have 2 beds of about 2" to 3" thickness with one no. 6 mm or 8 mm rod with M15 CC.
7. Chicken mesh should be used in each and every joint between RCC & Brickwork.
8. Joint between brickwork & beam on external side must be filled.
9. Check room dimensions with working plan. (Tolerance: 1")
10. Diagonals of each room shall be equal. (Tolerance: 2")
11. Balcony sill level should be 3.3" from SFL. (Tolerance: 1")
12. Check room height with specified height. (Tolerance: 1")
13. Check plumb of walls wherever it appears to be out of plumb. (Tolerance: 1/2")
14. Specify the No. of beams which are not aligned by more than 1" in a room.
15. Door frames must have black Japan coating and wood primer / pellambar - at cost of painter.

Certified that all corrections mentioned in the QC Report have been completed. Work can Proceed to next Stage.

Project In-charge	Sign	Date
<i>[Signature]</i>	<i>[Signature]</i>	20/5/22

Quality Control Check Report, Stage: After Brickwork (Apartments, Lab Spaces)

Quality of edges and corners in all rooms?	☐ Good ☒ Avg ☐ Bad
Specify rooms that need correction:	
Misc. Checks	
Was 3.75 CFT proportion box provided?	☐ Yes ☒ No
Condition of proportion box?	☐ Good ☐ Avg. ☐ Bad
Was the Apartment cleaned before starting brick work?	☐ Yes ☐ No ☒ Can't say
Is the Apartment cleaned for plastering?	☒ Yes ☐ No
Wastage?	☐ High ☒ Medium ☐ Low
Storage of building material like bricks sand and cement.	☐ Good ☒ Avg. ☐ Bad
Drum (200 ltrs) provided for curing in each flat?	☐ Yes ☒ No
Remarks:	

Door Frames & Windows check

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. Window template depth should be between 2 to 2 1/2" after plastering.
6. Lintel level should be 7'3" from SFL & 7' from FFL. (Tolerance 1") Lintel should be as per standard design.
7. Lofts should be at a height of 7' to 7'3" from FFL. Kitchen plat form thickness should be 2", SFL to bottom 3 1/2". (Tolerance 1")
8. Slopes of lofts and kitchen platforms to be checked by using 12" spirit level and check height from floor from 2 or 3 points.
9. Thickness of platforms & lofts should be between 2 & 2.5".
10. Provide single layer table brick at bottom of each door frame without threshold.
11. Check Z angle template size (Z angle for bathroom ventilators not required in new projects).
12. Window opening must be checked with MS square pipe templates of 2 sizes for inner and outer openings.
13. Z angle template must be 1" from brick wall surface from the inner side.

Quality Control Check Report. Stage: After Brickwork (Apartments/ Lab Spaces)

S No	Room	Wall thickness (✓ or X)	Beds in walls (✓ or X)	Chicken mesh (✓ or X)	External brickwork & beam joint (✓ or X)	Room Dimensions (✓ or X)	Room Dimensions (✓ or X)	Room Dimensions Difference in inches	Diagonal (✓ or X)	Diagonal Difference in inches	Diagonal Difference in inches	Balcony sill level (✓ or X)	Room Height (✓ or X)	Plumb of walls (Good/Avg/Bad)	Alignment of beams and walls - Nos
1	Bedroom 1 M. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Toilet 1 M. Toi.	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Bedroom 2 K. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Toilet 2 K. Toi.	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Bedroom 3 G. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Toilet 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Drawing	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Dining	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Lobby-1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Utility / balcony 1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11	Utility / balcony 2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
12	Utility / balcony 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
13	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
14	Other Pooja	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
15	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Remarks															

Quality Control Check Report		Stage: After Brickwork & Apartments: Each Space												
S No	Room	Door size, face and position (✓ or X)	Brick at bottom of door frame (✓ or X)	Door frame hold fast provision and fasteners (✓ or X)	Door level, design & level (✓ or X)	Door draught check (✓ or X)	Door Plinth - two sides (✓ or X)	Windows level, design & level (✓ or X)	Windows size (✓ or X)	Windows - rough open (✓ or X)	Windows - rough open (✓ or X)	Windows - rough open (✓ or X)	Windows - rough open (✓ or X)	Windows - rough open (✓ or X)
1	Bedroom 1 M. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Toilet 1 M. Toi	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Bedroom 2 K. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Toilet 2 K. Toi	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Bedroom 3 Ch. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Toilet 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Drawing	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Dining	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Lobby-1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Utility / balcony 1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11	Utility / balcony 2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
12	Utility / balcony 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
13	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
14	Other Pooja	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
15	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Remarks:		Kitchen platform not tested												



GULMOHAR RESIDENCY

Sy. No. 19, Mallapur Village, Uppal, Hyderabad.
Owned & Developed by: M/s. Modi Realty Mallapur LLP.
Head office; 5-4-187/3&4 M G Road Secunderabad.

Details of Additions & Alterations

Flat No	503	Block no.	' D '
Flat Area	1660 sft	Type	Deluxe / Luxury
Buyer Name	Maddu		
Phone No.	9704242097 8978477808	Email	Nr.dn swam @gmail.com


I hereby confirm that I have given the details of the minor additions and alterations that are required in the above referred flat in the pages attached herein. Please complete the changes suggested by me. I agree to pay the charges, if any, for the additions and alterations that I have asked you to make, as per the rates suggested by you. I shall deliver all the materials that are required to be provided by me at the site on or before _____ . In case I fail to deliver these items to the site by the specified date, you may complete the works in the flat as per the standard items provided by you.

Buyers sign		Engg. Sign	
Date:	07/05/2022	Date	7/5/22

Note:

1. Colour shades of paints may vary from batch to batch & company to company. The Builder will not take responsibility of quality of work for dark shades especially green & blue.
2. Shade / colour of natural material like marble and granite can't be guaranteed and may vary from lot to lot. Cracks like appearance in marble is a natural feature and Builder shall not be responsible for repairs or replacement.
3. Availability of bathroom or flooring tiles of the same type /colour/make can not be guaranteed and closest possible type/colour/make may be used in its place.
4. No further change shall be permitted from this day.
5. Please sign on all pages.

Buyers sign:

Engg. Sign: 

Date:

Choice of colours:

Changes in flooring:

- 1) Master toilet - Malayism Brown -
- 2) Common toilet - Ultra Sprinkle -
- 3) Hall & Dining & Kids Bedroom - Pegal Beige
Kitchen - Pegal Beige
- 4) Master Bedroom & Guest Bedroom - Urban wood natural
Pegal Beige


Buyers sign:

Engg. Sign: T. P. P. P.

Date:

3/09/2022

cancelled



LEGEND:-

S.NO	ITEM	SYMBOL	HEIGHTS FROM FFL
1.	Distribution Board & Change over		7' TO 14'
2.	Switch board		8' OR 48"
3.	Panel point/switch point		7' TO 7' 6"
4.	8 amp plug point		8'
5.	Ceiling fan		8' OR 48"
6.	Depress pump-DBA		7'
7.	Shower fan		7' OR 48" OR 7'
8.	10 amp plug point		8'
9.	Telephone point		8'
10.	Telephone point		8'
11.	Ceiling fan		8'
12.	Bed Plug		8'
13.	Ceiling light		8'
14.	Mini Chiller		7'
15.	AC Chiller		7' TO 7' 6"
16.	AC Chiller		7' TO 7' 6"
17.	Water pump with lift		8' TO 48"

Note :- Switch boards need to be installed in a room
 @ 20' from corner of room.

Description

ELECTRICAL PLAN -B2 TYPE-1660 sq ft

Direction



Owners & Developers :

Modi Reality Mallapur LLP
 Project Name & Phase :
 Gulmohar Residency

Date :

23.09.2020

Prepared By :

Jayapradha

Approved By :

Soham Modi



Scale :

N.T.S

Promoted by

Modi Properties Pvt Ltd


Page 1 of 1



LEGEND

	HEALTH FAUCET
	ANGLE VALVE
	NANI TRAP
	3/4" RAIN WATER PIPE
	GREASER POINT
	WALL MIXTURE
	TAP / LONG BODY

Description	Direction	Owners & Developers :	Date :	Promoted by
	N	Modi Reality Mallapur LLP	04.09.20	Modi Properties Pvt Ltd
		Project Name & Phase :	Prepared By :	
		Gulmohar Residency	Approved By :	
PLUMBING PLAN-1660 Sft (B2-TYPE)			Scale :	Phone: +91-40-6633551



Description	Direction	Owners & Developers	Date	Prepared By	Approved By	Scale
WORKING PLAN-1660 SR - B2 TYPE	N	Modi Reality Mallapur LLP	25.09.2020	Jayapratha	Soham Modi	N.T.S
		Promoted by		Modi Properties Pvt Ltd		Phone: +91-40-66335551