

Annexure - D - Circular no. 807(b)												
Mile stone report for CR.												
Name of contractor:				Venkata Raju								
Company name:				Villa Orchids LLP								
Project name:				Villa Orchids								
Date:				28.01.19								
S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical posession
1	201	Type C2	1,820	02.05.18	17.07.18	28.12.18						
2	202	Type C2	1,820	03.05.18	17.07.18	28.12.18						
3	203	Type C2	1,820	01.08.18	26.11.18							
4	204	Type C2	1,820	01.08.18	29.11.18							
5	100	Type C2	1,820	12.06.18	31.07.18							
6	96	Type C1	1,820	18.06.18	30.08.18							
7	101	Type C2	1,820	18.06.18	02.08.18							
8	83	type b1	1,940	01.08.18	16.12.17	21.10.18						
9												
Note: Send report every Thursday.												