

Annexure - D - Circular no. 807(b)												
Mile stone report for CR.												
Name of contractor:				Halika Homes								
Company name:				Villa Orchids LLP								
Project name:				Villa Orchids								
Date:				28.01.19								
S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical posession
1	187	Type D2	1,585	05.05.18	07.07.18	13.11.18						
2	188	Type D2	1,585	03.05.18	07.07.18	13.11.18						
3	189	Type D2	1,585	04.06.18	07.07.18	13.11.18						
4	190	Type D2	1,585	04.06.18	07.07.18	13.11.18						
5	191	Type D2	1,585	08.05.18	08.07.18	13.11.18						
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
16												
Note: Send report every Thursday.												