

Annexure - D - Circular no. 807(b)												
Mile stone report for CR.												
Name of contractor:				S. Arjun								
Company name:				Villa Orchids LLP								
Project name:				Villa Orchids								
Date:				29.11.18								
S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical posession
1	208	Type C1	1,820	03-11-2017	22.02.18	19.06.18	01.11.18	14.11.18				
2	228	Type C1	1,820	06-11-2017	28-12-2017	09.03.18	20.09.18	10.10.18	20.10.18			
Note: Send report every Thursday.												