Site Report Material Requirement.

	Modi G	V Venture LLP	Date:		26.10.2024	
Company			Prepar	ed by:	Shivani	
Site.		024 TO 25.10.20		ved by:	A.Suresh	
			24 //ppio	vou oj.		
Report Date	26.10.2	024				
List of items th	at require SKU:		0 2 dring de	ve of requisition	n'	
		VO not prepared	not prepared after 3 working days of requisition		Coordinate with purchase /procurement	
Req No.	Req Date	item in Req		and give reason for delay.		
			N	ill		
2 /					. 't learned the le	and time:
List of requisi	tions where PO/	WO is prepared a	nd items have not	been received	at site beyond the le	sau time.
PO No.	PO Date Serial no of item in PO.		Item Description		Details of discussion with supplier & expected date of delivery	
3					Expected delivery on 28-10-2024	
20240921006	21-09-2024	1	Recron		•	
20240919024	19-09-2024	1	Portable Toilet Cabin		Expected delivery on 01-11-2024	
20240919023 19-09-2024		1	Portable Toilet Cabin		Expected delivery on 01-11-2024	
1 / / 14						
			From No.		To No.	
No. of gate passes issued this week:			Tiom ite.			
Delivery van	site visit on: 18.	09.2024				
Items not ord	ered but received	l:				
Other correct	ions & remarks;					
Details of ste	el & cement stoc	k	2 12	Ct - 1t -ita	Stock at site in	Previous weeks stock in
Sl. No	Tor size	Wt per mtr	Wt. for 12 mtr	Stock at site	tons	tons
		kgs	rod – kgs	- no of rods	27.72	27.72
1.	8mm	.395	4.74	5848	13.483	12.483
2.	10mm	.617	7.404	2137		7,078
3,	12mm	,89	10,68	664	7,078	7.15
4.	16mm	1.58	18.96	402	7.62	17.653
5.	20mm	2.47	29.64	676	20	26.292
6.	25mm	3.86	46.32	668	29.1	20.292
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire					Paragradi .
OPC stock		OPC last weeks stock		PPC/PSC stock	1	PPC/PSC last weeks stock
Details				Project Manager		
						2024
				26.10.2024	20.10.2024	
Details Sign Date		Prepared by Shivani 26.10.2024		Project Manager A.Suresh		

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and raikumam@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report? Date

draft.remarks on req. details report fromsite ver8 dt 27-07-2021

Page 1 of 1

