



Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver oak villas LLP	Date:	01.02.2020		
Site:	Silver Oak Villas	Prepared by:	R Sanjay Kumar		
Report From / To	01.04.19 to 01.02.2020	Approved by:	K Purshotham		
Report Date	01.02.2020				
List of requisitions numbers missing in the report*:					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#	
155190	20.11.19	1	Diesel Cans		
155198	21.11.19	1	Diesel Barrel		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s	
155244	13.12.19	1 to 3	Tiles 30 % Balance	Supplier is arranging for material	
155248	14.12.19	1	GI Chain	Supplier is arranging for material	
155265	19.12.19	1 to 3	Tiles 50 % Balance	Supplier is arranging for material	
155281	27.12.19	49	PVC Material water tanks	Supplier is arranging for material	
155289	31.12.19	1 to 33	PVC Material 50 Balance%	Supplier is arranging for material	
155295	31.12.19	1	Urinal sensors and concealed fluush tank	Supplier is arranging for material	
155321	10.01.2020	1	Water tank 500 ltr	Supplier is arranging for material	
155331	20.01.2020	1	Sub meters	Supplier is arranging for material	
155335	20.01.2020	1 to 33	Cpvc matrial	Supplier is arranging for material	
155339	23.01.2020	1	Bio matric machine	Supplier is arranging for material	
155344	25.01.2020	1 to 17	CP sanitary	Supplier is arranging for material	
155345	25.01.2020	1 t 6	CP sanitary	Supplier is arranging for material	
155347	25.01.2020	1 to 10	RRCC square cover	Supplier is arranging for material	
155348	25.01.2020	1	Country Rosso	Supplier is arranging for material	
155350	25.01.2020	1 and 2	Electrical matrial	Supplier is arranging for material	
No. of gate passes issued this week:	02	From No.	13494	To No.	13495
Delivery van site visit on:	01.02.2020 10.00 hrs				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes / No				
DC register Sl. No. during the week	From No.	12552	To No.	12579	
Items not ordered but received:	Nil				
Items sent to HO /vendor that are pending for repair:					
Other corrections & remarks: Nil					
Details	Project Manager	Admin Officer/Manager	Admin Audit		
Sign					
Date	01/02/2020	01/02/2020			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!