

NGH Material delivery tracker

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
17	1100	☐	Divya Bai.K - Work under progress.	20231205021	WO	Electrical Works--Misc-LSMISC2449	Partially delivered
18	1101	☐	Divya Bai.K - Work under progress.	20240118007	WO	Lift--15/16pax-NosEQPT2822	Partially delivered
42		☐	Divya Bai.K - Work under progress	20240127009	WO	Lift--8pax-NosEQPT2050	Fully delivered
150	1173	☐	Divya Bai.K - PO closed with closure form.	20240806001	Steel	MS Coupling-15mm-NosSTEL6309	Fully delivered
203	1227	☐	Divya Bai.K - PO closed with closure form.	20240814019	Fire&safety	FIRE1672-Fire & Safety-Forged Brass Ball valve--20mm-Nos.	Partially delivered
204	1228	☐	Divya Bai.K - PO closed with closure form.	20240814018	Plumbing	PLUM2786-Plumbing-GI Ball Valve--15mm-Nos.	PO cancelled
205	1229	☐	Divya Bai.K - MRN to be update.	20240814017	Hardware	HARD2636-Hardware-MS Nut+Bolt--20X65mm-Kgs	No
210	1234	☐	Divya Bai.K - PO closed with closure form.	20240814012	Hardware	HARD5475-Hardware-Anchor bolt -Bolt Type-10x62. 50mm-Nos.	Partially delivered
283	1307	☐	Divya Bai.K - PO closed with closure form.	20240917009	RMC	RMCC2936-RMC-RMC-M20-cum	Partially delivered
311	1335	☐	Divya Bai.K - Work completed,MRN to be update.	20240928018	Steel	STEL6916-Steel-Glass Balcony Railing-Stainless steel-900Hmm-Rmts	Fully delivered
327	1351	☐	Divya Bai.K - Material received-MRN done.	20241003010	Tiles	TILE7752-Tiles-Floor Tiles-Vitrified-Nitco Bottochino Fiorito-600x1200mm-Sqm	Fully delivered
329	1353	☐	Divya Bai.K - Delivery by 04-11-2024	20241004030	Furniture	FUNF9228-Furniture & fixtures-Modular Kitchen-Closed & open unit-Misc-Nos.	No
335	1359	☐	Divya Bai.K - Delivery by 02-11-2024	20241008009	Electrical	ELEC3172-Electrical-GI Flat--6x25mm-Kgs	No
337	1361	☐	Divya Bai.K - Material received-MRN done.	20241008043	Electrical	ELEC5228-Electrical-Round covers-PVC-75mm-Nos.	Fully delivered
341	1365	☐	Divya Bai.K - Material received-MRN done.	20241014009	Peripheral	COMP9042-Peripherals-Tab--misc-Nos.	Fully delivered
345	1369	☐	Divya Bai.K - Delivery by 02-11-2024	20241017046	Building material	BUIL5675-Building Material-Solid Block-200x200x400mm-Nos.	No
349	1373	☐	Divya Bai.K - Delivery by 02-11-2024	20241018009	Electrical	ELEC8745-Electrical-2 Pole ELCB with 30Mah--16Amps-Nos.	No
356	1380	☐	Divya Bai.K - Material received-MRN done.	20241021020	Consumables	CONS3661-Consumables-Keychain+rings--Misc-Nos.	Fully delivered
357	1381	☐	Divya Bai.K - Material received-MRN done.	20241021021	Stationary	STAT7726-Stationary-Plastic Cards-Misc-Nos	Fully delivered
358	1382	☐	Divya Bai.K - Material received-MRN done.	20241021038	Consumables	CONS6615-Consumables-Cleaning Brush-Misc-Nos	Fully delivered
359	1383	☐	Divya Bai.K - Material received-MRN done.	20241021039	Consumables	CONS2830-Consumables-First Aid Kit--Misc-Nos.	Fully delivered

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
360	1384	☐	Divya Bai.K - Delivery by 02-11-2024	20241021040	Tools	TOOL1524-Tools-Cutting Blade-Metal-Powertech-100mm-Nos	No
361	1385	☐	Divya Bai.K - Material received-MRN done.	20241022007	Stationary	STAT8800-Stationary-Cello Tapes -50Wmm-Nos.	Fully delivered
362	1386	☐	Divya Bai.K - Material received-MRN done.	20241022008	Stationary	STAT9799-Stationary-CD Marker-Misc-Nos	Fully delivered
363	1387	☐	Divya Bai.K - Delivery by 02-11-2024	20241022010	Hardware	HARD2051-Hardware-GI Thread Rod--10DmmX1200Lmm-Nos.	No
364	1388	☐	Divya Bai.K - Material received-MRN done.	20241022011	Stationary	STAT6576-Stationary-Transparent Box-Misc-Nos	Fully delivered
365	1389	☐	Divya Bai.K - Material received-MRN done.	20241022020	Paints	PAINT7286-Paints-Wall Putty Cement--30 Kgs-Bags	Fully delivered
366	1390	☐	Divya Bai.K - Material received-MRN done.	20241022022	Consumables	CONS8219-Consumables-Plastic Covers--Misc-Nos.	Fully delivered
367	1391	☐	Divya Bai.K - Material received-MRN done.	20241022023	Paints	PAINT3767-Paints-Blue Oxide--Asian-1Kg-Bags	Fully delivered
368	1392	☐	Divya Bai.K - Delivery by 02-11-2024	20241023021	Hardware	HARD7968-Hardware-GI Swivel Coupler-40X60mm-Nos.	No
369	1393	☐	Divya Bai.K - Delivery by 02-11-2024	20241024026	Electrical	ELEC3513-Electrical-LED Square Surface Light--6W-Nos.	No
370	1394	☐	Divya Bai.K - Delivery by 01-11-2024	20241024033	Steel	STEL6916-Steel-Glass Balcony Railing-Stainless steel--900Hmm-Rmts	No
371	1395	☐	Divya Bai.K - Delivery by 04-11-2024	20241024034	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	No
372	1396	☐	Divya Bai.K - Delivery by 04-11-2024	20241024035	Windows	WIND1219-Windows-UPVC-Sliding with mesh-1200WX1200Hmm-Nos.	No
373	1397	☐	Divya Bai.K - Delivery by 02-11-2024	20241024036	Steel	STEL1203-Steel-MS Grill-1200WX1200Hmm-Nos	No
374	1398	☐	Divya Bai.K - Delivery by 04-11-2024	20241024038	Electrical	ELEC1501-Electrical-Spring wire-30mtrs bundle -Bundles	No
375	1399	☐	Divya Bai.K - Material received-MRN done.	20241024039	Electrical	ELEC6829-Electrical-Copper Wire-Black Color-Gloster-1SgmmX90mtrs-Bundle	Fully delivered
376	1400	☐	Divya Bai.K - Material received-MRN done.	20241024047	Electrical	ELEC5228-Electrical-Round covers-PVC-75mm-Nos.	Fully delivered
377	1401	☐	Divya Bai.K - Delivery by 02-11-2024	20241025042	Hardware	HARD2385-Hardware-Anchor bolt -Bolt Type-8x50mm-Nos.	No
378	1402	☐	Divya Bai.K - Material received-MRN done.	20241025043	Plumbing	PLUM8437-Plumbing-UPVC Elbow-50mm-Nos	Fully delivered
379	1403	☐	Divya Bai.K - Delivery by 02-11-2024	20241028026	Electrical	ELEC8878-Electrical-Isolater-4 Pole-40 amps-Nos.	No
380	1404	☐	Divya Bai.K - Delivery by 01-11-2024	20241028036	Building material	BUIL4110-Building Material-False Ceiling PVC-White-300mmx3000mm-sqm	No
381	1405	☐	Divya Bai.K - Delivery by 01-11-2024	20241028037	Miscellaneous	MISC8770-Miscellaneous-PVC False Ceiling-U Clamp patti white color-40X3000X10mm-Nos.	No

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
382	1406	☐	Divya Bai.K - Material received-MRN to be update.	20241029041	Cement	CEMT9218-Cement-PPC-50kg-Bag	Fully delivered
383	1407	☐					
384	1408	☐					
385	1409	☐					
386	1410	☐					
387	1411	☐					
388	1412	☐					
389	1413	☐					
390	1414	☐					
391	1415	☐					
392	1416	☐					
393	1417	☐					
394	1418	☐					
395	1419	☐					
396	1420	☐					
397	1421	☐					
398	1422	☐					
399	1423	☐					
400	1424	☐					
401	1425	☐					
402	1426	☐					
403	1427	☐					
404	1428	☐					
405	1429	☐					
406	1430	☐					
407	1431	☐					

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
408	1432	☐					
409	1433	☐					
410	1434	☐					
411	1435	☐					
412	1436	☐					
413	1437	☐					
414	1438	☐					
415	1439	☐					
416	1440	☐					
417	1441	☐					
418	1442	☐					
419	1443	☐					
420	1444	☐					
421	1445	☐					
422	1446	☐					
423	1447	☐					
424	1448	☐					
425	1449	☐					
426	1450	☐					
427	1451	☐					
428	1452	☐					
429	1453	☐					
430	1454	☐					
431	1455	☐					
432	1456	☐					
433	1457	☐					

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
434	1458	☐					
435	1459	☐					
436	1460	☐					
437	1461	☐					
438	1462	☐					
439	1463	☐					
440	1464	☐					
441	1465	☐					
442	1466	☐					
443	1467	☐					
444	1468	☐					
445	1469	☐					
446	1470	☐					
447	1471	☐					
448	1472	☐					
449	1473	☐					
450	1474	☐					
451	1475	☐					
452	1476	☐					
453	1477	☐					
454	1478	☐					
455	1479	☐					
456	1480	☐					
457	1481	☐					
458	1482	☐					
459	1483	☐					

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
460	1484	☐					
461	1485	☐					
462	1486	☐					
463	1487	☐					
464	1488	☐					
465	1489	☐					
466	1490	☐					
467	1491	☐					
468	1492	☐					
469	1493	☐					
470	1494	☐					
471	1495	☐					
472	1496	☐					
473	1497	☐					
474	1498	☐					
475	1499	☐					
476	1500	☐					
477							
478							
479							
480							



Comments



Row 17: 1100

Divya Bai.K (divya.k@modiproperties.com) | August 29, 2024 3:33 PM

Work under progress.

gayathri (gayathri@modiproperties.com) | August 8, 2024 3:18 PM

Work under progress.

gayathri (gayathri@modiproperties.com) | August 3, 2024 11:57 AM

Work under progress.

gayathri (gayathri@modiproperties.com) | July 25, 2024 5:28 PM

Work under progress.

gayathri (gayathri@modiproperties.com) | July 17, 2024 1:18 PM

Work under progress.

gayathri (gayathri@modiproperties.com) | July 12, 2024 5:47 PM

Work under progress(work order).



Row 18: 1101

Divya Bai.K (divya.k@modiproperties.com) | August 29, 2024 3:33 PM

Work under progress.

gayathri (gayathri@modiproperties.com) | August 8, 2024 3:18 PM

Work under progress.

gayathri (gayathri@modiproperties.com) | August 3, 2024 11:57 AM

Work under progress.

gayathri (gayathri@modiproperties.com) | July 25, 2024 5:28 PM
Work under progress.

gayathri (gayathri@modiproperties.com) | Created July 17, 2024 1:20 PM | Updated July 17, 2024 1:20 PM
material not yet received, delivery byb 12th 2025.

gayathri (gayathri@modiproperties.com) | July 12, 2024 5:48 PM
Work under progress.

 Row 42

Divya Bai.K (divya.k@modiproperties.com) | August 28, 2024 3:15 PM
Work under progress

gayathri (gayathri@modiproperties.com) | August 8, 2024 3:21 PM
Material to be recived from the supplier.

gayathri (gayathri@modiproperties.com) | August 3, 2024 3:02 PM
Johnson lift, lift production has not started due to 60% amount not paid.

gayathri (gayathri@modiproperties.com) | August 1, 2024 1:52 PM
Lift order, Material to be receive from supplier, co-ordinate with Prabhakar.

gayathri (gayathri@modiproperties.com) | July 25, 2024 5:43 PM
Material to be received from the supplier.

gayathri (gayathri@modiproperties.com) | July 25, 2024 5:41 PM
work under progress.

gayathri (gayathri@modiproperties.com) | July 17, 2024 1:21 PM
yet to receive.

☐ **Row 150: 1173**

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:40 PM

PO closed with closure form.

Divya Bai.K (divya.k@modiproperties.com) | September 18, 2024 11:24 AM

Part material received-balance material not required. please close with PO closer form by next week.

Divya Bai.K (divya.k@modiproperties.com) | September 11, 2024 3:28 PM

Full material received-MRN done, awaiting for audit approval.

Divya Bai.K (divya.k@modiproperties.com) | September 5, 2024 12:05 PM

Part material received MRN done,balnce matrerial delivery by 10-09-2024

Divya Bai.K (divya.k@modiproperties.com) | August 28, 2024 3:17 PM

Delivery by 31-08-2024

Divya Bai.K (divya.k@modiproperties.com) | August 20, 2024 5:43 PM

Delivey by 24-08-2024

gayathri (gayathri@modiproperties.com) | August 8, 2024 3:27 PM

Delivery by 13/8.

☐ **Row 203: 1227**

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:40 PM

PO closed with closure form.

Divya Bai.K (divya.k@modiproperties.com) | September 11, 2024 3:33 PM

Part material received, balance material not required at site please close PO with closure form by next week

Divya Bai.K (divya.k@modiproperties.com) | September 5, 2024 11:39 AM

Part material received-MRN done, balance material delivery by 10-09-2024

Divya Bai.K (divya.k@modiproperties.com) | August 28, 2024 3:43 PM
Delivery by 31-08-2024

Divya Bai.K (divya.k@modiproperties.com) | August 21, 2024 2:58 PM
Delivery by 24-08-2024

 Row 204: 1228

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:40 PM
PO closed with closure form.

Divya Bai.K (divya.k@modiproperties.com) | October 10, 2024 11:28 AM
Material not required at site, please close the PO with closure form.

Divya Bai.K (divya.k@modiproperties.com) | September 25, 2024 12:12 PM
Delivery by 27-09-2024

Divya Bai.K (divya.k@modiproperties.com) | September 18, 2024 11:28 AM
Delivery by 21-09-2024

Divya Bai.K (divya.k@modiproperties.com) | September 11, 2024 3:34 PM
Delivery by 13-09-2024

Divya Bai.K (divya.k@modiproperties.com) | September 5, 2024 11:37 AM
Delivery by 10-09-2024

Divya Bai.K (divya.k@modiproperties.com) | August 28, 2024 3:43 PM
Delivery by 31-08-2024

Divya Bai.K (divya.k@modiproperties.com) | August 21, 2024 3:00 PM

Delivery by 26-08-2024

 Row 205: 1229

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:44 PM
MRN to be update.

Divya Bai.K (divya.k@modiproperties.com) | October 16, 2024 3:10 PM
Material received from vendor, site people has not followup.

Divya Bai.K (divya.k@modiproperties.com) | October 10, 2024 11:29 AM
Delivery by 11-10-2024

Divya Bai.K (divya.k@modiproperties.com) | September 25, 2024 12:13 PM
Delivery by 27-09-2024

Divya Bai.K (divya.k@modiproperties.com) | September 18, 2024 11:29 AM
Delivery by 21-09-2024

Divya Bai.K (divya.k@modiproperties.com) | September 11, 2024 3:35 PM
Delivery by 13-09-2024

Divya Bai.K (divya.k@modiproperties.com) | September 5, 2024 11:37 AM
Delivery by 07-09-2024

Divya Bai.K (divya.k@modiproperties.com) | August 28, 2024 3:43 PM
Delivery by 29-08-2024

Divya Bai.K (divya.k@modiproperties.com) | August 21, 2024 3:01 PM
Delivery by 26-08-2024

 Row 210: 1234

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:40 PM
PO closed with closure form.

Divya Bai.K (divya.k@modiproperties.com) | September 11, 2024 3:37 PM
Part material received balance material not required at site please close PO with closure form. by next week

Divya Bai.K (divya.k@modiproperties.com) | September 5, 2024 11:32 AM
Part material received-MRN done, balance material delivery by 10-09-2024

Divya Bai.K (divya.k@modiproperties.com) | August 28, 2024 3:46 PM
Delivery by 31-08-2024

Divya Bai.K (divya.k@modiproperties.com) | August 21, 2024 2:58 PM
Delivery by 26-08-2024

 Row 283: 1307

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:41 PM
PO closed with closure form.

Divya Bai.K (divya.k@modiproperties.com) | October 10, 2024 11:35 AM
Part material received-balance material not required.please close the PO with closure form.

Divya Bai.K (divya.k@modiproperties.com) | September 25, 2024 12:25 PM
MRN to be update

 Row 311: 1335

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 11:45 AM
Work completed,MRN to be update.

Divya Bai.K (divya.k@modiproperties.com) | October 10, 2024 11:46 AM

Material received-work under progress.

Row 327: 1351

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:45 PM
Material received-MRN done.

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 11:50 AM
Delivery by 24-10-2024

Divya Bai.K (divya.k@modiproperties.com) | October 16, 2024 3:20 PM
Delivery by 19-10-2024

Divya Bai.K (divya.k@modiproperties.com) | October 10, 2024 11:53 AM
Delivery by 14-10-2024

Row 329: 1353

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:46 PM
Delivery by 04-11-2024

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 11:50 AM
Delivery by 25-10-2024

Divya Bai.K (divya.k@modiproperties.com) | October 16, 2024 3:20 PM
Deliovery by 22-10-2024

Divya Bai.K (divya.k@modiproperties.com) | October 10, 2024 11:54 AM
Delivery by 11-10-2024

Row 335: 1359

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:47 PM
Delivery by 02-11-2024

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 11:51 AM
Delivery by 25-10-2024

Divya Bai.K (divya.k@modiproperties.com) | October 16, 2024 3:22 PM
Delivery by 18-10-2024

Divya Bai.K (divya.k@modiproperties.com) | October 10, 2024 11:57 AM
Delivery by 14-10-2024

 Row 337: 1361

Divya Bai.K (divya.k@modiproperties.com) | October 16, 2024 3:23 PM
Material received-MRN done.

 Row 341: 1365

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:49 PM
Material received-MRN done.

Divya Bai.K (divya.k@modiproperties.com) | Created October 23, 2024 11:55 AM | Updated October 23, 2024 11:55 AM
Delivery by 24-10-2024

 Row 345: 1369

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:50 PM
Delivery by 02-11-2024

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 11:59 AM
Delivery by 30-10-2024

 Row 349: 1373

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:51 PM
Delivery by 02-11-2024

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 12:01 PM
Delivery by 24-10-2024

 Row 356: 1380

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:51 PM
Material received-MRN done.

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 12:03 PM
Delivery by 25-10-2024

 Row 357: 1381

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:51 PM
Material received-MRN done.

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 12:04 PM
Delivery by 25-10-2024

 Row 358: 1382

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:51 PM
Material received-MRN done.

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 12:04 PM
Delivery by 24-10-2024

 Row 359: 1383

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:52 PM
Material received-MRN done.

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 12:04 PM
Delivery by 24-10-2024

 Row 360: 1384

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:52 PM
Delivery by 02-11-2024

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 12:04 PM
Delivery by 24-10-2024

 Row 361: 1385

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:53 PM
Material received-MRN done.

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 12:05 PM
Delivery by 24-10-2024

 Row 362: 1386

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:53 PM
Material received-MRN done.

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 12:05 PM
Delivery by 24-10-2024

 Row 363: 1387

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:53 PM
Delivery by 02-11-2024

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 12:06 PM
Delivery by 25-10-2024

 Row 364: 1388

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:54 PM
Material received-MRN done.

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 12:06 PM
Delivery by 24-10-2024

 Row 365: 1389

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:54 PM
Material received-MRN done.

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 12:06 PM
Delivery by 24-10-2024

 Row 366: 1390

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:54 PM
Material received-MRN done.

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 12:07 PM
Delivery by 26-10-2024

 Row 367: 1391

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:54 PM

Material received-MRN done.

Divya Bai.K (divya.k@modiproperties.com) | October 23, 2024 12:07 PM
Delivery by 24-10-2024

 **Row 368: 1392**

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:55 PM
Delivery by 02-11-2024

 **Row 369: 1393**

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:55 PM
Delivery by 02-11-2024

 **Row 370: 1394**

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:56 PM
Delivery by 01-11-2024

 **Row 371: 1395**

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:56 PM
Delivery by 04-11-2024

 **Row 372: 1396**

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:57 PM
Delivery by 04-11-2024

 **Row 373: 1397**

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:57 PM

Delivery by 02-11-2024

 Row 374: 1398

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:57 PM
Delivery by 04-11-2024

 Row 375: 1399

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:57 PM
Material received-MRN done.

 Row 376: 1400

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:58 PM
Material received-MRN done.

 Row 377: 1401

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:58 PM
Delivery by 02-11-2024

 Row 378: 1402

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:58 PM
Material received-MRN done.

 Row 379: 1403

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:59 PM
Delivery by 02-11-2024

 Row 380: 1404

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 2:59 PM
Delivery by 01-11-2024

 Row 381: 1405

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 3:00 PM
Delivery by 01-11-2024

 Row 382: 1406

Divya Bai.K (divya.k@modiproperties.com) | October 30, 2024 3:00 PM
Material received-MRN to be update.