

Construction Division - Material Requirement – Site Report

Company:	MRGV	Date:	09-11-2024				
Site:	BRGV	Prepared by:	NIHARIKA				
Report From / To	02-11-2024- to 08-11-2024	Approved by:	SARWAR				
Report Date	09-11-2024						
List of items that require SKU:							
List of requisitions where PO/WO not prepared after 3 working days of requisition:							
Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.			
20241030011	30-10-2024	Consumables -water Bottles	100	There is No Stock In MHPL			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery			
20241028055	28-10-2024	Electrical - panel-LT	1	Advance payment is done Releasing at 11-11-2024			
20241104010	01-11-2024	Electrical - Light Above main door -Type -3	4	Tuesday will Receive 12-11-2024			
No. of gate passes issued this week:			From No.	To No.			
Delivery van site visit on: 04-11-2024,							
Items not ordered but received: NILL							
POs to be cancelled-material not required/incorrectly made:							
Approved POs – part/full material received – MRN not uploaded: NILL							
PO to be closed – part material received – further material not required/will be ordered by new requisition:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons	
1.	8mm	.395	4.74	0.00	0.00	0.00	
2.	10mm	.617	7.404	0.00	0.00	0.00	
3.	12mm	.89	10.68	0.00	0.00	0.00	
4.	16mm	1.58	18.96	0.00	0.00	0.00	
5.	20mm	2.47	29.64	0.00	0.00	0.00	
6.	25mm	3.86	46.32	0.00	0.00	0.00	
7.	32mm	6.32	75.84	0.00	0.00	0.00	
8.	Binding wire	-		0.00	0.00	0.00	
OPC stock	NILL	OPC last weeks stock	NILL	PPC/PSC stock	04	PPC/PSC last weeks stock	04
Details		Prepared by		Project Manager			
Sign		NIHARIKA		SARWAR			
Date		09-11-2024		09-11-2024			

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and audit@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.

