

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 slab-01 purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	01
Requisition nos.:	20241105009	A. Estimated quantity:	800M3
PO nos.:	20241105011	B. Requisition quantity:	800M3
Sign of Security	Sign of Admin	C. Actual quantity poured	771M3
	Sign of Project Manger	D. Difference (C-A)	29M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	14.11.2024	04:25	05:30	05:40	07 M3	3271	16800	16060	740			
2	14.11.2024	04:35	05:35	05:45	07 M3	3272	16800	16510	290			
3	14.11.2024	05:01	06:10	06:25	08M3	3274	19200	18770	430			
4	14.11.2024	04:50	05:50	06:10	07M3	3273	16800	16370	430			
5	14.11.2024	04:30	05:30	05:45	08M3	1093	19200	17970	1230			
6	14.11.2024	04:50	05:50	06:00	08M3	1094	19200	18870	330			
7	14.11.2024	05:05	06:10	06:25	08M3	1095	19200	18900	300			
8	14.11.2024	05:11	06:11	06:25	07M3	3275	16800	16560	240			
9	14.11.2024	05:20	06:20	06:40	08M3	1096	19200	18900	300			
10	14.11.2024	05:21	06:21	06:35	07M3	3276	16800	16310	490			
11	14.11.2024	05:35	06:30	06:55	07M3	3277	16800	18680				
12	14.11.2024	05:40	06:40	06:55	07M3	3278	16800	16450	350			



13	14.11.2024	05:42	06:42	07:00	08M3	1097	19200	18320	880			
14	14.11.2024	06:08	07:08	07:25	07M3	3279	16800	16670	130			
15	14.11.2024	06:18	07:20	07:40	07M3	3280	16800	16670	130			
16	14.11.2024	06:10	07:12	07:22	08M3	1098	19200	19100	100			
17	14.11.2024	06:25	07:25	07:40	08M3	1099	19200	19200				
18	14.11.2024	06:45	07:45	07:55	08M3	1100	19200	19160	40			
19	14.11.2024	07:25	08:25	08:45	07M3	1102	16800	16960				
20	14.11.2024	07:10	08:10	08:20	07M3	1101	16800	16820				
21	14.11.2024	07:17	08:20	08:40	06M3	3281	14400	13430	970			
22	14.11.2024	07:26	08:20	08:35	06M3	3282	14400	14270	130			
23	14.11.2024	07:35	08:20	08:35	07M3	3283	16800	16670	130			
24	14.11.2024	07:45	08:40	09:00	07M3	3284	16800	16070	730			
25	14.11.2024	07:55	08:50	09:00	08M3	3285	19200	18650	550			
26	14.11.2024	08:30	09:15	09:30	07M3	3286	16800	16220	580			
27	14.11.2024	08:40	09:30	09:45	07M3	3287	16800	16090	710			
28	14.11.2024	08:50	09:40	09:50	07M3	3288	16800	16580	220			
29	14.11.2024	09:00	10:00	10:15	07M3	3289	16800	16560	240			
30	14.11.2024	09:11	10:00	10:10	08M3	3290	19200	18910	290			
31	14.11.2024	09:23	10:20	10:35	08M3	3291	19200	18510	690			
32	14.11.2024	09:35	10:20	10:35	08M3	3292	19200	18940	260			
33	14.11.2024	09:35	10:20	10:45	08M3	1103	19200	19450				
34	14.11.2024	09:57	10:50	11:00	08M3	3293	19200	19040	160			
35	14.11.2024	09:55	10:40	10:55	08M3	1104	19200	19420				
36	14.11.2024	10:10	11:10	11:25	07M3	3294	16800	16740	60			
37	14.11.2024	10:37	11:30	11:45	07M3	3295	16800	16680	120			
38	14.11.2024	10:29	11:20	11:30	08M3	1106	19200	19320				



39	14.11.2024	10:53	11:40	11:55	07M3	3296	16800	16360	440			
40	14.11.2024	11:01	11:50	12:10	06M3	3297	14400	13900	500			
41	14.11.2024	11:09	11:45	11:55	06M3	3298	14400	14140	260			
42	14.11.2024	11:20	11:50	12:10	08M3	3299	19200	18600	600			
43	14.11.2024	11:29	12:10	12:25	07M3	3300	16800	16410	390			
44	14.11.2024	11:43	12:20	12:35	07M3	3301	16800	16320	480			
45	14.11.2024	11:22	12:10	12:30	08M3	1107	19200	19550				
46	14.11.2024	11:52	12:40	12:55	07M3	3302	16800	16460	340			
47	14.11.2024	12:04	12:45	13:10	08M3	3303	19200	18470	730			
48	14.11.2024	11:42	12:30	12:45	08M3	1108	19200	19630				
49	14.11.2024	12:15	13:10	13:20	08M3	3304	19200	19000	200			
50	14.11.2024	12:24	13:10	13:25	07M3	3305	16800	16640				
51	14.11.2024	12:19	13:10	13:25	08M3	1110	19200	19450				
52	14.11.2024	12:36	13:20	13:35	08M3	3306	19200	19030	170			
53	14.11.2024	12:47	13:20	13:35	08M3	3307	19200	19010	190			
54	14.11.2024	11:58	12:50	13:10	08M3	1109	19200	19620				
55	14.11.2024	12:37	13:20	13:45	08M3	1111	19200	19430				
56	14.11.2024	12:57	13:40	13:55	07M3	3308	16800	16620	180			
57	14.11.2024	13:13	13:55	14:10	07M3	3309	16800	16680	120			
58	14.11.2024	13:23	14:20	14:45	07M3	3310	16800	16520	280			
59	14.11.2024	13:35	14:30	14:45	08M3	1113	19200	19560				
60	14.11.2024	13:42	14:40	13:55	06M3	3311	14400	13630	770			
61	14.11.2024	13:50	14:30	14:50	06M3	3312	14400	14180	220			
62	14.11.2024	14:05	15:05	15:15	08M3	3313	19200	18650	550			
63	14.11.2024	14:23	15:30	15:45	07M3	3315	16800	16520	280			
64	14.11.2024	14:12	15:10	15:25	07M3	3314	16800	16410	390			

65	14.11.2024	14:33	15:30	15:40	07M3	3316	16800	16490	310			
66	14.11.2024	14:27	15:10	15:20	08M3	1114	19200	19400				
67	14.11.2024	14:45	15:30	15:55	08M3	1115	19200	19390				
68	14.11.2024	15:17	16:18	16:35	08M3	3317	19200	18760	440			
69	14.11.2024	15:04	15:50	16:10	08M3	1116	19200	19250				
70	14.11.2024	15:44	16:30	16:55	07M3	3319	16800	16690	110			
71	14.11.2024	15:29	16:20	16:45	08M3	1117	19200	19360				
72	14.11.2024	16:15	17:10	17:25	07M3	3321	16800	16070	730			
73	14.11.2024	16:06	17:00	17:10	07M3	3320	16800	16620	180			
74	14.11.2024	16:26	17:20	17:30	07M3	3322	16800	16550	250			
75	14.11.2024	16:14	17:15	17:30	08M3	1119	19200	19000	200			
76	14.11.2024	16:40	17:30	17:55	08M3	3323	19200	18790	410			
77	14.11.2024	16:48	17:40	17:55	06M3	3324	14400	13570	830			
78	14.11.2024	16:57	17:40	17:55	06M3	3325	14400	14260	140			
79	14.11.2024	16:35	17:20	17:35	08M3	1120	19200	19330				
80	14.11.2024	16:55	17:40	17:55	08M3	1121	19200	19460				
81	14.11.2024	17:13	17:55	18:10	07M3	3328	16800	16420	380			
82	14.11.2024	17:23	18:20	18:40	07M3	3329	16800	16470	330			
83	14.11.2024	17:40	18:20	18:35	08M3	3330	19200	18920	280			
84	14.11.2024	17:15	18:20	18:40	08M3	1122	19200	19440				
85	14.11.2024	17:43	18:40	18:55	08M3	1124	19200	19430				
86	14.11.2024	18:08	19:02	19:15	07M3	3331	16800	16550	250			
87	14.11.2024	17:59	18:50	19:00	08M3	1125	19200	19360				
88	14.11.2024	18:18	19:10	19:25	08M3	1126	19200	19460				
89	14.11.2024	18:48	19:20	19:45	07M3	3333	16800	16610	190			
90	14.11.2024	18:39	19:20	19:35	08M3	1127	19200	19330				



91	14.11.2024	18:28	19:20	19:35	07M3	3334	16800	16050	750			
92	14.11.2024	19:11	20:10	20:25	07M3	3335	16800	16590	210			
93	14.11.2024	19:27	20:20	20:35	08M3	3336	19200	18450	750			
94	14.11.2024	19:15	20:10	20:20	08M3	1128	19200	19030	170			
95	14.11.2024	19:34	20:20	20:35	08M3	1129	19200	19580				
96	14.11.2024	19:48	20:40	20:55	07M3	3337	16800	16000	800			
97	14.11.2024	19:59	20:40	20:55	07M3	3338	16800	16500	300			
98	14.11.2024	19:53	20:40	20:55	08M3	1130	19200	19390				
99	14.11.2024	20:11	21:10	21:20	07M3	3339	16800	16530	270			
100	14.11.2024	20:24	21:30	21:55	08M3	3340	19200	18870	330			
101	14.11.2024	20:46	21:30	21:45	07M3	3341	16800	16600	200			
102	14.11.2024	20:33	21:30	21:45	08M3	1131	19200	19090	110			
103	14.11.2024	20:56	21:40	21:55	07M3	3342	16800	16450	350			
104	14.11.2024	21:06	21:50	22:00	07M3	3343	16800	16480	320			



Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

