


Site Report Material Requirement.

Company:	Mehta&Modi Realty Kowkur LLP		Date:	23.11.2024		
Site:	GHT		Prepared by:	N.Sai Shivani		
Report From / To	16.11.2024 TO 22.11.2024		Approved by:	A.Suresh		
Report Date	23.11.2024					
List of items that require SKU:						
List of requisitions where PO/WO not prepared after 3 working days of requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.		
20240924002	24-09-2024	1	Pre printed files	Po not done		
20240919001	19-09-2024	1	Notice board	Po not done.		
20241004010	04-10-2024	1	Internal luppam,external putty	Work order done.		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery		
20241109017	09-11-2024	1	Long body	Expected delivery on 26-11-2024		
20241104007	04-11-2024	1	Cpvc mabt	Expected delivery on 26-11-2024		
20241120015	20-11-2024	1	Led bulbs 5w,7w	Expected delivery on 26-11-2024		
20241113030	08-11-2024	1	Starter sinle pahse	Expected delivery on 26-11-2024		
No. of gate passes issued this week:			1	From No.	85 To No. 8524	
Delivery van site visit on: 20.09.2024						
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	-	-	-
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire			01	25	25
OPC stock		OPC last weeks stock		PPC/PSC stock	100	PPC/PSC last weeks stock 50
Details		Prepared by		Project Manager		
Sign		N.Sai Shivani		A.Suresh		
Date		23.10.2024		23.10.2024		

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report7.


APPROVED
 23 NOV 2024
A. SURESH
 PROJECT MANAGER