

Site Report Material Requirement.

Company:	Mehta&Modi Realty Kowkur LLP	Date:	07.12.2024
Site:	GHT	Prepared by:	N.Sai Shivani
Report From / To	30.11.2024 TO 06.12.2024	Approved by:	A.Suresh
Report Date	07.12.2024		
List of items that require SKU:			
List of requisitions where PO/WO not prepared after 3 working days of requisition:			
20241004010	04-10-2024	1	Internal luppam,external putty
20241026001	26-10-2024	1	tiles
			Work order done.
			Po not done
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
PO No.	PO Date	Serial no of item in PO.	Item Description
20241104007	04-11-2024	1	Cpvc mabt
20241121028	21-11-2024	1	Ms fabrication work
20241204010	04-12-2024	1	Pvc rigid pipes
20241129017	29-11-2024	1	Smoke dectector-non addressible
20241129016	29-11-2024	1	Fire alaram panel
Details of discussion with supplier & expected date of delivery			
			Expected delivery on 08-12-2024
			Expected delivery on 10-12-2024
			Expected delivery on 10-12-2024
			Expected delivery on 10-12-2024
			Expected delivery on 10-12-2024
No. of gate passes issued this week:			
		-	From No. - To No. -
Delivery van site visit on: 29.11.2024			
Items not ordered but received:			
Other corrections & remarks:			
Details of steel & cement stock			
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs
1.	8mm	.395	4.74
2.	10mm	.617	7.404
3.	12mm	.89	10.68
4.	16mm	1.58	18.96
5.	20mm	2.47	29.64
6.	25mm	3.86	46.32
7.	32mm	6.32	75.84
8.	Binding wire		01
			25
			25
OPC stock	-	OPC last weeks stock	-
			PPC/PSC stock
			45
			PPC/PSC last weeks stock
			57
Details	Prepared by		Project Manager
Sign	N.Sai Shivani		A.Suresh
Date	07.12.2024		07.12.2024

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report7.

APPROVED BY
07 DEC 2024
A. SURESH
PROJECT MANAGER