

Site Report Material Requirement

Company:	Mehta&Modi Realty Kowkur LLP		Date:	14.12.2024		
Site:	GHT		Prepared by:	N.Sai Shivani		
Report From / To	07.12.2024 TO 13.12.2024		Approved by:	A.Suresh		
Report Date	14.12.2024					
List of items that require SKU:						
List of requisitions where PO/WO not prepared after 3 working days of requisition:						
20241004010	04-10-2024	1	Internal luppam,external putty	Work order done.		
20241026001	26-10-2024	1	tiles	Po not done		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery		
20241104007	04-11-2024	1	Cpvc mabt	Expected delivery on 17-12-2024		
20241121028	21-11-2024	1	Ms fabrication work	Expected delivery on 17-12-2024		
20241129017	29-11-2024	1	Smoke dectector-non addressible	Expected delivery on 17-12-2024		
20241129016	29-11-2024	1	Fire alaram panel	Expected delivery on 17-12-2024		
20241204009	04-12-2024	1 to 2	Badminton net,Badminton pole.	Advice payment		
20241204008	04-12-2024	1	Badminton rackets.	Advice payment		
20241211008	11-12-2024	1	SS flat patti	Expected delivery on 16-12-2024		
No. of gate passes issued this week:			-	From No.	- To No. -	
Delivery van site visit on: 29.11.2024						
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	-	-	-
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire			01	25	25
OPC stock	-	OPC last weeks stock	-	PPC/PSC stock	31	PPC/PSC last weeks stock 45
Details		Prepared by		Project Manager		
Sign		N.Sai Shivani		A.Suresh		
Date		14.12.2024		14.12.2024		

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajkumam@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report7.

14 DEC 2024
A. SURESH
PROJECT MANAGER