

Site Report Material Requirement.

Company:	Mehta&Modi Realty Kowkur LLP	Date:	28.12.2024
Site:	GHT	Prepared by:	N.Sai Shivani
Report From / To	21.12.2024 TO 27.12.2024	Approved by:	A.Suresh
Report Date	28.12.2024		

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

20241004010	04-10-2024	1	Internal luppam,external putty	Work order done.
20241026001	26-10-2024	1	tiles	Po not done
20241204016	04-12-2024	1	Laptop bag	Po not done.

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20241104007	04-11-2024	1	Cpvc mabt	Expected delivery on 31-12-2024
20241129016	29-11-2024	1	Fire alaram panel	Expected delivery on 31-12-2024
20241216059	16-12-2024	1 to 4	Upvc french door sliding meshes 2400wx2100h,1200wx900h,1800wx2100hx750wx600h	Expected delivery on 04-01-2025
20241216060	16-12-2024	1	Upvc sliding with mesh-1200WX1200Hmm	Expected delivery on 04-01-2025
20241218014	18-12-2024	1 to 3	Ms coupling,ms dummy plate,ms dummy round plates.	Expected delivery on 31-12-2024
20241223039	23-12-2024	1	Ms threaded socket c-class-15D	Expected delivery on 31-12-2024
20241223040	23-12-2024	1	Gi base saddle-25mm	Expected delivery on 31-12-2024

No. of gate passes issued this week:	-	From No.	-	To No.	-
--------------------------------------	---	----------	---	--------	---

Delivery van site visit on: 29.11.2024

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	-	-	-
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire			01	25	25
OPC stock	-	OPC last weeks stock	-	PPC/PSC stock	50	PPC/PSC last weeks stock 30

Details	Prepared by	Project Manager
Sign	N:Sai Shivani	A.Suresh
Date	28.12.2024	28.12.2024

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and raikumam@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.

PROJECT MANAGER