

Check report by Sales + CR after finishing stage IV (Apartments)

Flat No	516	Other		Sl. No.	43257
Company	MRUV	Project	BRUV	Phase	
Prepared by	Naveent Reddy	Sign	<i>[Signature]</i>	Date	17-12-24
Project Manager	Sarwar	Sign	<i>[Signature]</i>	Date	17/12/24
Stage II report no.					
Checked By MD on		MD Sign	42655	For filling	☐ Yes ☐ No
Recommendation: ☒ Work is satisfactorily completed. Possession may be handed over. ☐ Minor corrections given herein to be completed before handing over possession. ☐ Major corrections required. Do not handover possession. Request for recheck after completion of works. ☐ Works incomplete. Check report cannot be prepared. Request for recheck after completion of works.					

Notes:

- Site to make request for stage IV inspection on M-codex. QC to forward request by email to Sales/CR manager with SI No. generated by M-codex.
- Inspection to be carried out with one member of sales team and CR team + site engineer within 3 days of request.
- Site engineer shall ensure that all works are completed and the flat is thoroughly cleaned in all respects before requesting for inspection.
- Possession cannot be handed over to customer without this inspection.
- Report to be made on same day. Scanned copy to be sent to CR for uploading. Original to be sent to Ashaiya.
- Mark green tick if work is completed. Red 'x' if minor corrections are required. Red 'xx' if work not completed/needs major corrections. Mark 'NA' if not applicable.

[Signature]
17/12/24

Check report by Sales + CR after finishing stage IV (Apartments)

Miscellaneous check (check for quality & completion):

Modular kitchen	Q N/A	Security camera provided	
Main door soffit quality	✓	False ceiling provided by developer	N/A
No material is stored in flat	✓	Properly labelled keys – 3 sets	✓
Loft tank installed in utility	✓	Kitchen granite platform and dado	✓
Loft provided	✓	Loft finishing	✓
Water supply	✓	Electricity supply	✓
Generator backup (auto)	✓	Car parking provided	✓
Flat label	✓	Car parking label	✓
Provision of lift	✓	Cleanliness of corridors + staircase	✓
Remarks:			

Check report by Sales + CR after finishing stage IV (Apartments)

S No	Room/ quality check	Floor & wall tiles	Painting	Doors + hardware + door beading	Windows/ventilator + grill + hardware	Electricals – switches, switch boards, points	CP & sanitary fittings	Ratings	Painting of exposed pipes + hole packing	Air cracks are treated and painted	Seepages (Nil)	Cleanliness /removal of paint spots
1	Bedroom 1	✓	✓	✓	✓	✓			✓	✓	✓	✓
2	Bedroom 2	✓	✓	✓	✓	✓			✓	✓	✓	✓
3	Bedroom 3											
4	Drawing	✓	✓	✓	✓	✓			✓	✓	✓	✓
5	Dining	✓	✓	✓	✓	✓			✓	✓	✓	✓
6	Lobby 1											
7	Utility / balcony 1	✓	✓	✓	✓	✓	✓		✓	✓	✓	✓
8	Utility / balcony 2	✓	✓	✓	✓	✓			✓	✓	✓	✓
9	Utility / balcony 3											
10	Kitchen	✓	✓	✓	✓	✓	✓		✓	✓	✓	✓
11	Toilet 1	✓	✓	✓	✓	✓	✓		✓	✓	✓	✓
12	Toilet 2	✓	✓	✓	✓	✓	✓		✓	✓	✓	✓
13	Toilet 3											
14	Other:											
15	Other:											

Quality Control Check Repot. Stage: After Finishing Stage III (Apartments)

Flat No	A-516	Other	-	Sl. No.	42974
Company	M R G V	Project	B R G V	Phase	-
Prepared by	Chand Mohammed	Sign	<i>Chand Mohammed</i>	Date	01-06-24
Project Manager	Sarwar	Sign	<i>Sarwar</i>	Date	01-06-24
Previous stage report no.		42777		Report filed and signed by PM	☒ Yes ☐ No
Checked By MD on		MD Sign		For filling	☐ Yes ☐ No

Recommendation:

- ☐ Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- ☐ Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- ☒ Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- ☐ Proceed with further work. ATR not required.

Inspection should be done after:

- Completing stage II works.
- Complete works like doors, windows, grills, electrical wiring, switches, french door glass, etc.
- In case of modular kitchen provide platform, granite and dado and modular kitchen in this stage.
- Provide video door phone in this stage.
- Possession for wood work cannot be given until QC check for stage III is completed and all corrections mentioned in the report are made.

Miscellaneous check:

Modular kitchen to be provided	☐ Yes ☒ No	Modular kitchen provided	☐ Yes ☐ No
Modular kitchen workman ship	☐ Good ☐ Avg ☐ Poor	Modular kitchen granite & dado workman ship & finishing	☐ Good ☐ Avg ☐ Poor
Video door phone /wifi cam to be provided	☐ Yes ☒ No	Video door phone/wifi cam provided	☐ Yes ☐ No
Painting marks and drops are cleaned from floor, windows, walls.		☐ Good ☒ Avg ☐ Poor	

Quality Control Check Report. Stage: After Finishing Stage III (Apartments)

S No	Room	Rate the quality of (Good ✓, Avg. ✕, Poor – needs correction ✕✕, NA)											
		Door, door knob & door stopper fitting	Door, door knob & door stopper cleaning	Window grills & quality	Window grills fitting & finishing	Windows quality	Window fitting & finishing	Balcony railing quality & finishing	French door quality & fitting	CP jali quality and fitting	Edge building	Switch boards fitting & covering with plastic covers	Junction box covers painting
1	Bedroom-1 M.Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✕	✓	✓
2	Bedroom-2 K.Bed	✓	✓	✓	✓	✓	✕	✓	✓	✓	✓	✓	✓
3	Bedroom-3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✕	✓	✓
4	Drawing	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Dining	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Lobby-1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility / balcony 1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✕	✓	✓
8	Utility / balcony 2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Utility / balcony 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✕	✓	✓
10	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11	Toilet-1 M.Toi	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
12	Toilet-2 C.Toi	✓	✓	✓	✓	✓	✓	✓	✓	✓	✕	✓	✓
13	Toilet-3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
14	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
15	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Remarks		① Windows should be cleaned in m-bed, kitchen and drawing room.											
		② Utility grill should be fixed properly.											
		③ Drawing room wall cracked should be filled properly.											

Quality Control Check Repot. Stage: After Brickwork (Apartments/ Lab Spaces)

Flat No.	A - 516	Others	-	Sl. No.	42489
Company	MRGV	Project	BRGV	Phase	-
Prepared by	P. Bharath	Sign	Bug	Date	20-10-23
Project Manager	Srinivas	Sign	Srinivas	Date	20-10-23
Previous Stage report no.	42245	Report filed and signed by PM?		☒ Yes ☐ No	
Apartment No.		Other		other	
Checked By MD on		MD Sign		For filling	☐ Yes ☐ No
Recommendation: ☐ Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC. ☐ Stop further work. Proceed with work after submitting ATR on QC report to QC team. ☒ Proceed with further work only after making corrections pointed out in the QC report. ATR not required. ☐ Proceed with further work. ATR not required.					

Inspection should be done after:

- brickwork is completed
- chicken mesh fixed
- after cleaning the apartment
- electrical conducting work is completed

Brickwork Check.

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✕ for minor mistake that requires minor correction.
3. Mark ✕✕ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✕✕✕ for major mistake that cannot be corrected.
5. Wall thickness should be as per plan. Use of 4", 6" & 8" blocks must be checked.
6. All walls should have 2 beds of about 2" to 3" thickness with one no. 6 mm or 8 mm rod with M15 CC.
7. Chicken mesh should be used in each and every joint between RCC & Brickwork.
8. Joint between brickwork & beam on external side must be filled.
9. Check room dimensions with working plan. (Tolerance: 1")
10. Diagonals of each room shall be equal. (Tolerance: 2")
11. Balcony sill level should be 3'3" from SFL. (Tolerance: 1")
12. Check room height with specified height. (Tolerance: 1")
13. Check plumb of walls wherever it appears to be out of plumb. (Tolerance: 1/2")
14. Specify the No. of beams which are not aligned by more than 1" in a room.
15. Door frames must have black Japan coating and wood primer / pellambar – at cost of painter.

Quality Control Check Report. Stage: After Brickwork (Apartments/ Lab Spaces)

S No	Room	Wall thickness (✓ or ✗)	Beds in walls (✓ or ✗)	Chicken mesh (✓ or ✗)	External brickwork & beam joint (✓ or ✗)	Room Dimensions (✓ or ✗)	Room Dimensions Difference in inches	Diagonal (✓ or ✗)	Diagonal Difference in inches	Balcony sill level (✓ or ✗)	Room Height (✓ or ✗)	Plumb of walls (Good/Avg./Bad)	Alignment of beams and walls - Nos.
1	Bedroom-1 M-Bed	✓	✓	✓	-	✓	-	✓	-	-	✓	avg	-
2	Toilet-1 M-Toi	✓	✓	✓	-	✓	-	✓	-	-	✓	=	-
3	Bedroom-2 K-Bed	✓	✓	✓	-	✓	-	✓	-	-	✓	=	-
4	Toilet-2 C-Toi	✓	✓	✓	-	✓	-	✓	-	-	✓	=	-
5	Bedroom-3	-	-	-	-	-	-	-	-	-	-	-	-
6	Toilet-3	-	-	-	-	-	-	-	-	-	-	-	-
7	Drawing	✓	✓	✓	-	✓	-	✓	-	-	✓	=	-
8	Dining	✓	✓	✓	-	✓	-	✓	-	-	✓	=	-
9	Lobby-1	-	-	-	-	-	-	-	-	-	-	-	-
10	Utility / balcony-1	✓	✓	✓	-	✓	-	✓	-	-	✓	avg	-
11	Utility / balcony-2	✓	✓	✓	-	✓	-	✓	-	✗	✓	=	-
12	Utility / balcony-3	-	-	-	-	-	-	-	-	-	-	-	-
13	Kitchen	✓	✓	✓	-	✓	-	✓	-	-	✓	=	-
14	Other												-
15	Other												-
Remarks		1) At couple of places Brick work workmanship to be improved.											

Quality Control Check Repot. Stage: After Brickwork (Apartments/ Lab Spaces)

Quality of edges and corners in all rooms?	☐ Good ☒ Avg. ☐ Bad
Specify rooms that need correction:	

Misc. Checks.

Was 3.75 CFT proportion box provided?	☒ Yes ☐ No
Condition of proportion box?	☐ Good ☒ Avg. ☐ Bad
Was the Apartment cleaned before starting brick work?	☐ Yes ☐ No ☒ Cant' say
Is the Apartment cleaned for plastering?	☒ Yes ☐ No
Wastage?	☐ High ☒ Medium ☐ Low
Storage of building material like bricks sand and cement.	☐ Good ☒ Avg. ☐ Bad
Drum (200 ltrs) provided for curing in each flat?	☒ Yes ☐ No
Remarks:	

Door Frames & Windows check

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✕ for minor mistake that requires minor correction.
3. Mark ✕✕ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✕✕✕ for major mistake that cannot be corrected.
5. Window template depth should be between 2 to 2 ½" after plastering.
6. Lintel level should be 7'3" from SFL & 7' from FFL. (Tolerance 1"). Lintel should be as per standard design.
7. Lofts should be at a height of 7' to 7'3" from FFL. Kitchen plat form thickness should be 2", SFL to bottom 31" .. (Tolerance 1")
8. Slopes of lofts and kitchen platforms to be checked by using 12" spirit level and check height from floor from 2 or 3 points.
9. Thickness of platforms & lofts should be between 2 & 2.5".
10. Provide single layer table brick at bottom of each door frame without threshold.
11. Check Z angle template size (Z angle for bathroom ventilators not required in new projects).
12. Window opening must be checked with MS square pipe templates of 2 sizes for inner and outer openings.
13. Z angle template must be 1" from brick wall surface from the inner side.

Quality Control Check Report.

Stage: After Brickwork (Apartments/ Lab Spaces)

S No	Room	Door size, face and position (✓ or ✗)	Brick at bottom of door frame (✓ or ✗)	Door frame hold fast provision and fasteners (✓ or ✗)	Door lintel design & level (✓ or ✗)	Door diagonal check (✓ or ✗)	Door Plumb - two sides (✓ or ✗)	Windows lintel design & level. Sill level (✓ or ✗)	Windows size (✓ or ✗)	Windows - template depth & diagonal (✓ or ✗)	Windows - template red oxide painting (✓ or ✗)	Loft & Kitchen platform height (✓ or ✗)	Loft & Kitchen platform slope (✓ or ✗)	Door size, face and position (✓ or ✗)
1	Bedroom 1 M. Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Toilet 1 M. Toi	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Bedroom 2 K. Bed	✓	✓	✓	✓	✓	✗ (b)	✓	✓	✓	✓	✓	✓	✓
4	Toilet 2 C. Toi	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Bedroom 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Toilet 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Drawing	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Dining	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Lobby 1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Utility / balcony 1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11	Utility / balcony 2	✓	✓	✓	✓	✓	✗ (b)	✓	✓	✓	✓	✓	✓	✓
12	Utility / balcony 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
13	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
14	Other													
15	Other													
Remarks:		1) Kitchen platform was not casted.												

Quality Control Check Report Stage: After Finishing Stage II (Apartments)

Flat No	516	Other		Sl. No.	42777
Company	MRGV	Project		Phase	—
Prepared by	SUNIL	Sign		Date	5/02/24
Project Manager	SARWAR	Sign		Date	5/02/24
Previous stage report no.	42655			Report filed and signed by PM	☒ Yes ☐ No
Checked By MD on		MD Sign		For filling	☐ Yes ☐ No

Recommendation:

- ☐ Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- ☐ Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- ☒ Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- ☐ Proceed with further work. ATR not required.

Inspection should be done after:

- Completion of flooring, bathroom /utility tiles, first coat of paint.
- Completion of doors, windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door and balconies in this stage.

Miscellaneous check:

Main door fixed with lock & stopper	☒ Yes ☐ No		
Granite soffit for balcony required	☐ Yes ☐ No	Granite soffit for balcony provided	☐ Yes ☐ No
Balcony granite soffit workmanship	☐ Good ☐ Avg ☐ Poor	Balcony granite soffit edge polishing	☐ Good ☐ Avg ☐ Poor
Granite soffit for main door required	☐ Yes ☐ No	Granite soffit for main door provided	☐ Yes ☐ No
Main door granite soffit workmanship	☐ Good ☐ Avg ☐ Poor	Main door granite soffit edge polishing	☐ Good ☐ Avg ☐ Poor


Quality Control Check Report. Stage: After Finishing Stage II (Apartments)

Tiling & granite work		Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)									
S No	Room	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing
1	Toilet 1 <i>M.S</i>	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Toilet 2 <i>C.P.V</i>	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Toilet 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Toilet 4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Wash basin in dining area	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Other			✓	✓	✓	✓	✓	✓	✓	✓
9	Other			✓	✓	✓	✓	✓	✓	✓	✓
Remarks											

Quality Control Check Report. Stage: After Finishing Stage II (Apartments)

Flooring & painting		Rate the quality of (Good ✓, Avg. X, Poor - needs correction ✗, NA)												
S No	Room	Color variation of floor tiles	Flooring workman ship & grouting	Skirting size (3")	Skirting workmanship	Plastering above skirting	Plastering & finishing of walls	Crack filling	Loft Finishing	Windows check	General quality of painting & finishing	Door & frame painting quality	Door beading, luppam and painting quality.	Edge building
1	Bedroom 1 M.B	✓	✓	✓	✗	✓	✓	✗	✓	✗	✓	✓	✓	✓
2	Bedroom 2 G.B	✓	✓	✓	✓	✓	✗	✓	✓	✗	✓	✓	✓	✗
3	Bedroom 3 HALL	✓	✓	✓	✗	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Drawing	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Dining	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Lobby 1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility / balcony-1	✓	✓	✓	✗	✓	✓	✗	✓	✗	✓	✓	✓	✗
8	Utility / balcony 2	✓	✓	✓	✗	✓	✓	✓	✓	✗	✓	✓	✓	✗
9	Utility / balcony 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Kitchen	✓	✓	✓	✓	✓	✓	✓	✗	✓	✓	✓	✓	✓
11	Other													
12	Other													
Remarks		NOTE: Bedding str main door is not provided.												
2) windows Edge finishing to be improve														
3 Bedding calling ac cleaning to be done at inside of the flat.														

Quality Control Check Report. Stage: After Finishing Stage II (Apartments)

Flat No	516	Other		SL No.	42337
Company	MRGV	Project	BRGV	Phase	—
Prepared by	SUNIL	Sign		Date	5/02/24
Project Manager	STANWAZ	Sign		Date	5/02/24
Previous stage report no.	42655	MD Sign		Report filed and signed by PM	☒ Yes ☐ No
Checked By MD on				For filling	☐ Yes ☐ No

Recommendation:

☐ Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.

☐ Stop further work. Proceed with work after submitting ATR on QC report to QC team.

☒ Proceed with further work only after making corrections pointed out in the QC report. ATR not required.

☐ Proceed with further work. ATR not required.

Inspection should be done after:

- Completion of flooring, bathroom/utility tiles, first coat of paint.
- Completion of doors, windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door and balconies in this stage.

Miscellaneous check:

Main door fixed with lock & stopper	☒ Yes ☐ No	
Granite soffit for balcony required	☐ Yes ☒ No	Granite soffit for balcony provided
Balcony granite soffit workmanship	☐ Good ☐ Avg ☐ Poor	Balcony granite soffit edge polishing
Granite soffit for main door required	☐ Yes ☒ No	Granite soffit for main door provided
Main door granite soffit workmanship	☐ Good ☐ Avg ☐ Poor	Main door granite soffit edge polishing

Quality Control Check Report. Stage: After Finishing Stage II (Apartments)

Tiling & granitic work	Rate the quality of (Good ✓, Avg. X, Poor - needs correction ✗, NA)									
	S No	Room	Toilet 1	Toilet 2	Toilet 3	Toilet 4	Wash basin in dining area	Kitchen	Utility	Other
	1		Toilet 1 M-5	Toilet 2 C-25	✓	✓	✓	✓	✓	✓
	2		✓	✓	✓	✓	✓	✓	✓	✓
	3		✓	✓	✓	✓	✓	✓	✓	✓
	4		✓	✓	✓	✓	✓	✓	✓	✓
	5		✓	✓	✓	✓	✓	✓	✓	✓
	6		✓	✓	✓	✓	✓	✓	✓	✓
	7		✓	✓	✓	✓	✓	✓	✓	✓
	8		✓	✓	✓	✓	✓	✓	✓	✓
	9		✓	✓	✓	✓	✓	✓	✓	✓
	10		✓	✓	✓	✓	✓	✓	✓	✓
	1	Workmanship of tiling	✓	✓	✓	✓	✓	✓	✓	✓
	2	White cement filling around CPVC lines	✓	✓	✓	✓	✓	✓	✓	✓
	3	Corners finishing	✗	✗	✗	✗	✗	✗	✗	✗
	4	Finishing near doors	✓	✓	✓	✓	✓	✓	✓	✓
	5	Finishing on top of tiles	✓	✓	✓	✓	✓	✓	✓	✓
	6	Finishing near ventilators	✗	✗	✗	✗	✗	✗	✗	✗
	7	Step at bathroom entrance / utility	✓	✓	✓	✓	✓	✓	✓	✓
	8	Step for shower / pot wash	✓	✓	✓	✓	✓	✓	✓	✓
	9	Tile joint grouting	✓	✓	✓	✓	✓	✓	✓	✓
	10	Granite platform finishing and edge polishing	✓	✓	✓	✓	✓	✓	✓	✓
	1	Granite platform slope	✓	✓	✓	✓	✓	✓	✓	✓
	2	Granite platform height	✓	✓	✓	✓	✓	✓	✓	✓
	3	Finishing under granite platform	✓	✓	✓	✓	✓	✓	✓	✓

Quality Control Check Report. Stage: After Finishing Stage II (Apartments)

Flooring & painting		Rate the quality of (Good ✓, Avg. X, Poor - needs correction ✗, NA)											
S No	Room	1	2	3	4	5	6	7	8	9	10	11	12
		Bedroom 1 M.B	Bedroom 2 G.B	Bedroom 3 HALL	Drawing	Dining	Lobby 1	Utility / balcony-1	Utility / balcony 2	Utility / balcony 3	Kitchen	Other	Other
	Color variation of floor tiles	✓	✓	✓	1	1	1	1	✓	✓	✓	11	12
	Flooring workmanship & grouting	✓	✓	✓	1	1	1	✓	✓	✓	✓	11	12
	Skirting size (3")	✓	✓	✓	1	1	1	✓	✓	✓	✓	11	12
	Skirting workmanship	✗	✗	✓	1	1	1	✗	✓	✓	✓	11	12
	Plastering above skirting	✓	✓	✓	1	1	1	✓	✓	✓	✓	11	12
	Plastering & finishing of walls	✓	✓	✗	1	1	1	✓	✓	✓	✓	11	12
	Crack filling	✗	✓	✓	1	1	1	✓	✓	✓	✓	11	12
	Loft Finishing	1	1	1	1	1	1	1	1	1	✗	11	12
	Windows check	✓	✓	✗	1	1	1	✗	✓	✓	✓	11	12
	General quality of painting & finishing	✓	✓	✓	1	1	1	✓	✓	✓	✓	11	12
	Door & frame painting quality	✓	✓	✓	1	1	1	✓	✓	✓	✓	11	12
	Door beading, luppam and painting quality.	✓	✓	✓	1	1	1	✓	✓	✓	✓	11	12
	Edge building	✓	✗	✗	1	1	1	✓	✓	✓	✗	11	12
Remarks													
NOTE 1) Bedding str main door is not provided.													
2) Windows Edge finishing to be improve													
3) Bedstr calling ac cleaning to be done at inside of the flat.													