


/ Site Report Material Requirement.

Company:	Mehta&Modi Realty Kowkur LLP		Date:	11.01.2025		
Site:	GHT		Prepared by:	N.Sai Shivani		
Report From / To	04.01.2025 TO 10.01.2025		Approved by:	A.Suresh		
Report Date	11.01.2025					
List of items that require SKU:						
List of requisitions where PO/WO not prepared after 3 working days of requisition:						
20241004010	04-10-2024	1	Internal luppam,external putty	Work order done.		
20241026001	26-10-2024	1	tiles	Po not done		
20241204016	04-12-2024	1	Laptop bag	Po not done.		
20250106017	06-01-2025	1	Grinding wheels	Po not done		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery		
20241129016	29-11-2024	1	Fire alaram panel	Expected delivery on 16-01-2025		
20241216060	16-12-2024	1	Upvc sliding with mesh-1200WX1200Hmm	Delivery on 20-01-2025		
20250107028	07-01-2025	1	Automatic transfer switch	Advice payment		
20250106023	04-01-2025	1	Sleeve&bullets 8x50	Expected delivery on 16-01-2025		
20250108016	08-01-2025	1	Fire sprinklers	Expected delivery on 06-01-2025		
20250108048	08-01-2025	1	Tiles	Expected delivery by next week		
20250110016	10-01-2025	1	Blue sheets	Expected delivery on 16-01-2025		
No. of gate passes issued this week: - From No. - To No. -						
Delivery van site visit on: 29.11.2024						
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	-	-	-
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire			01	25	25
OPC stock	-	OPC last weeks stock	-	PPC/PSC stock	25	PPC/PSC last weeks stock 35
Details	Prepared by			Project Manager		
Sign	N.Sai Shivani			A.Suresh		
Date	11.01.2025			11.01.2025		

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.


A. SURESH
PROJECT MANAGER