

Company		GV Research center		Date	9-Jan-2025		
Project		Innopolis 3600		Approved by			
Work Description		Doors Rework Summary					
Prepared by		K.Srikanth					
Sl.no	Description	UOM	Quantity	Rate	Amount	Sub-total	Remarks
Ground Floor(24FD12)							
1	Mullions (150 x 150)	Rft	94.49	59.25	5598.70		
2	Lintel (200 X 200)	Rft	31.50	48.05	1513.46		
3	Plastering	Sft	248.00	36.25	8990.09		
						16103.00	
First Floor(24FD12)							
1	Mullions (150 x 150)	Rft	94.49	61.25	5787.68		
2	Lintel (200 X 200)	Rft	31.50	50.05	1576.45		
3	Plastering	Sft	248.00	38.25	9486.10		
						16851.00	
Second Floor(24FD12)							
1	Mullions (150 x 150)	Rft	94.49	63.25	5976.67		
2	Lintel (200 X 200)	Rft	31.50	52.05	1639.45		
3	Plastering	Sft	248.00	40.25	9982.10		
						17599.00	
Third Floor(24FD12)							
1	Mullions (150 x 150)	Rft	94.49	65.25	6165.66		
2	Lintel (200 X 200)	Rft	31.50	54.05	1702.45		
3	Plastering	Sft	248.00	42.25	10478.11		
						18347.00	
Terrace Floor(24FD12)							
1	Mullions (150 x 150)	Rft	94.49	67.25	6354.64		
2	Lintel (200 X 200)	Rft	31.50	56.05	1765.44		
3	Plastering	Sft	248.00	44.25	10974.11		
						19095.00	
Total					87995.00	24FD12	

APPROVED BY

08 JAN 2025

T. MADHU
PROJECT MANAGER
GVRC PVT. LTD.

Contractor

Company		GV Research center		Date		9-Jan-2025	
Project		Innopolis 3600		Approved by			
Work Description		Doors Rework Summary					
Prepared by		K.Srikanth					
Sl.no	Description	UOM	Quantity	Rate	Amount	Sub-total	Remarks
Ground Floor(24FD18)							
1	Mullions (150 x 150)	Rft	15.75	59.25	933.12		
2	Lintel (200 X 200)	Rft	7.22	48.05	346.83		
3	Plastering	Sft	45.21	36.25	1638.82		
						2919.00	
First Floor(24FD18)							
1	Mullions (150 x 150)	Rft	31.50	61.25	1929.23		
2	Lintel (200 X 200)	Rft	14.44	50.05	722.54		
3	Plastering	Sft	90.42	38.25	3458.47		
						6111.00	
Second Floor(24FD18)							
1	Mullions (150 x 150)	Rft	31.50	63.25	1992.22		
2	Lintel (200 X 200)	Rft	14.44	52.05	751.41		
3	Plastering	Sft	90.42	40.25	3639.31		
						6383.00	
Third Floor(24FD18)							
1	Mullions (150 x 150)	Rft	31.50	65.25	2055.22		
2	Lintel (200 X 200)	Rft	14.44	54.05	780.29		
3	Plastering	Sft	90.42	42.25	3820.14		
						6656.00	
Terrace Floor(24FD18)							
1	Mullions (150 x 150)	Rft	31.50	67.25	2118.21		
2	Lintel (200 X 200)	Rft	14.44	56.05	809.16		
3	Plastering	Sft	90.42	44.25	4000.98		
						6929.00	
Total					28998.00	24FD18	

APPROVED BY
 08 JAN 2025
 Project Manager
 PROJECT MANAGER

Contractor

Company Project Work Description Prepared by		GV Research center Innopolis 3600 Doors Rework Estimation K Srikanth				Date Approved By		8-Jan-2025		
Sl no	Description	UOM	No's	L mtr	W mtr	H mtr	Quantity Metric	Quantity Feet	Sub total	Remarks
Mullions (150 X 150)										
24FD18(Lobby doors)										
1	Ground Floor	Mtr	2.0	0.15	0.15	2.40	4.80	15.75		
2	First Floor	Mtr	4.0	0.15	0.15	2.40	9.60	31.50		
3	Second Floor	Mtr	4.0	0.15	0.15	2.40	9.60	31.50		
4	Third Floor	Mtr	4.0	0.15	0.15	2.40	9.60	31.50		
5	Terrace Floor	Mtr	4.0	0.15	0.15	2.40	9.60	31.50		
									43.20	Rmt
									141.74	Rft
Lintel (200 X 200)										
1	Ground Floor	Mtr	1.0	2.20	0.20	0.20	2.20	7.22		
2	First Floor	Mtr	2.0	2.20	0.20	0.20	4.40	14.44		
3	Second Floor	Mtr	2.0	2.20	0.20	0.20	4.40	14.44		
4	Third Floor	Mtr	2.0	2.20	0.20	0.20	4.40	14.44		
5	Terrace Floor	Mtr	2.0	2.20	0.20	0.20	4.40	14.44		
									19.80	Rmt
									64.96	Rft
Doors (24FD18)										
1	Ground Floor	Mtr	1.0		1.80	2.40	4.32	46.50		
2	First Floor	Mtr	2.0		1.80	2.40	8.64	93.00		
3	Second Floor	Mtr	2.0		1.80	2.40	8.64	93.00		
4	Third Floor	Mtr	2.0		1.80	2.40	8.64	93.00		
5	Terrace Floor	Mtr	2.0		1.80	2.40	8.64	93.00		
									38.88	Sqm
									418.50	Sft
Plastering Mullions (150 X 150)										
1	Ground Floor	Mtr	2.0	0.15	0.15	2.40	2.88	31.00		
2	First Floor	Mtr	4.0	0.15	0.15	2.40	5.76	62.00		
3	Second Floor	Mtr	4.0	0.15	0.15	2.40	5.76	62.00		
4	Third Floor	Mtr	4.0	0.15	0.15	2.40	5.76	62.00		
5	Terrace Floor	Mtr	4.0	0.15	0.15	2.40	5.76	62.00		
									25.92	Sqm
									279.00	Sft
Plastering Lintel (200 X 200)										
1	Ground Floor	Mtr	1.0	2.20	0.20	0.20	1.32	14.21		
2	First Floor	Mtr	2.0	2.20	0.20	0.20	2.64	28.42		
3	Second Floor	Mtr	2.0	2.20	0.20	0.20	2.64	28.42		
4	Third Floor	Mtr	2.0	2.20	0.20	0.20	2.64	28.42		
5	Terrace Floor	Mtr	2.0	2.20	0.20	0.20	2.64	28.42		
									11.88	Sqm
									127.88	Sft

Anx B – Work Completion Report

Company	GVRC		Name of contractor	S.Arjun		Sl. No. site bills reg.	1724	
Project/site	Innopolis		Nature of work	Civil		Dt. site bills reg.	09-01-2025	
Block no.	3600		Work done from date			M-codex bill ID.		
WO no.	20241204044		Work done to date			WO issued ?		
WO date			Contractor bill no.			GST bill required?		
Sl. No.	Unit/floor no	Details of work				Qty	Units	Rate ID
1	3600	CONST-CIVIL9891-construction-civil-misc-ls				1		1,16,993.00
2								
3								
4								
5								
6								
7								0
8								0
9								0
10								0
Total								1,16,993
Add GST @								18.00%
Total amount including taxes for work done								1,38,052
Remarks:	Nully							
Approved by project manager	APPROVED BY 16 JAN 2024 T. MADHU PROJECT MANAGER GVRC PVT. LTD		Approved by QS team			Approved by Director/E&D team		
Sign:			Sign:			Sign:		
Date:			Date:			Date:		
Notes: 1. This sheet replaces installation bill for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).								

