

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 slab-02 purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	02
Requisition nos.:	20241218027	A. Estimated quantity:	880M3
PO nos.:	20241218029	B. Requisition quantity:	880M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	11.01.2025	04:33	05:33	06:10	07m3	4364	16800	17140			
2	11.01.2025	04:45	05:40	06:10	07m3	4365	16800	16660	140		
3	11.01.2025	04:45	05:40	06:10	07m3	4366	16800	16850			
4	11.01.2025	04:35	05:30	05:55	08m3	2121	19200	19250			
5	11.01.2025	04:45	05:50	06:10	07m3	4367	16800	16610	190		
6	11.01.2025	04:50	05:30	05:55	08m3	2122	19200	19370			
7	11.01.2025	05:33	06:30	06:50	07m3	4369	16800	16900			
8	11.01.2025	05:15	06:10	06:25	08m3	2123	19200	18650	550		
9	11.01.2025	05:44	06:40	07:00	08m3	4370	19200	19200			
10	11.01.2025	05:37	06:30	06:55	08m3	2124	19200	19350			
11	11.01.2025	05:55	06:50	07:10	07m3	4371	16800	17000			
12	11.01.2025	05:55	06:50	07:10	08m3	2125	19200	19260			



13	11.01.2025	06:07	07:07	07:15	08m3	4372	19200	19190	10			
14	11.01.2025	06:23	07:20	07:45	08m3	2126	19200	19370				
15	11.01.2025	06:30	07:30	07:45	08m3	2127	19200	19280				
16	11.01.2025	06:19	07:20	07:40	08m3	4373	19200	19250				
17	11.01.2025	06:34	07:30	07:55	08m3	4374	19200	19190	10			
18	11.01.2025	06:49	07:50	08:10	08m3	4375	19200	19330				
19	11.01.2025	06:59	07:50	08:15	07m3	4376	16800	17030				
20	11.01.2025	07:12	07:58	08:15	07m3	4377	16800	16920				
21	11.01.2025	07:05	08:05	08:30	08m3	2128	19200	19110	90			
22	11.01.2025	07:23	08:30	08:50	07m3	4378	16800	16730	70			
23	11.01.2025	07:46	08:40	09:00	07m3	4379	16800	16790	10			
24	11.01.2025	07:30	08:30	08:55	08m3	2129	19200	19210				
25	11.01.2025	07:55	08:50	09:15	07m3	4380	16800	14420	2380			
26	11.01.2025	08:04	09:04	09:20	07m3	4381	16800	16760	40			
27	11.01.2025	07:48	08:40	09:00	08m3	2130	19200	19210				
28	11.01.2025	08:13	09:10	09:20	07m3	4382	16800	16850				
29	11.01.2025	08:23	09:20	09:40	08m3	4383	19200	19220				
30	11.01.2025	08:05	09:05	09:15	08m3	2131	19200	19140	60			
31	11.01.2025	08:39	09:40	09:55	08m3	4384	19200	19000				
32	11.01.2025	08:51	09:40	09:55	08m3	4385	19200	19060	140			
33	11.01.2025	09:06	10:10	10:25	08m3	4386	19200	19080	120			
34	11.01.2025	08:56	09:50	10:10	08m3	2134	19200	19330				
35	11.01.2025	08:23	09:20	09:35	07m3	2132	16800	16540	260			
36	11.01.2025	08:39	09:40	09:55	07m3	2133	16800	16840				
37	11.01.2025	09:29	10:20	10:35	08m3	4388	19200	19320				
38	11.01.2025	09:41	10:40	11:00	08m3	4389	19200	19260				

39	11.01.2025	09:22	10:20	10:35	08m3	2135	19200	19230				
40	11.01.2025	09:42	10:43	11:25	08m3	2136	19200	19360				
41	11.01.2025	10:01	11:10	11:40	08m3	4391	19200	19090	110			
42	11.01.2025	10:11	11:10	11:30	07m3	4392	16800	16740	60			
43	11.01.2025	10:20	11:30	12:00	08m3	2137	19200	19190	10			
44	11.01.2025	10:26	11:20	11:40	07m3	4394	16800	16720	80			
45	11.01.2025	10:35	11:30	11:55	07m3	4395	16800	16860				
46	11.01.2025	10:15	11:10	11:30	08m3	2138	19200	19300				
47	11.01.2025	10:36	11:30	12:00	08m3	2139	19200	19440				
48	11.01.2025	10:48	11:40	12:15	07m3	4396	16800	16840				
49	11.01.2025	10:59	11:00	11:30	08m3	4397	19200	19120	80			
50	11.01.2025	11:21	12:30	13:10	08m3	4399	19200	18930	270			
51	11.01.2025	11:54	13:00	13:20	08m3	4400	19200	19180	20			
52	11.01.2025	11:36	12:30	12:55	08m3	2140	19200	19340				
53	11.01.2025	12:04	13:05	13:25	08m3	4401	19200	19180	20			
54	11.01.2025	12:14	13:20	13:45	08m3	4402	19200	19220				
55	11.01.2025	11:55	12:50	13:15	08m3	2141	19200	19580				
56	11.01.2025	12:24	13:20	13:50	08m3	4403	19200	19250				
57	11.01.2025	12:14	13:15	13:40	07m3	2142	16800	17120				
58	11.01.2025	12:30	13:50	14:05	07m3	2143	16800	17220				
59	11.01.2025	12:57	13:58	14:15	08m3	4405	19200	19190	10			
60	11.01.2025	12:36	13:40	14:20	07m3	4404	16800	16640	160			
61	11.01.2025	12:46	13:50	14:10	08m3	2144	19200	19730				
62	11.01.2025	13:10	14:20	14:55	08m3	2145	19200	19460				
63	11.01.2025	13:30	14:30	15:00	07m3	4408	16800	16600	200			
64	11.01.2025	13:44	14:40	14:58	08m3	4409	19200	19210				

65	11.01.2025	14:08	15:10	15:40	07m3	4412	16800	16750	50		
66	11.01.2025	14:17	15:20	15:35	08m3	4413	19200	19060	140		
67	11.01.2025	14:15	15:20	15:55	08m3	2147	19200	19490			
68	11.01.2025	14:00	15:00	15:15	08m3	2146	19200	19340			
69	11.01.2025	14:30	15:30	15:55	08m3	2148	19200	19570			
70	11.01.2025	15:13	16:15	16:40	08m3	4415	19200	19090			
71	11.01.2025	15:25	16:30	17:20	08m3	4416	19200	18920	280		
72	11.01.2025	16:14	17:15	17:50	08m3	4418	19200	19120	80		
73	11.01.2025	16:25	17:20	17:55	08m3	2149	19200	19040	160		
74	11.01.2025	16:45	17:45	18:00	07m3	4451	16800	16780	20		
75	11.01.2025	16:58	18:00	18:25	08m3	4422	19200	18730	470		
76	11.01.2025	17:14	18:20	18:40	08m3	4423	19200	19130	70		
77	11.01.2025	16:57	17:50	18:10	08m3	2151	19200	19350			
78	11.01.2025	17:31	18:30	18:55	08m3	4425	19200	18990	210		
79	11.01.2025	17:16	18:20	18:40	08m3	2152	19200	18970	230		
80	11.01.2025	17:34	18:30	18:55	08m3	2153	19200	19160	40		
81	11.01.2025	18:24	19:20	19:40	08m3	4428	19200	19200			
82	11.01.2025	17:44	18:40	18:55	08m3	4426	19200	19140	60		
83	11.01.2025	17:54	18:50	19:00	07m3	2154	16800	16900			
84	11.01.2025	18:14	19:15	19:45	07m3	2155	16800	16920			
85	11.01.2025	18:24	19:20	19:40	08m3	4429	19200	19020	180		
86	11.01.2025	18:49	19:40	20:15	08m3	4430	19200	19180	20		
87	11.01.2025	19:21	20:20	20:40	08m3	4433	19200	19130	70		
88	11.01.2025	20:08	21:20	21:45	07m3	4434	16800	16740	60		
89	11.01.2025	20:19	21:25	21:45	07m3	4435	16800	16690	110		
90	11.01.2025	22:30	23:30	23:55	08m3	4436	19200	18830	370		

