

Modi Housing Pvt.Ltd Silver Oak Villas Part III					HC 117921
HC Date	Veh No	Start Time	End Time	Pay Type	2408
30-01-2025		09:30	17:30	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
Benu Madhab das					
Work Description :-					
Towards compound wall pillar chipping for kerby sheet fixing purpose at part-I					
Rupees : Seven Hundred Only.					



Modi Housing Pvt.Ltd
Silver Oak Villas Part III

HC 117955

2414

HC Date	Veh No	Start Time	End Time	Pay Type
03-02-2025		09:30	17:30	JW

Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00

Supplier Name					
Benu Madhab das					

Work Description :-					
Towards wall chipping work at villa no.204 for as per customer requirement purpose at part-III					

Rupees : Seven Hundred Only.					
------------------------------	--	--	--	--	--



Printed On 06-02-2025 11:00:33

Modi Housing Pvt.Ltd
Silver Oak Villas Part III

HC 117968

HC Date	Veh No	Start Time	End Time	Pay Type
05-02-2025		09:30	17:30	JW

2417

Equipment Name					
Chipping machine piece meal of work 2 or 3 days					

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00

Supplier Name					
Benu Madhab das					

Work Description :-					
Towards wall chipping near villa no.175 at part-III					

Rupees : Seven Hundred Only.					
------------------------------	--	--	--	--	--



Printed On 06-02-2025 11:00:33

Hire Charges Voucher

Company Name : Modi Housing Pvt.Ltd
Project Name : Silver Oak Villas Part III
Supplier Name : Benu Madhab das

Voucher No :	12586
From Date :	30-01-2025
To Date :	05-02-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
117921	2408	30-01-2025	Chipping machine piece meal of work 2 or 3 days	09:30	17:30	1	700	JW	700.00
			Units : per day Rate : 700						
			Towards compound wall pillar chipping for kerby sheet fixing purpose at part-I						
117955	2414	03-02-2025	Chipping machine piece meal of work 2 or 3 days	09:30	17:30	1	700	JW	700.00
			Units : per day Rate : 700						
			Towards wall chipping work at villa no.204 for as per customer requirement purpose at part-III						
117968	2417	05-02-2025	Chipping machine piece meal of work 2 or 3 days	09:30	17:30	1	700	JW	700.00
			Units : per day Rate : 700						
			Towards wall chipping near villa no.175 at part-III						

Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : Modi Housing Pvt.Ltd							
Project Name : Silver Oak Villas Part III							
Supplier Name : Benu Madhab das						Voucher No :	12586
PARTICULARS							Amount
Hire Charges - Job Work Payment						Amount Payable :-	2100.00
Towards compund wall pillar chi[pping work near sowa-club house area for kerby sheets fixing purpose and villa no175 and 204 wall chipping wok purpsoe at part-III as per details enclosed							2100.00
Hire Charges - On A/C Payment						Amount Payable :-	0.00
							0.00
Other Additions :							0.00
							0.00
							Gross 2100.00
							TDS% 2.00 TDS Amount 42.00
		CGST%	0.00	0.00	SGST%	0.00	0.00
							Total GST Amount 0.00
Other Deductions :							0.00
							0.00
							Total 2058.00
Rupees : Two Thousand Fifty Eight Only.							

Project Manager

Accounts Manager

Managing Director

Modi Housing Pvt.Ltd Silver Oak Villas Part III					HC 117928
HC Date	Veh No	Start Time	End Time	Pay Type	2409
31-01-2025	AP27D5631	09:30	17:30	JW	
Equipment					
Tractor with tipper without labour piece meal work upto 7 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00
Supplier Name					
Miriyala Raju Kumar					
Work Description :-					
Towards dust shifting from site office to totlot area parl road work purpose at part-III					
Rupees : Two Thousand One Hundred Only.					



Modi Housing Pvt.Ltd
Silver Oak Villas Part III

HC 117929

HC Date	Veh No	Start Time	End Time	Pay Type
31-01-2025	Ap23X4931	09:30	17:30	JW

2410

Equipment

Tractor with tipper without labour piece meal work upto 7 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00

Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards pavers,tanddor stones shifting from open park to totlot road work purpose

Rupees : Two Thousand One Hundred Only.



Printed On 06-02-2025 10:57:55

Modi Housing Pvt.Ltd Silver Oak Villas Part III					HC 117930
HC Date	Veh No	Start Time	End Time	Pay Type	2411
31-01-2025	TS08EV2096	09:30	17:30	JW	
Equipment					
JCB with back hoe and bazer piece meal work for 3 to 5 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	950.00	950.00	7	950	6650.00
Supplier Name					
Miriyala Raju Kumar					
Work Description :-					
Towards shifting of dust from sie offie to totlot area and grave yard levelling purpose at part-III					
Rupees : Six Thousand Six Hundred Fifty Only.					



Modi Housing Pvt.Ltd
Silver Oak Villas Part III

HC 117944

HC Date	Veh No	Start Time	End Time	Pay Type
01-02-2025	AP27D5631	09:30	17:30	JW

2412

Equipment

Tractor with tipper without labour piece meal work upto 7 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00

Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards shifting of pavers & bricks for totlot area wall and road construction purpose at part-III

Rupees : Two Thousand One Hundred Only.



Printed On 06-02-2025 10:57:55

Modi Housing Pvt.Ltd
Silver Oak Villas Part III

HC 117954

HC Date	Veh No	Start Time	End Time	Pay Type
03-02-2025	AP27D5631	09:30	17:30	JW

2413

Equipment

Tractor with tipper without labour piece meal work upto 7 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00

Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards debris removing nera totlot area and morrum shifting work purpose at part-III

Rupees : Two Thousand One Hundred Only.



Printed On 06-02-2025 10:57:55

Modi Housing Pvt.Ltd
Silver Oak Villas Part III

HC 117956

HC Date	Veh No	Start Time	End Time	Pay Type
04-02-2025	TS08EV2096	09:30	17:30	JW

2415

Equipment					
JCB with back hoe and bazer piece meal work for 3 to 5 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	950.00	950.00	7	950	6650.00

Supplier Name
Miriyala Raju Kumar

Work Description :-
Towards morrum levelling at grave yard totlot area at part-III

Rupees : Six Thousand Six Hundred Fifty Only.



Printed On 06-02-2025 10:57:55

Modi Housing Pvt.Ltd
Silver Oak Villas Part III

HC 117958

HC Date	Veh No	Start Time	End Time	Pay Type
04-02-2025	AP23X4931	09:30	17:30	JW

2416

Equipment Name

Tractor with tipper without labour piece meal work upto 7 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00

Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards dust shifting at totlot and area at part-III

Rupees : Two Thousand One Hundred Only.



Printed On 06-02-2025 11:00:33

Hire Charges Voucher

06-02-2025 10:08:12

Pages : 1 of 2

Company Name : Modi Housing Pvt.Ltd

Project Name : Silver Oak Villas Part III

Supplier Name : Miriyala Raju Kumar

Voucher No :	12585
From Date :	30-01-2025
To Date :	05-02-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
117928	2409	31-01-2025	Tractor with tipper without labour piece meal work upto 7 days	09:30	17:30	1	2100	JW	2100.00
			AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards dust shifting from site office to totlot area parl road work purpose at part-III						
117929	2410	31-01-2025	Tractor with tipper without labour piece meal work upto 7 days	09:30	17:30	1	2100	JW	2100.00
			Ap23X4931 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards pavers,tanddor stones shifting from open park to totlot road work purpose						
117930	2411	31-01-2025	JCB with back hoe and bazer piece meal work for 3 to 5 days	09:30	17:30	7	950	JW	6650.00
			TS08EV2096 Units : per hour Rate : 950						
			Towards shifting of dust from sie offie to totlot area and grave yard levelling purpose at part-III						
117944	2412	01-02-2025	Tractor with tipper without labour piece meal work upto 7 days	09:30	17:30	1	2100	JW	2100.00
			AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards shifting of pavers & bricks for totlot area wall and road construction purpose at part-III						
117954	2413	03-02-2025	Tractor with tipper without labour piece meal work upto 7 days	09:30	17:30	1	2100	JW	2100.00
			AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards debris removing nera totlot area and morrum shifting work purpose at part-III						
117956	2415	04-02-2025	JCB with back hoe and bazer piece meal work for 3 to 5 days	09:30	17:30	7	950	JW	6650.00
			TS08EV2096 Units : per hour Rate : 950						
			Towards morrum levelling at grave yard totlot area at part-III						
117958	2416	04-02-2025	Tractor with tipper without labour piece meal work upto 7 days	09:30	17:30	1	2100	JW	2100.00
			AP23X4931 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards dust shifting at totlot and area at part-III						

Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : Modi Housing Pvt.Ltd							
Project Name : Silver Oak Villas Part III							
Supplier Name : Miriyala Raju Kumar						Voucher No :	12585
PARTICULARS							Amount
Hire Charges - Job Work Payment						Amount Payable :-	23800.00
Towards dust& morrum shifti g from new site and site office area to totlot grave yard filling and levelling work purpose and pavers ,bricks and tandoor shifting from new site to totlot area road and wall laying work purpose at part-III as per details enclosed							23300.00
Hire Charges - On A/C Payment						Amount Payable :-	0.00
							0.00
Other Additions :							0.00
Gross							23300.00
TDS% 2.00 TDS Amount							466.00
	CGST%	0.00	0.00	SGST%	0.00	0.00	Total GST Amount
Other Deductions :							0.00
Total							22834.00
Rupees : Twenty Two Thousand Eight Hundred Thirty Four Only.							

Project Manager

Accounts Manager

Managing Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10922/2024-25

Dated : 6-Feb-25

Particulars	Amount
Account :	
DW-Benu Madhav Das	7,200.00
TDS-1% Contract	(-)72.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount nef to benu madhav Towards villa no.205 and 175 wall chipping for customers additional requirement purpose and plastering work at set back area and kitchen platform work purpose and villa no.213 near manhole repairing work purpose and villa no.129 & 101 front gate pillar painting touch ups purpose and labour quoters wash area plastering purpose at part-III as pr vno1466	
Amount (in words) :	
Indian Rupees Seven Thousand One Hundred Twenty Eight Only	
	₹ 7,128.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10922/2024-25**

Dated : **6-Feb-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10922/2024-25

Dated : 6-Feb-25

Particulars	Amount
Account :	
JW-Biroporida	1,700.00
On Account 1,700.00 Dr	
TDS-1% Contract	(-)17.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Bing amount neft to biro porida Towards new labour quoters bathrooms PCC laying work and finishing works purpose at part-III as per vno.1467	
Amount (in words) :	
Indian Rupees One Thousand Six Hundred Eighty Three Only	
	₹ 1,683.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10922/2024-25**

Dated : **6-Feb-25**

Particulars	Amount
Account :	
DW-Anirudh Dhal	1,500.00
TDS-1% Contract	(-)15.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being amount neft to ANirudh Towards risers height levelling near septic tank and HDPE pipe cutting fixing for totlot area water connection purpose at part-III as per vno.1468	
Amount (in words) :	
Indian Rupees One Thousand Four Hundred Eighty Five Only	
	₹ 1,485.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10922/2024-25

Dated : 6-Feb-25

Particulars	Amount
Account :	
CONJBDW-Janardhan Prasad	2,500.00
On Account 2,500.00 Dr	
TDS-1% Contract	(-)25.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to janardhan prasad Towards villa no.200 stairacse near tiles placing work purpose and villa no.133 Guest and children bathrooms nahani trap near tiles laying nad villa no.120 gas hole making and shabad stone repairing work done at part-III as per vno.1469	
Amount (in words) :	
Indian Rupees Two Thousand Four Hundred Seventy Five Only	
	₹ 2,475.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10922/2024-25**

Dated : **6-Feb-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10922/2024-25

Dated : 6-Feb-25

Particulars	Amount
Account :	
DW.M Raju Kumar	13,800.00
TDS-1% Contract	(-)138.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being amount eft to raju kumar Towards clenaing of villa no.200 and for wall seepage paper work dust removing purpose and villa no.175 cleaning for possession given and tiles and luppam shfting from store to villa no.204 work purpose nad unloading of water tanks air compressor pump and sabd filters near septic tank area at villa no.213 at part-III as per vno.1470	
Amount (in words) :	
Indian Rupees Thirteen Thousand Six Hundred Sixty Two Only	
	₹ 13,662.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10922/2024-25**

Dated : **6-Feb-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10922/2024-25

Dated : 6-Feb-25

Particulars	Amount
Account :	
JW. M Raju Kumar	21,850.00
TDS-1% Contract	(-)218.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount nneft to mraju kumar Towards cleaning of debris nera totlot and septic tank arae and dust removing on road area infront of site office nd morrum shifting for grave yard and dust shifting for road work purpose near totlot area and morrum levelling work purpose and excavtion for plantation locaram work done at part-III as per vno.1471	
Amount (in words) :	
Indian Rupees Twenty One Thousand Six Hundred Thirty Two Only	
	₹ 21,632.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10922/2024-25**

Dated : **6-Feb-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10922/2024-25

Dated : 6-Feb-25

Particulars	Amount
Account :	
JW-N Nagaraju	1,450.00
On Account	1,450.00 Dr
TDS-1% Contract	(-)14.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to nagraaju Towards site office nera street light fixing for new labour quoters lighing purpose and totlot area park lighting purpose at part-III as per vno.1472	
Amount (in words) :	
Indian Rupees One Thousand Four Hundred Thirty Six Only	
	₹ 1,436.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10922/2024-25**

Dated : **6-Feb-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10922/2024-25

Dated : 6-Feb-25

Particulars	Amount
Account :	
CONT-Baijnath	10,000.00
On Account 10,000.00 Dr	
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to baijnath twrds painting work as per vno.1473	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10922/2024-25

Dated : 6-Feb-25

Particulars	Amount
Account :	
CONT-Bohini Basappa	10,000.00
On Account 10,000.00 Dr	
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount nefft o basappa twrds painting work as per vno.1474	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10922/2024-25

Dated : 6-Feb-25

Particulars	Amount
Account :	
CONT-Janardhan Prasad	10,000.00
On Account 10,000.00 Dr	
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to janardhan prasda twrds tiles & granite work as per vno.1475	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10922/2024-25

Dated : 6-Feb-25

Particulars	Amount
Account :	
CONT-Y Radha Krishna	20,000.00
On Account 20,000.00 Dr	
TDS-1% Contract	(-)200.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to radha krishna twrds gardening work as per vno.1476	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10922/2024-25

Dated : 6-Feb-25

Particulars	Amount
Account :	
CONT-Jyothiram Gaikwd	10,000.00
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to jyothi ram twrds painting work as per vno.1477	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10922/2024-25

Dated : 6-Feb-25

Particulars	Amount
Account :	
CONT- D Ramulu	10,000.00
On Account 10,000.00 Dr	
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to ramulu twrds wwelding work as per vno.1478	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Silver Oak Villas - Phase III (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/11115/24-25**Dated : **6-Feb-25**

Particulars	Amount
Account :	
CONT-Anirudh	10,000.00
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Current A/c-009763700003543	
On Account of :	
Being amount neft to anirudh twrds plumbing work as per vno.2522	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Silver Oak Villas - Phase III (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/11115/24-25**Dated : **6-Feb-25**

Particulars	Amount
Account :	
CONT-G Snehalatha	10,000.00
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Current A/c-009763700003543	
On Account of :	
Being amount neft to G.sneha latha twrds earthwork purpose as per vno. 2523	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Silver Oak Villas - Phase III (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/11115/24-25**Dated : **6-Feb-25**

Particulars	Amount
Account :	
CONT-N Nagaraju	7,000.00
On Account 7,000.00 Dr	
TDS-1% Contract	(-)70.00
Through :	
BANK-Yes Bank Current A/c-009763700003543	
On Account of :	
Being amount neft to nagaraju twrds electrical work as per vno.2524	
Amount (in words) :	
Indian Rupees Six Thousand Nine Hundred Thirty Only	
	₹ 6,930.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1466**

Date : 06-02-2025

Contractor Name	From Date	To Date
Benu madhav das(CIIVIL WORK)	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	6.00	4200.00	4200.00	0.00	0.00	0.00	0.00	0.00
Female Helper	6.00	3000.00	3000.00	0.00	0.00	0.00	0.00	0.00
Totals...	12.00	7200.00	7200.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards villa no.205 and 175 wall chipping for customers additional requirement purpose and plastering work at set back area and kitchen platform work purpose and villa no.213 near manhole repairing work purpose and villa no.129 & 101 front gate pillar painting touch ups purpose and labour quoters wash area plastering purpose at part-III as per details enclosed		7200.00
Job Work Description :		0.00
		Total Amount % 7200.00
		TDS : @ 1 72.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		7128.00
Rupees : Seven Thousand One Hundred Twenty Eight Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1467**

Date : 06-02-2025

Contractor Name	From Date	To Date
BIROPORIDA(CIVIL WORK)	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	2.00	1000.00	0.00	0.00	1000.00	0.00	0.00	0.00
Mason	1.00	700.00	0.00	0.00	700.00	0.00	0.00	0.00
Totals...	3.00	1700.00	0.00	0.00	1700.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards new labour quaters bathrooms PCC laying work and finishing works purpose at part-III as per detaisl enclosed		1700.00
Total Amount %		1700.00
TDS : @ 1		17.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		1683.00
Rupees : One Thousand Six Hundred Eighty Three Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1468**

Date : 06-02-2025

Contractor Name	From Date	To Date
D.ANIRUDH DHAL(PLUMBER)	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	7.00	3850.00	1650.00	0.00	1100.00	1100.00	0.00	0.00
Totals...	7.00	3850.00	1650.00	0.00	1100.00	1100.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards risers height levelling near septic tank and HDPE pipe cutting fixing for totlot area water connection purpose at part-III as per details enclosed		1500.00
Job Work Description :		0.00
	Total Amount %	1500.00
	TDS : @ 1	15.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		1485.00
Rupees : One Thousand Four Hundred Eighty Five Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1470**

Date : 06-02-2025

Contractor Name	From Date	To Date
M.RAJU KUMAR(EARTH WORK)	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	26.50	15237.50	7043.75	0.00	8193.75	0.00	0.00	0.00
Male Helper	43.50	24987.50	6900.00	0.00	14662.50	3425.00	0.00	0.00
Totals...	70.00	40225.00	13943.75	0.00	22856.25	3425.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards clenaing of villa no.200 and for wall seepage paper work dust removing purpose and villa no.175 cleaning for possession given and tiles and luppam shfting from store to villa no.204 work purpose nad unloading of water tanks air compressor pump and sabd filters near septic tank area at villa no.213 at part-III as per details enclosed		13800.00
Job Work Description :		0.00
		Total Amount % 13800.00
		TDS : @ 1 138.00
		Less Rent : 750.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		12912.00
Rupees : Twelve Thousand Nine Hundred Twelve Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1471**

Date : 06-02-2025

Contractor Name	From Date	To Date
M.RAJU KUMAR(EARTH WORK)	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	26.50	15237.50	7043.75	0.00	8193.75	0.00	0.00	0.00
Male Helper	43.50	24987.50	6900.00	0.00	14662.50	3425.00	0.00	0.00
Totals...	70.00	40225.00	13943.75	0.00	22856.25	3425.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards cleaning of debris near totlot and septic tank area and dust removing on road area in front of site office and morrum shifting for grave yard and dust shifting for road work purpose near totlot area and morrum levelling work purpose and excavation for plantation locaram work done at part-III as per details enclosed		21850.00
Total Amount %		21850.00
TDS : @ 1		218.50
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		21631.50
Rupees : Twenty One Thousand Six Hundred Thirty One and Paise Fifty Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1472**

Date : 06-02-2025

Contractor Name	From Date	To Date
N.NAGARAJU(ELECTRICIAN)	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	4.00	2200.00	1100.00	0.00	1100.00	0.00	0.00	0.00
Mason	3.00	2100.00	700.00	0.00	1400.00	0.00	0.00	0.00
Totals...	7.00	4300.00	1800.00	0.00	2500.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards site office nera street light fixing for new labour quoters lighing purpose and totlot area park lighting purpose at part-III as per details enclosed		1450.00
Total Amount %		1450.00
TDS : @ 1		14.50
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		1435.50
Rupees : One Thousand Four Hundred Thirty Five and Paise Fifty Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1473**

Date : 06-02-2025

Contractor Name	From Date	To Date
BHAIJNATH(PINTER)	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards painting work amount released as per credit balance 30370/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1474**

Date : 06-02-2025

Contractor Name	From Date	To Date
Bohini basappa(Painting work)	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards painting work amount released as per credit balance 32406/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 1		100.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1476**

Date : 06-02-2025

Contractor Name	From Date	To Date
Radha kirshna(gardener)	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards gardening work amount released as per credit balance 123570/-		20000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	20000.00
	TDS : @ 1	200.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1477**

Date : 06-02-2025

Contractor Name	From Date	To Date
Jyothi ram	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards painting work amount released as per credit balance 18192/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1478**

Date : 06-02-2025

Contractor Name	From Date	To Date
DUGURU RAMULU(WELDER)	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towarsd Welding work amount released as per credit balance 26370/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details
SOV part III
Survey No.294, Cherlapally, Ranga Reddy

Advice for Payment No : **2522**

Date : 06-02-2025

Contractor Name	From Date	To Date
Anirudh (Plumber)	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards plumbing work amount released as per credit balance 57732/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details
SOV part III
 Survey No.294, Cherlapally, Ranga Reddy

Advice for Payment No : **2523**

Date : 06-02-2025

Contractor Name	From Date	To Date
G.SNEHALATHA(EARTHWORK)	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards earth work amount released as per credit balance 122957/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details
SOV part III
Survey No.294, Cherlapally, Ranga Reddy

Advice for Payment No : **2524**

Date : 06-02-2025

Contractor Name	From Date	To Date
N.NAGARAJU(Electrician)	30-01-2025	05-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards electrical work amount released as per credit balance 12250/-		7000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	7000.00
	TDS : @ 1	70.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		6930.00
Rupees : Six Thousand Nine Hundred Thirty Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

22227

S. No.

Company	MHPL SOV	Project	SOV-II
No. of workers required	03	Date	3/2/25
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	01
Required from date	3/2/25	Required to date	03/2/25
Job Description:	TOWARDS pcc laying for labour bathrooms finishing works purpose near new site in front of site office		
Description	Quantity	Rate	Amount
TOWARDS pcc laying for new labour bathrooms finishing works purpose at perth-II	1133 sft	1.5/-	1700/-
Total Amount			1700/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Tulasi	[Signature]	Biro porinda	Gopi

Job Work Details

S. No. 22226

Company	MHPL SOV	Project	SOV-II
No. of workers required	02	Date	5/2/25
No. of head mason	-	No. of male helper	00
No. of mason	02	No. of female helper	-
Required from date	5/2/25	Required to date	5/2/25
Job Description:	Towards street light fixing near site office		

& tot lot area for park lighting purpose or post-lu

Description	Quantity	Rate	Amount
Towards street lights	2 person	1 day	1450/-
fixing near site office &			
tot lot area for park			
lighting purpose			
Total Amount			1450/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Tulasi		Nagaraju	Nagaraju

Job Work Details

22225


S. No.

Company	MHEL SOV	Project	SOV-IV
No. of workers required	08	Date	5/2/25
No. of head mason	-	No. of male helper	04
No. of mason	-	No. of female helper	04
Required from date	5/2/25	Required to date	5/2/25
Job Description:	Towards clearing of debris near Labour Quarters & total area near site office dust removing work purpose and septic tank area maximum leveling & cleaning near V.no 136-11		
Description	Quantity	Rate	Amount
Towards clearing of debris	2300 Sft	2/-	4,600/-
near Labour Quarters area			
total & septic tank area			
or part-11			
Total Amount			4,600/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. S. Jaisi		M. Raj Kumar	

Job Work Details

22224

S. No.

Company	MHPL SOV	Project	SOV-15
No. of workers required	06	Date	3/2/25
No. of head mason	—	No. of male helper	03
No. of mason	—	No. of female helper	03
Required from date	3/2/25	Required to date	04/2/25
Job Description:	Towards excavation for plantation purpose near grave yard & tandoox shifting for septic tank area flooring purpose & pavers shifting for toilet area road work purpose.		
Description	Quantity	Rate	Amount
Towards excavation for	2 persons/day	2 days	6,900/-
plantation purpose and			
tandoox stone, pavers			
shifting for septic tank			
flooring, road work			
purpose at post-15			
Total Amount			6,900/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Tulas		M. Raj Kumar	

Job Work Details

22223

S. No.

Company	MHP L SOV	Project	Gov-12
No. of workers required	06	Date	30/1/25
No. of head mason	—	No. of male helper	03
No. of mason	—	No. of female helper	03
Required from date	30/1/25	Required to date	01/2/25
Job Description:	Towards dust shifting from site office and morrum shifting from new site to totlot area grave yard filling & leveling purpose & septic tank area filling at post-12		
Description	Quantity	Rate	Amount
Towards dust, morrum	6 persons/day	3 days	10,350/-
Shifting from new site			
& site office to totlot at			
Sy. 13 area at post-12			
Total Amount			10,350/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Tubas		M. Raj Kumar	

Material Shifting Authorization Form

No. A **38263**

Date	30/1/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	Towards compound wall pillar chipping		
Shift from	work near club house for Kerby		
Shift to	Sheet fixing purpose		
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other <u>chipping machine</u>		
Vehicle No.	—	Vehicle Owner	Benu Madhav Das
Hire charges register serial no.	2408		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	17:30

Material Shifting Authorization Form

No. A 38272

Date	5/2/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	Towards wall chipping work at		
Shift from	Villa no. 125 at post-III		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other <u>chipping machine</u>		
Vehicle No.	—	Vehicle Owner	Benu Madhav
Hire charges register serial no.	2412		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	17:30

No. A 38271

38271

Date	4/2/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	To search dust & maximum shifting to		
Shift from	toilet area part-II		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	Ap23x4931	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2415		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	17:30

Material Shifting Authorization Form

No. A

38270

Date	4/2/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	Towards dust, maxxum levelling near		
Shift from	grave yard to Hot area		
Shift to			
Vehicle Type	☐ Tractor ☒ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	TS08EV2096	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2415		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	12:30

Material Shifting Authorization Form


No. A **38269**

Date	03/2/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	Towards wall chipping work near		
Shift from	V.no. 204 at part III		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other <u>chipping machine</u>		
Vehicle No.	—	Vehicle Owner	Benu Madhav
Hire charges register serial no.	2414		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	17:30

Material Shifting Authorization Form

No. A

38268

Date	03/12/25	Time	9:30
Authorized By	Wasi	Engg. Sign	
Material to be shifted	Toward debris removing on toilet-area		
Shift from	and dust shifting purpose		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	Ap2AD 5631	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2413		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	12:30

Material Shifting Authorization Form

No. A 38267

Date	01/2/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	Towards pavers & dust shifting from total		
Shift from	area to park area purpon		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	Ap23x5631	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2412		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	12:30

Material Shifting Authorization Form

No. A 38266

Date	31/1/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	Towards dust shifting from road to		
Shift from	lot lot area leveling purpose		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	TS08EV2096	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2411		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	12:30

Material Shifting Authorization Form

No. A 38265

Date	31/1/25	Time	9:30
Authorized By	Twas:	Engg. Sign	
Material to be shifted	Towards dust shifting near site office		
Shift from	to tollot area past-11		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP23X 4931	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2410		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	12:30

Material Shifting Authorization Form

No. A 38264

Date	31/1/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	Towards dust shifting from site office		
Shift from	near road to toilet area purpose.		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	Ap27D5631	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2409		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	12:30

Material Shifting Authorization Form

No. A 38263

Date	30/1/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	Towards compound wall pillar chipping		
Shift from	work near club house for Kerby		
Shift to	Sheets fixing purpose		
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other <u>chipping machine</u>		
Vehicle No.	—	Vehicle Owner	Benu Madhav Das
Hire charges register serial no.	2408		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	17:30

Firm Company:		Modi Housing Pvt Ltd		Site:		Silver Oak Villas Part-III				Date:06-02-25	
Prepared by:		K Tulasi Rani								Sign:	
Limits as per internal memo no. 192/64/F											
Category I sites		50,000	50,000	30000	20,000	15,000	30,000	20,000	15,000	2,30,000	
Category II sites		✓ 25,000	25,000	15000	10,000	10,000	15,000	10,000	10,000	1,20,000	
Category III sites		10,000	10,000	10000	5,000	5,000	10,000	5,000	5,000	60,000	
		A	B	C	D	E	F	G	H	I = sum A-H	
Sl. No.	Week starting date (Thu)	Week ending date (Wed)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	JCB Hire charges per week - Rs.	Compressor/chipping Hire charges per week - Rs.	Total Tractor Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Compressor/c hipping Job work charges per week - Rs.	Tractor Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.
1	12-Dec-24	18-Dec-24	28,750	21,900	-	-	-	15,000	700	8,400	74,750
2	19-Dec-24	25-Dec-24	31,000	25,350	-	-	-	6,650	700	5,250	68,950
3	26-Dec-24	1-Jan-25	30,050	25,375	-	-	-	-	-	2,100	57,525
4	2-Jan-25	8-Jan-25	32,200	33,350	-	-	-	13,300	-	9,450	88,300
5	9-Jan-25	15-Jan-25	25,000	13,800	-	-	-	-	-	2,100	40,900
6	16-Jan-25	22-Jan-25	29,800	23,550	-	-	-	13,585	1,400	10,000	78,335
7	23-Jan-25	29-Jan-25	28,750	28,800	-	-	-	10,735	2,100	8,400	78,785
8	30-Jan-25	5-Feb-25	25,000	25,000	-	-	-	13,300	2,100	10,000	75,400
9											
10											
11											
12											
13											
14											
15											
16											
17											
18											
19											
20											
21											
22											
23											
24											
25											
26											
27											
28											
29											
30											
31											
32											
33											
34											
35											
36											
37											
38											
39											
40											
41											
42											
43											
44											
45											
46											
47											
48											
49											
50											
Total:			230550	1,97,125	-	-	-	72,570	7,000	55700	5,62,945

APPROVED BY
06 FEB 2025
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Certified by:
K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Anx - D - Milestone report

Annexure - D - send weekly

Mile stone report for CR-

Company name:

Silver Oak Villas LLP

Project name:


Sov-III

Date:

06-02-2025

Note:

Prepare the statement for all the villas in the project.



S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	101	A1 -3bhk	2,040	18-Jan-20	18-Aug-20	1-Apr-21	8-Nov-21	6-Dec-21	12-Mar-22	16-Mar-22	25-Jul-22	25-Jul-22
2	102	A1 -3bhk	2,040	28-Jan-20	7-Sep-20	1-Apr-21	13-Dec-21	10-Jan-22	4-May-22	9-Jun-22	24-May-23	24-May-23
3	103	A1 -3bhk	2,040	2-Feb-20	26-Aug-20	30-Jul-21	30-Dec-21	27-01-2022	4-May-22	9-Jun-22	20-Mar-23	24-May-23
4	104	A1 -3bhk	2,040	3-Feb-20	13-Aug-20	5-May-21	15-Nov-21	9-Dec-21	19-Mar-22	4-Jul-22	20-Aug-22	20-Aug-22
5	105	A1 -3bhk	2,040	15-Jun-20	12-Sep-20	16-Jul-21	15-Nov-21	28-Dec-21	4-May-22	4-Jul-22	15-Apr-23	15-Apr-23
6	106	A1 -3bhk	2,040	11-Dec-20	11-Mar-21	12-Oct-21	30-Dec-21	29-01-2022	5-May-22	6-May-22	31-Oct-22	31-Oct-22
7	107	A1 -3bhk	2,040	11-Dec-20	16-Mar-21	29-Sep-21	30-Dec-21	29-01-2022	6-May-22	25-May-22	25-Jul-22	25-Jul-22
8	108	A2 -3bhk	2,040	15-Jun-20	23-Apr-21	27-Oct-21	22-Feb-22	23-03-2022	9-Aug-22	29-Aug-22	23-Sep-23	10-Jul-23
9	109	A2 -3bhk	2,040	15-Jun-20	2-Apr-21	27-Oct-21	22-Feb-22	23-03-2022	25-Oct-22	29-Oct-22	10-Dec-22	12-Jan-23
10	110	A2 -3bhk	2,040	9-Feb-20	11-Mar-21	12-Oct-21	9-Feb-22	28-Feb-22	23-Jun-22	19-Jul-22	10-Dec-22	12-Jan-23
11	111	A2 -3bhk	2,040	5-Feb-20	18-Jan-21	27-Oct-21	29-Jan-22	28-Feb-22	23-Jun-22	19-Jul-22	1-Dec-22	1-Dec-22
12	112	A2 -3bhk	2,040	18-Jan-20	22-Dec-20	28-Nov-21	21-Jan-22	28-Feb-22	30-May-22	3-Jun-22	11-Aug-22	11-Aug-22
13	113	A2 -3bhk	2,040	28-Jan-20	20-Oct-20	29-Sep-21	1-Apr-22	21-04-2022	7-Sep-22	14-Sep-22	14-Sep-22	1-Aug-23
14	114	A2 -3bhk	2,040	20-Feb-20	20-Oct-20	15-Sep-21	6-Dec-21	14-Dec-21	7-Apr-22	14-Apr-22	20-Oct-22	20-Oct-22
15	115	A1 -3bhk	2,040	27-Feb-20	7-Sep-20	3-Aug-21	21-Jan-22	1-Mar-22	7-Jul-22	28-Aug-22	19-Aug-22	19-Aug-22
16	116	A1 -3bhk	2,040	28-Feb-20	27-Aug-20	19-Jul-21	3-Dec-21	6-Dec-21	1-Apr-22	14-Apr-22	19-Aug-22	19-Aug-22
17	117	A1 -3bhk	2,040	17-Mar-20	19-Oct-20	21-Oct-21	30-Dec-21	11-Mar-22	7-Jul-22	11-Jul-22	28-Oct-22	28-Oct-22
18	118	A1 -3bhk	2,040	17-Mar-20	12-Dec-20	9-Nov-21	9-Feb-22	5-Mar-22	11-07-2022	13-Jul-22	10-May-23	10-May-23
19	119	A1 -3bhk	2,040	29-Jun-20	1-Apr-21	6-Nov-21	1-Mar-22	16-Mar-22	23-Aug-22	29-Aug-22	29-Aug-22	20-Apr-24
20	120	A1 -3bhk	2,040	15-Jun-20	24-Apr-21	16-Dec-21	16-Mar-22	5-Apr-22	2-Sep-22	14-Sep-22	14-Mar-23	14-Mar-23
21	121	A1 -3bhk	2,040	15-Jun-20	6-Apr-21	16-Dec-21	1-Mar-22	16-Mar-22	7-Sep-22	7-Sep-22	11-Dec-22	11-Dec-22
22	122	C2 -3bhk	2,040	23-Jul-20	3-Feb-21	18-Aug-21	1-Mar-22	16-Mar-22	22-Aug-22	7-Sep-22	9-Dec-22	12-Jan-23
23	123	C2 -3bhk	2,040	11-Aug-20	18-Jan-21	18-Aug-21	2-Feb-22	16-Mar-22	29-Jun-22	4-Jul-22	20-Nov-22	20-Nov-22
24	124	C2 -3bhk	2,040	11-Aug-20	12-Jan-21	18-Aug-21	28-Jan-22	1-Mar-22	29-Jun-22	2-Sep-22	9-Dec-22	12-Jan-23
25	125	C2 -3bhk	2,040	12-Aug-20	4-Jan-21	25-Jun-21	27-Nov-21	27-Jan-22	11-Jun-22	21-Jun-22	20-Nov-22	12-Jan-23
26	126	C2 -3bhk	2,040	25-Jan-20	3-Aug-20	30-Dec-20	7-Jul-21	1-Nov-21	12-Mar-22	4-Jun-22	26-Dec-22	12-Jan-23
27	127	C2 -3bhk	2,040	16-Jan-20	28-Jun-20	9-Dec-20	20-Aug-21	8-Nov-21	12-Mar-22	2-Jun-22	15-Sep-22	15-Sep-22
28	128	C2 -3bhk	2,040	5-Dec-19	27-Feb-20	1-Sep-20	9-Nov-20	23-Dec-20	19-Apr-21	5-May-21	12-Aug-22	12-Aug-22
29	129	C1 -3bhk	2,040	5-Dec-19	20-Feb-20	1-Sep-20	5-Dec-20	23-Dec-20	19-Apr-21	5-May-21	1-Aug-22	1-Aug-22

Anx - D - Milestone report

APPROVED BY

Certified by:

K. PURSHOTHAM

Project Manager (Silver Oak Villas Part-III)

K. Tulasi Rani

Asst. Engineer

SILVER OAK VILLAGES

S No	Villa no	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Completion of physical possession
30	130	C1 -3bhhk	2,040	16-Jan-20	5-Mar-20	1-Sep-20	18-Mar-21	7-Jun-21	4-Mar-22	12-Mar-22	2-Aug-22	2-Aug-22
31	131	C1 -3bhhk	2,040	7-Feb-20	5-Mar-20	9-Dec-20	22-Mar-21	8-Nov-21	10-May-22	10-May-22	29-Jul-22	29-Jul-22
32	132	C1 -3bhhk	2,040	6-Feb-20	8-Aug-20	18-Aug-21	27-Dec-21	20-Jan-22	11-Apr-22	5-May-22	2-Aug-22	2-Aug-22
33	133	C1 -3bhhk	2,040	8-Aug-20	21-Jan-21	18-Aug-21	11-Feb-22	16-Mar-22	7-Jul-22	12-Jul-22	12-Jan-23	12-Jan-23
34	134	C1 -3bhhk	2,040	15-Dec-20	1-Feb-21	18-Aug-21	5-Mar-22	25-May-22	15-Jun-22	15-Jun-22	30-Aug-22	30-Aug-22
35	135	C1 -3bhhk	2,040	16-Dec-20	1-Feb-21	18-Aug-21	15-Feb-22	4-Apr-22	13-Jul-22	18-Aug-22	18-Apr-23	18-Apr-23
36	136	C1 -3bhhk	2,040	23-Dec-22	6-May-23	12-Aug-23	28-Oct-23	6-Dec-23	21-Feb-24	23-Feb-23	24-Mar-24	5-Apr-24
37	137	C2 -3bhhk	2,040	10-Mar-21	17-Jul-21	20-Nov-21	9-Jul-22	24-Aug-22	19-Oct-22	9-Nov-22	20-Nov-23	20-Nov-23
38	138	C2 -3bhhk	2,040	10-Mar-21	2-Jun-21	18-Oct-21	5-Apr-22	13-Jul-22	31-Oct-22	9-Nov-22	25-Jun-23	23-Jun-23
39	139	C2 -3bhhk	2,040	10-Mar-21	15-Jul-21	18-Oct-21	29-Aug-22	22-Oct-22	3-Feb-23	27-Feb-23	30-May-23	30-May-23
40	140	C1 -3bhhk	2,040	4-Jan-21	27-May-21	20-Nov-21	29-Aug-22	22-Oct-22	14-Feb-23	29-Mar-23		
41	141	C1 -3bhhk	2,040	4-Jan-21	22-Jun-21	22-12-2021	16-Sep-22	23-Nov-22	4-Apr-23	15-May-23	18-Jul-23	15-Jul-23
42	142	C1 -3bhhk	2,040	4-Jan-21	10-Jun-21	20-Nov-21	15-Jun-22	22-Aug-22	15-Oct-22	19-Oct-22	5-Feb-23	5-Feb-23
43	143	C2 -3bhhk	2,040	5-Mar-21	14-Apr-21	20-Nov-21	16-Sep-22	23-Nov-22	21-Mar-23	5-Apr-23	15-Jun-23	20-Nov-23
44	144	C2 -3bhhk	2,040	5-Mar-21	19-Apr-21	16-Sep-21	15-Jun-22	22-Aug-22	6-Mar-23	5-Apr-23	5-Jul-23	28-Oct-23
45	145	C2 -3bhhk	2,040	17-Feb-21	5-Jul-21	22-Dec-21	3-Jun-22	29-Jul-22	6-Mar-23	5-Apr-23	30-Jun-23	27-Jun-23
46	146	C2 -3bhhk	2,040	10-Feb-21	28-Jun-22	12-Oct-22	5-Jan-23	1-Jan-23	20-Apr-23	28-Apr-23	5-Jul-23	9-Sep-23
47	147	C1 -3bhhk	2,040	1-Feb-22	9-Jul-22	15-Apr-23	10-Oct-23	16-Oct-23				
48	148	C1 -3bhhk	2,040	1-Jun-21	19-Nov-21	28-Jun-22	15-May-23	10-Oct-23				
49	149	C1 -3bhhk	2,040	1-Jun-21	29-Nov-21	28-Jun-22	31-Oct-22	19-Jan-23	8-Mar-23	8-Mar-23	1-Apr-23	1-Apr-23
50	150	C1 -3bhhk	2,040	15-Aug-21	24-Jan-22	28-Jun-22	19-Jan-23	16-Mar-23	29-Dec-23	26-Apr-24		
51	151	C1 -3bhhk	2,040	15-Aug-21	30-Apr-22	12-Sep-22	19-Jan-23	26-Jun-23	24-Aug-23	4-Sep-23	2-Dec-23	2-Dec-23
52	152	C1 -3bhhk	2,040	20-Jun-21	7-Dec-21	14-Apr-22	26-Sep-22	12-11-2022	26-05-2023	15-Jun-23	24-Dec-23	24-Dec-23
53	153	C1 -3bhhk	2,040	5-Mar-21	2-Dec-21	19-May-22	19-Sep-22	12-Nov-22	23-Mar-23	27-03-2023	30-06-2023	27-07-2023
54	154	C1 -3bhhk	2,040	8-Mar-21	7-Dec-21	19-May-22	19-Sep-22	23-Nov-22	15-Apr-23	19-Apr-23	19-Apr-23	3-Feb-24
55	155	C1 -3bhhk	2,040	10-Mar-21	14-Dec-21	19-May-22	19-Sep-22	12-Nov-22	28-Dec-22	10-Jan-23	30-May-23	30-May-23
56	156	C1 -3bhhk	2,040	10-Mar-21	13-Sep-21	5-Mar-22	9-Jun-22	4-Aug-22	10-Dec-22	28-Dec-22	1-May-23	1-May-23
57	157	C1 -3bhhk	2,040	10-Mar-21	18-Sep-21	14-Apr-22	15-Jun-22	14-Jul-22	12-Oct-22	20-Oct-22	15-May-23	15-May-23
58	158	C1 -3bhhk	2,040	9-Mar-21	8-Dec-21	9-Jun-22	26-Sep-22	25-Nov-22	27-Feb-23	1-Mar-23	15-May-23	15-May-23
59	159	C1 -3bhhk	2,040	10-Mar-21	8-Dec-21	14-Apr-22	26-Sep-22	12-Nov-22	19-Jan-23	1-Mar-23	12-Mar-23	3-Jul-23
60	160	C2 -3bhhk	2,040	25-Feb-21	20-Sep-21	15-Mar-22	7-Jul-22	23-Aug-22	27-Feb-23	1-Mar-23	31-Jul-23	4-Aug-23
61	161	C2 -3bhhk	2,040	25-Feb-21	20-Sep-21	15-Mar-22	7-Jul-22	2-Jan-23	14-Apr-23	15-Jun-23	25-Jul-23	30-Aug-23
62	162	C2 -3bhhk	2,040	25-Feb-21	25-Jun-21	5-Nov-21	22-Sep-22	25-Nov-22	26-Jan-23	8-Feb-23	25-Apr-23	25-Apr-23
63	163	C2 -3bhhk	2,040	25-Feb-21	30-Jun-21	5-Nov-21	22-Sep-22	16-Mar-23	17-Apr-23	24-May-23	18-Jul-23	18-Jul-23
64	164	C2 -3bhhk	2,040	5-Mar-21	13-Jul-21	12-Nov-21	10-Jun-22	24-Sep-22	2-Jan-23	5-Jan-23	20-Apr-23	20-Apr-23

Anx - D - Milestone report

APPROVED BY

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
65	165	C2 -3bhk	2,040	5-Mar-21	17-Jul-21	24-Nov-21	28-May-22	24-Sep-22				
66	166	C2 -3bhk	2,040	20-Jun-21	9-Dec-22	12-Sep-22	3-Jun-23	8-Aug-23	13-Sep-23	13-Sep-23	15-Dec-23	15-Dec-23
67	167	C2 -3bhk	2,040	25-Jun-21	4-Feb-22	12-Sep-22	24-May-23	3-Jun-23	24-Aug-23	3-Aug-23	25-Dec-23	25-Dec-23
68	168	C2 -3bhk	2,040	29-Oct-21	19-Feb-22	12-Sep-22	10-Apr-23	3-Jun-23	24-Aug-23	3-Aug-23	25-Oct-23	25-Oct-23
69	169	C2 -3bhk	2,040	28-Dec-21	11-Mar-22	12-Oct-22	11-May-23	5-Aug-23	21-Mar-24	4-Apr-24	10-Apr-24	15-Apr-24
70	170	C2 -3bhk	2,040	20-Jan-22	25-Mar-22	12-Sep-22	10-Mar-23	5-Aug-23	6-Nov-23	4-Apr-24	10-Apr-24	15-Apr-24
71	171	C2 -3bhk	2,040	25-Feb-22	13-May-22	15-Nov-22	11-May-23	5-Aug-23	21-Mar-24	4-Apr-24	10-Apr-24	15-Apr-24
72	172	C2 -3bhk	2,040	25-Feb-22	10-May-22	15-Nov-22	31-May-23					
73	173	C1 -3bhk	2,040	25-Feb-22	21-May-22	12-Oct-22	31-May-23					
74	174	C1 -3bhk	2,040	28-Feb-22	10-May-22	12-Oct-22	19-Apr-23	05-08-2023	6-Nov-23	18-Nov-23	18-Nov-23	30-Dec-23
75	175	C1 -3bhk	2,040	20-Jan-22	31-Mar-22	12-Oct-22	10-Apr-23	5-Aug-23	6-Nov-23	18-Nov-23	10-Feb-25	15-Feb-25
76	176	C1 -3bhk	2,040	28-Dec-21	11-Jan-22	12-Oct-22	8-Apr-23	15-May-23	10-Oct-23	6-Nov-23	6-Nov-23	25-Jan-24
77	177	C1 -3bhk	2,040	3-Dec-21	28-Jan-22	12-Sep-22	3-Mar-23	15-May-23	23-Sep-23	23-Sep-23	10-Jul-24	25-Jul-24
78	178	C1 -3bhk	2,040	25-Jun-21	24-Jan-22	12-Sep-22	8-Apr-23	15-May-23	23-Sep-23	23-Sep-23	24-Mar-24	10-Apr-24
79	179	C1 -3bhk	2,040	20-Jun-21	20-Dec-21	12-Sep-22	10-Mar-23	15-May-23	23-Sep-23	23-Sep-23	23-Dec-24	24-Dec-24
80	180	C1 -3bhk	2,040	5-Mar-21	8-Jul-21	20-Dec-21	13-Apr-22	29-Jul-22	23-Jan-23	29-Mar-23	10-Jul-23	16-Aug-23
81	181	C1 -3bhk	2,040	24-May-21	3-Jul-21	20-Dec-21	13-Apr-22	29-Jul-22	23-Jan-23	27-Jan-23	17-May-23	17-May-23
82	182	C1 -3bhk	2,040	28-Feb-21	30-Jun-21	20-Dec-21	7-Jul-22	29-Jul-22	6-Feb-23	11-Feb-23	25-Apr-23	25-Apr-23
83	183	C1 -3bhk	2,040	1-Mar-21	26-Jun-21	20-Dec-21	7-Jul-22	22-Oct-22	24-May-23	10-Oct-23	14-Nov-23	14-Nov-23
84	184	C1 -3bhk	2,040	2-Mar-21	2-Oct-21	22-Mar-22	22-Aug-22	22-Oct-22	15-Apr-23	17-Apr-23	14-Aug-23	24-Aug-23
85	185	C1 -3bhk	2,040	3-Mar-21	15-Sep-21	22-Mar-22	22-Aug-22	3-Jan-23	24-May-23	31-May-23	26-Dec-23	26-Dec-23
86	186	C2 -3bhk	2,040	7-Jan-22	19-Sep-22	15-Jun-23	16-Nov-23					
87	187	C2 -3bhk	2,040	18-Jan-22	29-Sep-22	15-Jun-23	16-Nov-23					
88	188	C2 -3bhk	2,040	16-Mar-22	15-Dec-22	15-Jun-23	16-Nov-23					
89	189	C2 -3bhk	2,040	3-Dec-22	11-Feb-23	8-Aug-23	16-Nov-23					
90	190	C2 -3bhk	2,040	20-Dec-22	17-Feb-23	8-Aug-23	16-Nov-23					
91	191	C2 -3bhk	2,040	10-Jan-23	20-Feb-23	8-Aug-23	16-Nov-23					
92	192	C2 -3bhk	2,040	13-Jan-23	6-Mar-23	8-Aug-23	13-Aug-24	2-Sep-24				
93	193	C2 -3bhk	2,040	11-Aug-22	21-Nov-22	6-Feb-23	19-Jun-23	26-Jun-23	31-Jul-24			
94	194	C2 -3bhk	2,040	7-Jun-22	21-Nov-22	6-Feb-23	23-Sep-23					
95	195	C2 -3bhk	2,040	30-May-22	29-Nov-22	1-Mar-23	23-Sep-23					
96	196	C2 -3bhk	2,040	30-May-22	29-Nov-22	1-Mar-23	23-Sep-23					
97	197	C1 -3bhk	2,040	7-Jun-22	20-Jan-23	6-Jun-23	16-Oct-23					
98	198	C1 -3bhk	2,040	12-Aug-22	20-Jan-23	6-Jun-23	16-Oct-23					
99	199	C1 -3bhk	2,040	12-Aug-22	24-Jan-23	6-Jun-23	16-Oct-23	6-Dec-23	11-Jan-24	3-Feb-24	10-Feb-24	15-Feb-24

Certified by:



K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
100	200	C1 -3bhk	2,040	13-Jan-23	29-Mar-23	17-Aug-23	29-Dec-23					
101	201	C1 -3bhk	2,040	10-Jan-23	16-Mar-23	17-Aug-23	21-Mar-24					
102	202	C1 -3bhk	2,040	19-Dec-22	1-Mar-23	8-Aug-23	18-Mar-24					
103	203	C1 -3bhk	2,040	8-Dec-22	4-Feb-23	8-Aug-23	18-Mar-24					
104	204	C1 -3bhk	2,040	13-Jul-22	15-Nov-22	3-Aug-23	3-Feb-24					
105	205	C1 -3bhk	2,040	13-Jul-22	9-Nov-22	3-Aug-23	3-Feb-24	28-Aug-24	26-Nov-24	29-Nov-24		
106	206	C1 -3bhk	2,040	15-05-2023	07-07-2023	16-Dec-23	16-09-2024					
107	207	C1 -3bhk	2,040	15-May-23	7-Jul-23	16-Dec-23	16-09-2024					
108	208	C1 -3bhk	2,040	20-May-23	15-Jul-23	18-Mar-24	17-09-2024					
109	209	C1 -3bhk	2,040	20-May-23	15-Jul-23	21-Feb-24	17-09-2024					
110	210	C1 -3bhk	2,040	6-Jun-23	5-Aug-23	20-Apr-24	18-09-2024					
111	211	C1 -3bhk	2,040	6-Jun-23	30-Aug-23	10-Jun-24	18-09-2024					
112	212	C1 -3bhk	2,040	6-Jun-23	2-Sep-23	6-Jul-24	29-Nov-24					
113	213	C1 -3bhk	2,040	12-Jun-23	2-Sep-23	20-Jul-24	29-Nov-24					
114	214	C1 -3bhk	2,040	21-Apr-23	13-Jun-23	5-Oct-23	21-Mar-24					



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 30-01-2025 To : 05-02-2025

06-02-2025

Pages 1 Of 1

100035 Benu madhav das(CIIVIL WORK)

30-01-2025 - 05-02-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	6.00	0.00	0.00	6.00	12.00	7200.00	0.00	7200.00 ✓
Totals...	6.00	0.00	0.00	6.00	12.00	7200.00	0.00	7200.00

1001 BIROPORIDA(CIVIL WORK)

30-01-2025 - 05-02-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work	0.00	1.00	0.00	2.00	3.00	1700.00	0.00	1700.00 ✓
Totals...	0.00	1.00	0.00	2.00	3.00	1700.00	0.00	1700.00

10001 D.ANIRUDH DHAL(PLUMBER)

30-01-2025 - 05-02-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	0.00	3.00	0.00	3.00	1650.00	0.00	1650.00
Job Work	0.00	0.00	4.00	0.00	4.00	1100.00	1100.00	2200.00 ✓
Totals...	0.00	0.00	7.00	0.00	7.00	2750.00	1100.00	3850.00

APPROVED BY
06 FEB 2025

1000032 JANARDHAN PRASAD(TILE WORK)

30-01-2025 - 05-02-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	2.00	2.00	0.00	4.00	2500.00	0.00	2500.00 ✓
Totals...	0.00	2.00	2.00	0.00	4.00	2500.00	0.00	2500.00

Certified by:

1000028 M.RAJU KUMAR(EARTH WORK)

30-01-2025 - 05-02-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	0.00	12.00	12.25	24.25	13943.75	0.00	13943.75 ✓
Job Work	0.00	0.00	31.50	14.25	45.75	22856.25	3425.00	26281.25 ✓
Totals...	0.00	0.00	43.50	26.50	70.00	36800.00	3425.00	40225.00

10004 N.NAGARAJU(ELECTRICIAN)

30-01-2025 - 05-02-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	1.00	2.00	0.00	3.00	1800.00	0.00	1800.00 ✓
Job Work	0.00	2.00	2.00	0.00	4.00	2500.00	0.00	2500.00 ✓
Totals...	0.00	3.00	4.00	0.00	7.00	4300.00	0.00	4300.00

Grand Total Amount : 59,775.00

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 05-02-2025 10:39:05 To : 05-02-2025 10:39:05

Contractor : All

06-02-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Benu madhav das(CIIVIL WORK)					Work Name : Civil Work				
100035	Benu madhav das(CIIVIL	Contractor	05-02-202	9 Hrs 27 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	05-02-202	9 Hrs 27 Min	1.00	500	500.00	Dept	
Totals : Records 2					2.00		1200.00		
Contractor : M.RAJU KUMAR(EARTH WORK)					Work Name : Excavation / Earth Work				
10007M.	Narender	Male Helper	05-02-202	8 Hrs 44 Min	1.00	575	575.00	Dept	
100043	mohan	Male Helper	05-02-202	8 Hrs 53 Min	1.00	575	575.00	Job Work	
100045	venkaiah	Male Helper	05-02-202	9 Hrs 8 Min	1.00	575	575.00	Job Work	
100118	lakshmi(mannem)	Female Helper	05-02-202	8 Hrs 43 Min	1.00	575	575.00	Dept	
100119	jyothi(mannem)	Female Helper	05-02-202	8 Hrs 43 Min	1.00	575	575.00	Dept	
100120	vnkatadri(mannem)	Male Helper	05-02-202	8 Hrs 55 Min	1.00	575	575.00	Job Work	
100123	vemula	Male Helper	05-02-202	8 Hrs 53 Min	1.00	575	575.00	Dept	
100124	Kanthamma	Female Helper	05-02-202	8 Hrs 53 Min	1.00	575	575.00	Job Work	
Totals : Records 8					8.00		4600.00		

Certified by:



Project Manager
SILVER OAK VILLAS LLP

Certified by:



K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 04-02-2025 16:11:11 To : 04-02-2025 16:11:11

Contractor : All

05-02-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Benu madhav das(CIVIL WORK)			Work Name : Civil Work						
100035	Benu madhav das(CIVIL	Contractor	04-02-202	9 Hrs 12 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	04-02-202	9 Hrs 12 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : D.ANIRUDH DHAL(PLUMBER)			Work Name : Plumber						
100087	anantha	Male Helper	04-02-202	8 Hrs 24 Min	1.00	550	550.00	Job Work	
100088	Banu MALIK	Male Helper	04-02-202	8 Hrs 24 Min	1.00	550	550.00	Job Work	
Totals : Records		2			2.00		1100.00		
Contractor : JANARDHAN PRASAD(TILE WORK)			Work Name : Tiles						
100141	Jit bahadur	Mason	04-02-202	9 Hrs 11 Min	1.00	700	700.00	Dept	
100142	Anuj	Male Helper	04-02-202	9 Hrs 11 Min	1.00	550	550.00	Dept	
Totals : Records		2			2.00		1250.00		
Contractor : M.RAJU KUMAR(EARTH WORK)			Work Name : Excavation / Earth Work						
100037	Bharmaiah	Male Helper	04-02-202	8 Hrs 58 Min	1.00	575	575.00	Job Work	
100043	mohan	Male Helper	04-02-202	9 Hrs 9 Min	1.00	575	575.00	Dept	
100108	madhaiah(mannem)	Male Helper	04-02-202	8 Hrs 31 Min	1.00	575	575.00	Dept	
100118	lakshmi(mannem)	Female Helper	04-02-202	9 Hrs 6 Min	1.00	575	575.00	Dept	
100119	jothi(mannem)	Female Helper	04-02-202	9 Hrs 6 Min	1.00	575	575.00	Dept	
100120	vnkatadri(mannem)	Male Helper	04-02-202	8 Hrs 51 Min	1.00	575	575.00	Job Work	
100123	vemula	Male Helper	04-02-202	9 Hrs 6 Min	1.00	575	575.00	Job Work	
100124	Kanthamma	Female Helper	04-02-202	9 Hrs 6 Min	1.00	575	575.00	Job Work	
100125	sattenma	Female Helper	04-02-202	8 Hrs 57 Min	1.00	575	575.00	Job Work	
100154	Netram	Male Helper	04-02-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
Totals : Records		10			10.00		5750.00		
Contractor : N.NAGARAJU(ELECTRICIAN)			Work Name : Electrician						
10005G	SATYAM	Mason	04-02-202	8 Hrs 44 Min	1.00	700	700.00	Job Work	
100070	Bikram Nayak	Male Helper	04-02-202	8 Hrs 44 Min	1.00	550	550.00	Job Work	
Totals : Records		2			2.00		1250.00		



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 03-02-2025 16:07:21 To : 03-02-2025 16:07:21

Contractor : All

05-02-2025

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Benu madhav das(CIVIL WORK)								Work Name : Civil Work	
100035	Benu madhav das(CIVIL	Contractor	03-02-2025	9 Hrs 14 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	03-02-2025	9 Hrs 14 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : BIROPORIDA(CIVIL WORK)								Work Name : Civil Work	
100075	Kunni	Female Helper	03-02-2025	8 Hrs 28 Min	1.00	500	500.00	Job Work	
100097	Tirupathi das	Mason	03-02-2025	9 Hrs 49 Min	1.00	700	700.00	Job Work	
100098	Susila das	Female Helper	03-02-2025	9 Hrs 49 Min	1.00	500	500.00	Job Work	
Totals : Records		3			3.00		1700.00		
Contractor : D.ANIRUDH DHAL(PLUMBER)								Work Name : Plumber	
100087	anantha	Male Helper	03-02-2025	8 Hrs 30 Min	1.00	550	550.00	Job Work	Improper Swipe
100088	Banu MALIK	Male Helper	03-02-2025	8 Hrs 30 Min	1.00	550	550.00	Job Work	Improper Swipe
Totals : Records		2			2.00		1100.00		
Contractor : JANARDHAN PRASAD(TILE WORK)								Work Name : Tiles	
100141	Jit bahadur	Mason	03-02-2025	9 Hrs 26 Min	1.00	700	700.00	Dept	
100142	Anuj	Male Helper	03-02-2025	9 Hrs 26 Min	1.00	550	550.00	Dept	
Totals : Records		2			2.00		1250.00		
Contractor : M.RAJU KUMAR(EARTH WORK)								Work Name : Excavation / Earth Work	
10007M.	Narender	Male Helper	03-02-2025	8 Hrs 45 Min	1.00	575	575.00	Dept	
100043	mohan	Male Helper	03-02-2025	8 Hrs 28 Min	1.00	575	575.00	Dept	
100045	venkaiah	Male Helper	03-02-2025	8 Hrs 53 Min	1.00	575	575.00	Job Work	
100108	madhaiah(mannem)	Male Helper	03-02-2025	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100123	vemula	Male Helper	03-02-2025	8 Hrs 43 Min	1.00	575	575.00	Job Work	
100124	Kanthamma	Female Helper	03-02-2025	8 Hrs 43 Min	1.00	575	575.00	Dept	
100125	sattamma	Female Helper	03-02-2025	8 Hrs 44 Min	1.00	575	575.00	Dept	
100154	Netram	Male Helper	03-02-2025	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100157	Om prakash	Male Helper	03-02-2025	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100158	Mahesh-lab	Male Helper	03-02-2025	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
Totals : Records		10			10.00		5750.00		
Contractor : N.NAGARAJU(ELECTRICIAN)								Work Name : Electrician	

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Certified by:

K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
J05G.SATYAM	Mason	03-02-202	8 Hrs 28 Min	1.00	700	700.00	Job Work	
J0070Bikram Nayak	Male Helper	03-02-202	8 Hrs 28 Min	1.00	550	550.00	Job Work	
Totals : Records	2			2.00		1250.00		



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 02-02-2025 17:11:29 To : 02-02-2025 17:11:29

Contractor : All

03-02-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
----	---------------	-----------	------	------------	---------	------	--------	---------	---------



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 01-02-2025 17:11:29 To : 01-02-2025 17:11:29

Contractor : All

03-02-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Benu madhav das(CIIVIL WORK)					Work Name : Civil Work				
100035	Benu madhav das(CIIVIL	Contractor	01-02-202	9 Hrs 16 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	01-02-202	9 Hrs 16 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : D.ANIRUDH DHAL(PLUMBER)					Work Name : Plumber				
100088	Banu MALIK	Male Helper	01-02-202	8 Hrs 50 Min	1.00	550	550.00	Dept	
Totals : Records		1			1.00		550.00		
Contractor : M.RAJU KUMAR(EARTH WORK)					Work Name : Excavation / Earth Work				
10007M.	Narender	Male Helper	01-02-202	8 Hrs 57 Min	1.00	575	575.00	Dept	
100037	Bharmaiah	Male Helper	01-02-202	8 Hrs 57 Min	1.00	575	575.00	Dept	
100043	mohan	Male Helper	01-02-202	9 Hrs 10 Min	1.00	575	575.00	Job Work	
100118	lakshmi(mannem)	Female Helper	01-02-202	8 Hrs 57 Min	1.00	575	575.00	Job Work	
100119	jyothis(mannem)	Female Helper	01-02-202	8 Hrs 57 Min	1.00	575	575.00	Dept	
100120	vnkatadri(mannem)	Male Helper	01-02-202	8 Hrs 45 Min	1.00	575	575.00	Job Work	
100123	vemula	Male Helper	01-02-202	8 Hrs 58 Min	1.00	575	575.00	Job Work	
100124	Kanthamma	Female Helper	01-02-202	8 Hrs 58 Min	1.00	575	575.00	Job Work	
100154	Netram	Male Helper	01-02-202	10 Hrs 11 Min	1.25	575	718.75	Job Work	
100156	Devi	Female Helper	01-02-202	10 Hrs 11 Min	1.25	575	718.75	Dept	
100158	Mahesh-lab	Male Helper	01-02-202	10 Hrs 16 Min	1.25	575	718.75	Job Work	
100159	kousalya	Female Helper	01-02-202	10 Hrs 13 Min	1.25	575	718.75	Job Work	
Totals : Records		12			13.00		7475.00		
Contractor : N.NAGARAJU(ELECTRICIAN)					Work Name : Electrician				
100070	Bikram Nayak	Male Helper	01-02-202	8 Hrs 56 Min	1.00	550	550.00	Dept	
Totals : Records		1			1.00		550.00		



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 31-01-2025 12:15:39 To : 31-01-2025 12:15:39

Contractor : All

01-02-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Benu madhav das(CIIVIL WORK)								Work Name : Civil Work	
100035	Benu madhav das(CIIVIL	Contractor	31-01-202	9 Hrs 14 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	31-01-202	9 Hrs 13 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : D.ANIRUDH DHAL(PLUMBER)								Work Name : Plumber	
100087	anantha	Male Helper	31-01-202	8 Hrs 36 Min	1.00	550	550.00	Dept	
Totals : Records		1			1.00		550.00		
Contractor : M.RAJU KUMAR(EARTH WORK)								Work Name : Excavation / Earth Work	
10007M.	Narender	Male Helper	31-01-202	8 Hrs 50 Min	1.00	575	575.00	Job Work	
100037B	harmaiah	Male Helper	31-01-202	8 Hrs 57 Min	1.00	575	575.00	Dept	
100043	mohan	Male Helper	31-01-202	9 Hrs 23 Min	1.00	575	575.00	Job Work	
100045	venkaiah	Male Helper	31-01-202	8 Hrs 49 Min	1.00	575	575.00	Job Work	
100108	madhaiah(mannem)	Male Helper	31-01-202	9 Hrs 38 Min	1.00	575	575.00	Job Work	
100118	lakshmi(mannem)	Female Helper	31-01-202	8 Hrs 50 Min	1.00	575	575.00	Job Work	
100119	jyothi(mannem)	Female Helper	31-01-202	8 Hrs 50 Min	1.00	575	575.00	Dept	
100120	vnkatadri(mannem)	Male Helper	31-01-202	8 Hrs 43 Min	1.00	575	575.00	Job Work	
100123	vemula	Male Helper	31-01-202	8 Hrs 30 Min	1.00	550	550.00	Job Work	
100124	Kanthamma	Female Helper	31-01-202	9 Hrs 2 Min	1.00	575	575.00	Dept	
100125	sattermma	Female Helper	31-01-202	9 Hrs 4 Min	1.00	575	575.00	Dept	
100154	Netram	Male Helper	31-01-202	9 Hrs 28 Min	1.00	575	575.00	Job Work	
100158	Mahesh-lab	Male Helper	31-01-202	9 Hrs 37 Min	1.00	575	575.00	Job Work	
100159	kousalya	Female Helper	31-01-202	9 Hrs 32 Min	1.00	575	575.00	Job Work	
Totals : Records		14			14.00		8025.00		
Contractor : N.NAGARAJU(ELECTRICIAN)								Work Name : Electrician	
10005G.	SATYAM	Mason	31-01-202	8 Hrs 21 Min	1.00	700	700.00	Dept	Improper Swipe..
Totals : Records		1			1.00		700.00		

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Certified by:

K. Tulsi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 30-01-2025 12:11:31 To : 30-01-2025 12:11:31

Contractor : All

01-02-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Benu madhav das(CIIVIL WORK)								Work Name : Civil Work	
100035	Benu madhav das(CIIVIL	Contractor	30-01-202	9 Hrs 11 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	30-01-202	9 Hrs 11 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : D.ANIRUDH DHAL(PLUMBER)								Work Name : Plumber	
100087	anantha	Male Helper	30-01-202	8 Hrs 38 Min	1.00	550	550.00	Dept	
Totals : Records		1			1.00		550.00		
Contractor : M.RAJU KUMAR(EARTH WORK)								Work Name : Excavation / Earth Work	
10007M.	Narender	Male Helper	30-01-202	8 Hrs 47 Min	1.00	575	575.00	Dept	
100037B	harmaiah	Male Helper	30-01-202	8 Hrs 57 Min	1.00	575	575.00	Dept	
100043	mohan	Male Helper	30-01-202	8 Hrs 47 Min	1.00	575	575.00	Job Work	
100045	venkaiah	Male Helper	30-01-202	8 Hrs 47 Min	1.00	575	575.00	Job Work	
100108	madhaiah(mannem)	Male Helper	30-01-202	0 Hrs 0 Min	0.00	575	0.00	Job Work	Improper Swipe
100118	lakshmi(mannem)	Female Helper	30-01-202	8 Hrs 47 Min	1.00	575	575.00	Job Work	
100119	jyothi(mannem)	Female Helper	30-01-202	8 Hrs 47 Min	1.00	575	575.00	Job Work	
100120	vnkatadri(mannem)	Male Helper	30-01-202	8 Hrs 40 Min	1.00	575	575.00	Job Work	
100123	vemula	Male Helper	30-01-202	8 Hrs 44 Min	1.00	575	575.00	Job Work	
100124	Kanthamma	Female Helper	30-01-202	8 Hrs 43 Min	1.00	575	575.00	Job Work	
100125	saltemma	Female Helper	30-01-202	8 Hrs 44 Min	1.00	575	575.00	Job Work	
100154	Netram	Male Helper	30-01-202	9 Hrs 52 Min	1.00	575	575.00	Dept	
100155	Ramguni	Female Helper	30-01-202	9 Hrs 53 Min	1.00	575	575.00	Job Work	
100156	Devi	Female Helper	30-01-202	9 Hrs 47 Min	1.00	575	575.00	Job Work	
100158	Mahesh-lab	Male Helper	30-01-202	9 Hrs 53 Min	1.00	575	575.00	Job Work	
100159	kousalya	Female Helper	30-01-202	9 Hrs 54 Min	1.00	575	575.00	Dept	
Totals : Records		16			15.00		8625.00		
Contractor : N.NAGARAJU(ELECTRICIAN)								Work Name : Electrician	
100070	Bikram Nayak	Male Helper	30-01-202	8 Hrs 56 Min	1.00	550	550.00	Dept	
Totals : Records		1			1.00		550.00		



Hire Charges Details

Company : Modi Housing Pvt.Ltd / Location : Silver Oak Villas Part III

From : 30-01-2025 To : 05-02-2025

06-02-2025 10:00:44

1 Of 1

Reg No	HC Date	ID	Equip Owner	Equip Name	Veh No	Start	End	Work Desc		Qty	Rate	Amount
2408	30-01-2025	117921	Benu Madhab das	Chipping machine piece meal		09:30	17:30	Towards compound wall pillar chipping for	JW	1.00	700.00	700.00
2409	31-01-2025	117928	Miriyala Raju Kumar	Tractor with tipper without	AP27D5631	09:30	17:30	Towards dust shifting from site office to	JW	1.00	2100.00	2100.00
2410	31-01-2025	117929	Miriyala Raju Kumar	Tractor with tipper without	Ap23X4931	09:30	17:30	Towards pavers, tandoor stones shifting	JW	1.00	2100.00	2100.00
2411	31-01-2025	117930	Miriyala Raju Kumar	JCB with back hoe and bazer	TS08EV2096	09:30	17:30	Towards shifting of dust from site office to	JW	7.00	950.00	6650.00
2412	01-02-2025	117944	Miriyala Raju Kumar	Tractor with tipper without	AP27D5631	09:30	17:30	Towards shifting of pavers & bricks for	JW	1.00	2100.00	2100.00
2413	03-02-2025	117954	Miriyala Raju Kumar	Tractor with tipper without	AP27D5631	09:30	17:30	Towards debris removing near toilet area	JW	1.00	2100.00	2100.00
2414	03-02-2025	117955	Benu Madhab das	Chipping machine piece meal		09:30	17:30	Towards wall chipping work at villa no.204	JW	1.00	700.00	700.00
2415	04-02-2025	117956	Miriyala Raju Kumar	JCB with back hoe and bazer	TS08EV2096	09:30	17:30	Towards morrum levelling at grave yard	JW	7.00	950.00	6650.00
2416	04-02-2025	117958	Miriyala Raju Kumar	Tractor with tipper without	AP23X4931	09:30	17:30	Towards dust shifting at toilet and area at	JW	1.00	2100.00	2100.00
2417	05-02-2025	117968	Benu Madhab das	Chipping machine piece meal		09:30	17:30	Towards wall chipping near villa no 175 at	JW	1.00	700.00	700.00

Certified by:

 Project Manager
 SILVER OAK VILLAS LLP

Certified by:

 K. Tulsani Rani
 Asst. Engineer
 SILVER OAK VILLAS LLP

Silver Oak Villas - Phase III (24-25)

M G Road, Ranigunj
Secunderabad

Contractors on Accounts

Group Summary

1-Apr-24 to 6-Feb-25

Page 1

Particulars	Closing Balance	
	Debit	Credit
1 CONT-Anirudh		57,732.00 11
2 CONT-Baijnath		3,007.00 2
3 CONT-Banitha Das		8,432.00 3
4 CONT-Benumadabdas		5,419.00 4
5 CONT-Biroporida		8,815.00 5
6 CONT-Bohini Basappa		5,598.00 6
7 CONT-Chindam Yellaiah		18,369.00 7
8 CONT-Chotelal		2,275.00 8
9 CONT-Duguru Ramulu		895.00 9
10 CONT-G Mannem		16,902.00 10
11 CONT-G Snehalatha		1,22,957.00 11
12 CONT-Janardhan Prasad on Alc		12,324.00 12
13 CONT- J Sushanth Kumar		5,957.00 13
14 CONT-Jyothiram		5,927.00 14
15 CONT-K Krishna		4,397.00 15
16 CONT-N Nagaraju		12,250.00 16
17 CONT-Priyanka Devi	3,958.00 17	
18 CONT-Radha Krishna		8,328.00 18
19 CONT-Sandeep Kumar Nishad		7,076.00 19
20 CONT- Sanku Suresh		13,306.00 20
21 CONT- Tirupathi Singh		5,431.00 21
22 CONT-T.Yellana		22,905.00 22
23 CONT-V Balreddy		6,865.00 23
Grand Total	3,958.00	3,55,167.00

APPROVED BY
06 FEB 2025
K. PURUSHOTHAM
Project Engineer - Silver Oak Villas Phase III

Certified by:
K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad**Contractors on Accounts**

Group Summary

1-Apr-24 to 3-Feb-25

Page 1

Particulars	Closing Balance	
	Debit	Credit
1 CONT-Anirudh Dhal		6,802.00 1
2 CONT- Arjun Pandey		4,220.00 2
3 CONT-Baijnath	10k	30,370.00 3
4 CONT-Benumadhavu Das		7,597.00 4
5 CONT-Biroporida		5,638.00 5
6 CONT-Bohini Basappa	10k	32,406.00 6
7 CONT-Chindam Yellaish		83,208.00 7
8 CONT- Chotelal Mahto		5,317.00 8
9 CONT- D Ramulu	10k	26,370.00 9
10 CONT-G.Mannem		5,584.00 10
11 CONT-Janardhan Prasad	10k	60,384.00 11
12 CONT-Jyothiram Gaikwd	10k	18,192.00 12
13 CONT- K Krishna		5,651.00 13
14 CONT-K Sravan Kumar		19,823.00 14
15 CONT- Mohmmad Imtiyaz		4,950.00 15
16 CONT- M Raju Kumar		9,487.00 16
17 CONT-N Nagaraju		5,948.00 17
18 CONT - Orsu Yellaiah		5,379.00 18
19 CONT- P Praveen Kumar		15,029.00 19
20 CONT-Rekha Pandey		3,832.00 20
21 CONT-Sandeep Kumar Nishad		5,932.00 21
22 CONT-Snehalatha G		5,666.00 22
23 CONT-S Suresh		16,851.00 23
24 CONT-Sushanth Kumar		7,110.00 24
25 CONT-Thirupathi Singh		9,270.00 25
26 CONT-T.Kurmanna		8,309.00 26
27 CONT-T. Yellanna		25,824.00 27
28 CONT-Y Radha Krishna	20k	1,23,570.00 28
		4,585.00
Grand Total		5,60,304.00

