Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		Silver	oak villas LLP		Date:	13.12.19			
		Silver	Oak Villas		Prepared by:	E.Sailaja			
		01.04.1	3.19 to 13.12.2019		Approved by:	K Purshotham			
Report Date		13.12.1	9						
			missing in the re						
List of requis	itions wh	nere PO			ng days after requis		-		
Req No.	Req No. Req Date		Serial no of item in Req.	Item Description		Reason fo	or not prep	paring PO/WO*	
155173	15.11.19		2	D-Link Router					
155190	20.11.19		1	Diesel Cans			-	_	
155192	20.11.19		2	Marwada Marble			and street to a second		
155198	21.11.19		1	Diesel Barrel					
155214	2911.19		1	MI Camera					
List of requisi	tions wh	ere PO	WO is prepared	and items	have not been rece	ved at site b	eyond the	lead time:	
Req No.	Req Date		Serial no of item in Req.	Item Description		Details of discussion with suppliers			
67677	22.03.19		1	Lift		Supplier is arranging for material			
155066	14.10.19		1 to 31	Plants 50% Delivered		Supplier is arranging for material			
155133	04.11.19		7	Sintex Box 10 Balance		Material not available at site			
155152	11.11.19		1	Water tanks 50% Balance		Supplier is arranging for material			
155156	12.11.19		1	SS Letters With logo		Supplier	Supplier is arranging for material		
155186	19.11.19		1	FRP Pipes		Supplier is arranging for material			
155187	19.11.19		1	PVC Edge Beading		Supplier is arranging for material			
155190	20.11.19		1	Diesel		Supplier is arranging for material			
155193	20.11.19		3	A4 Sheet Protector		Supplier is arranging for material			
155221	03.12	2.19	1 to 32		PVC Material		Supplier is arranging for material		
o. of gate passes issued this		veek:	03	From No.	13465	To No			
elivery van si			- Lal			.12.19 17.30		1	
			stock report em	ailed in pd				No	
C register SI.	No dur	ing the	week Fro	m No.	12037	ToN	To I	12062	
tems not order				111 140.		101	NO.	12002	
			ere pending for		Nit				
ther correction				герап.					
etails		Pı	roject Manager	-1	Admin Officer/N	lanager	Admin A	udit	
Su			4	100	Glan M	1			
ate			13/2	119	immediately 2 San	18/12/18			

Notes: 1. Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to <u>purchase@modiproperties.com</u> ashaiya@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL, PURCHASE!