

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver oak villas LLP	Date:	12.10.19
Site:	Silver Oak Villas	Prepared by:	R.Sanjay Kumar
Report From / To	01.04.19 to 12.10.2019	Approved by:	K Purshotham
Report Date	12.10.19		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
67962	28.08.19	1 to 4	Wifi Cameras	Po Not Prepared

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ⁵
67677	22.03.19	1	Lift	Supplier is arranging for material
67921	01.08.19	1 to 7	Sliding window	Supplier is arranging for material
67922	01.08.19	1 & 2	Openable windows	Supplier is arranging for material
67963	28.08.19	1	Aluminium ladders	Supplier is arranging for material
67986	10.09.19	1 to 5	Macherla stones	Supplier not reachable
155027	27.09.19	1 to 3	Copper plates & GI Pipes	50 % Material Balance
155029	28.09.19	1 to 9	MS Round Pipe	Supplier is arranging for material
155033	28.09.19	1 to 6	Sanitary material	Supplier is arranging for material
155036	28.09.19	3 & 4	RCC Man holes & Cover	Supplier is arranging for material
155039	30.09.19	1 & 2	MS Square pipe	Supplier not reachable

No. of gate passes issued this week: 1 From No. 7737 To No. 7737

Delivery van site visit on: 12-10-2019 17.30 Hrs



Inward report (MRN/other) & stock report emailed in pdf format to purchase? Yes / No

DC register Sl. No. during the week From No. 11718 To No. 11752

Items not ordered but received: Nil

Items sent to HO /vendor that are pending for repair: Nil

Other corrections & remarks: Nil

Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date	12/10/19	12-10-19	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!